




# Super-FRS Status

M. Winkler

NUSTAR Week 2017, Ljubljana, September 27 - 29, 2017

# Outline

- 1) Magnets, Testing and Local Cryogenics
- 2) Vacuum (Chambers), Beam Instrumentation
- 3) Target Area Components
- 4) Civil Construction
- 5) Summary



# Magnets I

## (Status Standard SC Dipole Magnets)




### Scope

- 3 units 11°, 18 units 9.75°
- Warm iron, SC coil
- Aperture  $\pm 190\text{mm} \times \pm 70\text{mm}$
- Weight: 50 to 60 ton

### Collaboration with CEA, Saclay:

- ✓ TCC signed , includes:
  - Detailed design
  - Documentation (CDR, DS, 3D Model,
- ✓ Steering board kick-off , June 7, 2017
- Technical follow-up



### Tender Status :

- ✓ Announcement published April 7, 2017
- ✓ Qualifying submission closed May 12, 2017
  - 6 out of 7 companies invited to tender
- ✓ Offers received by mid of July, 2017
- ✓ Offers analyzed (with CEA colleagues);
  - Offer negotiation fixed for October 2017
  - Contract award expected still in 2017


# Magnets II

## (R&D Branching Dipole Magnets)





### Differences to standard design

- Y-shaped vacuum chamber
  - complex magnet assembly
- Truncated magnetic circuit
  - magnetic
  - mechanic
- Split cryostat
  - mechanical: structure + magnetic forces
  - cryogenics



### Proposition :

Adapt the active thermosiphon loop concept to the Y-shaped vacuum chamber environment



### Schedule (R&D work):

- ✓ Collaboration agreement with CEA/Saclay
- ✓ Kick-off meeting 06/2017
- CDR 11/2017
- FDR 05/2018
- Final Report, DS 06/2018



# Magnets III

## (SC Multiplets, Overview)

H. Müller,  
E.J. Cho et al.



- 8 short multiplets (PS)
  - QS configuration
- 25 long multiplets (mainly MS)
  - Quadrupol triplet
- include corrector elements & steerer


### Main characteristics:

- iron dominated, cold iron (up to 37 tons)
- common helium bath
- warm beam pipe (38 cm inner diameter)
- per magnet 1 pair of current leads
- max. current <300A for all magnets

### Schedule FoS SC multiplets

- ✓ Contract closed 07/2015
  - (ASG, Genova)
- ✓ Design phase for SM done, for LM running
  - ✓ PDR 07/2016
  - ✓ FDR 12/2016
  - ✓ PRR 07/2017 (short multiplet)
    - PRR LM Q4/2017
    - FAT of FOS short multiplet Q1/2018

≈25 ton









≈60 ton

# Magnets IV (FoS SM Production)

scope:  
FAT Q1/2018



- Coil mock up produced (quadrupol, sextupol)
  - vacuum impregnation method
  - mechanical strength
  - electrical integrity tests
  - 3kV test failed at GSI → updated coil produced
- Current lead prototype produced (20 bar, M&W)
  - test cryostat prepared at GSI
  - acceptance test running at GSI
- Steel procurement running
  - some delay with provider
  - ✓ press refurbished, specimen produced
  - ✓ beam tube specimen produced (already 3)
    - problem with cleaning process
  - ✓ Execution drawings ready (SM)
    - procurement on sub-systems running
  - ✓ Production sequence defined (SM)
    - design of assembly machines running
  - ✓ Manufacturing and test procedures defined
    - QCP (Quality Control Plan)





# Magnets V

## (Status Magnet Test Facility CERN)

K. Sugita,  
G. Golluccio,




- ✓ Collaboration between CERN and GSI
  - CERN Building 180: Infrastructures, renovation done.
- ✓ Cold (4K) testing of the SC dipoles and multiplets
  - 3 test benches installed, 59 magnet cryo-modules
- ✓ Commissioning of the cryo-facility running
  - Procurement of last missing components in progress (Jumper-line/elec. cabinets)
  - FoS SM testing foreseen to start in Q2 2018




**B.180 CERN**



**Control room**



**Power cable**




IT-4891  
EDMS No.: 1502149  
Drawing 1  
Overview of the B180 test facility







# Local Cryogenics

- Updated FB concept (suggested by WUST)
  - One Feedbox per Magnet-Cryomodule
  - Separate Endboxes at Branch Ends
  - Interconnections via Transferline Pieces
- Updated procurement strategy
  - All component specs until Q2/2018
  - One entire InKind contract until Q4/2018
- Procurement of cryo-jumper for CERN Testing
  - **Time critical !**
  - Contract awarded (Cryosystems, PI), CDR presented, still in discussion with CERN



C  
H  
A  
N  
G  
E








# Magnets VI (Radiation Resistant Magnets)

H. Leibrock,  
T. Blatz, et al.



- 3 dipole, 3 quadrupole, and 2 sextupole
- Normal conducting magnets using MIC cable
- Remote connectors and alignment
- ✓ Prototype dipole built and tested by BINP
  - delivered and set-up to GSI
- ✓ Dedicated support structure constructed
- ✓ Dipole: specification released, tender in preparation
- Quadrupole & sextupole: specification in preparation







# Vacuum System (Vacuum Chambers)

S. Purushotaman,  
I. Mukha,  
J. Kurdal et al.



- ✓ Vacuum system closed
  - Numbers of bellows, valves, pump stations, etc. defined, exact dimensions to be determined
- Overall 21 focal plane chambers (Ru in-kind)
  - length between  $\approx 800$  mm to  $\approx 4.400$  mm
  - cross section  $\approx 1 \times 1$  m<sup>2</sup>
- ✓ specification released
- Overall 24 dipole vacuum chambers (Ru in-kind)
  - 21 chambers for standard dipoles, including pumping ports between dipole units
  - ✓ specifications released
  - 3 chambers for branching dipoles
    - ✓ design specification released
    - chamber/cryostat integration tbd
- **In-kind contract with Ru under preparation**
- Multiplet vacuum chambers are system integrated






# Beam Instrumentation I (Position Detectors)

C. Nociforo,  
A. Prochazka,  
C. Caesar et al.




Position drive,  
Finnish In-kind




bottom\_x-top\_x (red--1 && bottom\_nclusters--1 && top\_nclusters--1)

| bottom_dif |         |
|------------|---------|
| Entries    | 22705   |
| Mean       | -0.4576 |
| Std Dev    | 1.68    |

$\sigma = 0.3\text{mm}$



- SEM Grid (profile monitor), Finnish In-kind
  - ✓ Specifications released (Q1/2016)
  - IKC running
- prototype SEM in-house (Ti & C wire)
- beam test at JYFL Q4/2017
- GEM-TPC (tracking), Finnish in-kind
  - combined with SEM on a common drive
  - ✓ several prototype tested at JYFL and GSI
  - including new readout electronics
  - ✓ Specification released
  - IKC in preparation
  - Beam test at JYFL Q4/2017 ?







# Beam Instrumentation II (ToF and $\Delta E$ )

C. Nociforo,  
O. Kiselev,  
B. Voss et al.




- Time-of-Flight (Russian in-kind, IOFFE StP)
  - ✓ Specification released
  - **IKC close to be signed**
  - R&D on diamond and silicon ongoing  
(use of CERN/EP-ESE picoTDC under investigation)
- MUSIC (energy-loss, Finnish in-kind)
  - ✓ Specification released
  - **IKC close to be signed**
  - PreAmps by CEA Bruyeres
    - successfully tested at beam time in 2016
    - contract ready for signature
- Plastics (Swedish in-kind)
  - ✓ Specification released
  - IKC running





# Beam Instrumentation III (Slit Systems)

- Collaboration contract running with KVI-CART
- FoS X-slit manufactured
- FoS X-slit tested, FAT accepted
  - ✓ integral leakage rate ( $6 \times 10^{-10}$  mbar)  
(vacuum chamber available)
  - ✓ minimum gap: 50  $\mu\text{m}$  (uniformly over surface)
  - ✓ movement precision: 0.1 mm
  - ✓ > 6.000 open-close cycles
  - ✓ heat absorption test >500 W
  - ✓ FAT documentation done (including CAD modell)
- X-series manufacturing & purchase ongoing
  - ✓ all parts ordered (including densimet)
  - ✓ all electronics components in-house
  - ✓ motors in-house and tested








- FoS Y-slit manufactured
- FAT on pre-series Y-slit running
  - ✓ operating pressure test done
  - ✓ integral leakage rate test done
- some problems with bellow during endurance test (bellow did not stay straight under vacuum)
  - problems solved by using different type of bellows

# Beam Instrumentation IV (Media Board development)

C. Schlör,  
C. Karagiannis,  
T. Blatz



- ✓ Media board prototype designed and manufactured at GSI
- One board part of beam instrumentation equipment (prototype developed for slits)
- One board stiff connected to chamber
- Large connector variety (high power, high voltage, data (10 Gbit), signals, fiber optics, fluids, compressed air, ...)
- Connector allow for connection status monitoring (misalignment absorption)
- will be used in Pre-Separator
- ✓ very cost effective




# Target Area I (Target Chamber & Plug Systems)



H. Weick,  
C. Karagiannis et al. FAIR



- ✓ Collab. Contract with KVI-CART
- ✓ Specification released
- Design phase running, includes:
  - chamber and plug design
    - 5 plugs (2<sup>nd</sup> target ladder)
    - remote handling
  - beam spot diagnostic on target
  - plug adjustment/guidance (interface to transport flask)



Detector ladder with slots for single detectors



university of  
groningen



# Target Area II (Plug Guidance)

Michel Lindemulder,  
Henk Smit, KVI-CART



automatic hooking,  
by rotating square pin

top plate  
= support

chamfered step

required:  $\pm 20\text{mm}$  shift,  
 $\pm 2\text{ mrad}$  tilt  
tested up to 70 mm  
or 7 mrad

corner rods

chamfered collar  
(removable)









# Target Area III (Beam Catcher Plugs)




**CSIR - CMERI**  
सी एस आई आर - केन्द्रीय यांत्रिक अभियांत्रिकी अनुसंधान संस्थान  
CSIR - Central Mechanical Engineering Research Institute



- Indian in-kind, Collaborator: **CMERI Durgapur**
- Design running, based on definition report
  - two absorber (fast/slow extraction)
  - RH capability
  - absorber geometry optimized → avoid Be
- ✓ updated CDR submitted



BC3 movable / linear drive



CAD model of BC3 and sextupole on common adjustment platform


plug assembly (BC1)

# Target Area IV (Shielding Flask)


H. Weick,  
F. Amjad et al.



- ✓ Finland in-kind contribution
  - contract discussions initiated
  - KVI identified as potential provider
- Design adopted to house all RH components (including rectangular pillow seal)
- Finalizing specification
- R&D activities of flask subsystems running:
  - ✓ 9 tons internal crane with automatic gripper
  - ✓ Support platform and interface plate
  - ✓ Additional shielding / airgap cover
  - ✓ Double door sliding mechanism
- Synergies with pbar flask under discussion
  - Joint control system units
  - Hot Cell interface units
  - Internal crane lifting mechanisms
  - Sensory arrangements



H ≈ 4.1 m






# Target Area V (Hot Cell)

H. Weick,  
C. Karagiannis et al.



- Detail planning with NT company running
  - define CC shell interfaces
  - update of shielding protection documentation
  - specification of HC equipment
- Parking cell positioning update
- HC fixed support for plugs for RH
- HC top opening modified (interface to shielding flask)





# Civil Construction I (Overview)



**Build. 018**  
(Target building)



100 m

**Build. 006a**  
(Service building)

**Tunnel 103**

**Build. 006b**  
(LEB cave)

**Build. 006**  
(HE cave)




To CR

- ✓ CC planning Phase 1&2 done
  - LEB cave integrated
- CC planning Phase 3 running
  - end of 4<sup>th</sup> phase scheduled for Q4/2017 (equal to execution planning → prepare tender documents)
- Technical service planning (phase 1 done)
  - Building installation planning
  - Cable planning & routing (CDB filled)
  - Detector gas supply planning





# Civil Construction II (Building services)

- ✓ 1<sup>st</sup> phase technical services (TGA)
  - collision check (all NUSTAR buildings)
  - includes power cable routing & ventilation
    - new data from CDB still to be included







new duct in target building established



# Civil Construction III (Target area shielding)

A. Kratz,  
H. Weick,  
S. Purushotaman et al.







- based on FLUKA, beam intensity was  $3 \times 10^{11}$   $^{238}\text{U}$  ions/s
- cast iron (grade GJL 150 - 250 or GJS)
- steel slabs (grade S235, between beam and maintenance tunnel)
- concrete slabs (upper roof shielding)





# Civil Construction IV (Iron shielding)





# Summary

- SC Magnets & Testing (most time critical items):
  - Standard dipoles: tender started, contract award expected in 2017
  - Branching dipoles: R&D phase started (CEA), expected to last 1 year
  - Multiples: design SM done (PDR, FDR, PRR) ; FoS in preparation
  - Testing facility at CERN: commissioning of cryo-facility running, procurement of last components running; FoS SM expected in Q2/2018
- Development and procurement of various other components under way
  - Specification of focal plane chambers and dipole vacuum chambers released; IKC (Ru) in preparation
  - Specification of various beam instrumentation components released and corresponding IKC running (IKC on  $\Delta E$  and ToF expected to be signed soon)
  - Full-size target plug mock-up tested successfully
  - CDR of beam-catcher system submitted by CSIR - CMERI
  - Shielding flask: finalizing of specification, detail design on sub-systems running
  - Hot Cell: detailing planning running (including CC shell interface)
- Civil Construction planning running; expected to be finalized in 2017
  - 'Execution planning' to be finalized
  - Building service planning running (including finalization of CDB)
  - Specification of target area (iron) shielding under preparation