


Outline



- 1. The long Shutdown
- 2. Beam Time 2018
- 3. Re-Commissioning






The long shutdown – civil construction



- Shielding SIS18
- p-Linac building

- Fire protection measures
- Connection to SIS100



Thanks to W. Geithner

The long Shutdown Connection to SIS100






The long shutdown Shielding SIS18 + preparation p-Linac





The long Shutdown accelerator tunnel – foil coverage






The long shutdown – 8 projects 2017 + SIS18 upgrade program



Project	Accelerator Section
Installation new LEBT QQ	UNILAC
Refurbishment Poststripper RF FOS	UNILAC
Upgrade Beam line SIS18 to HADES	HEST
Retrofitting ESR beam instrumentation	ESR
Commissioning Cryring	Cryring
Alignment SIS18/HEST/ESR/Cryring	SIS18/HEST/ESR/Cryring
Upgrade Main Control Room	SIS18/HEST/ESR/Cryring
FAIR Migration SIS18/HEST/ESR controls	SIS18/HEST/ESR
SIS18 upgrade	SIS18

The long shutdown - schedule






15 pages

weekly shutdown meeting

8 projects + SIS18 upgrade program + GAF + standard maintenance and upgrade measures

Overview Schedule






@work → operations

Further challenges



- water accidents in connection to site construction
- hall crane issues
- FAIR-project




After all



Would you promise a user beam time for next year?









Beamtime 2018











"full operation" - User Beamtime



- 2784h for experiments using UNILAC-beam
- 1752h for experiments using SIS18-beam
- 120h for ESR and Cryring

accepted experiment proposals

UNILAC: 47


SIS18: 13

Cryring@ESR: 1

reduced parallel operation, less flexibility, less setting changes

nevertheless all machines have to be fully operational






Commissioning challenges



- many hardware upgrades & changes
- new control system stack for SIS18, HEST, ESR, Cryring
- new applications, tools, features
- minimize impact to FAIR project (resp. support it)
- Even without site construction and major upgrade measures, after 2 years you cannot easily switch on everything and expect it to run smoothly
- operation processes need to be practiced
- Next year is similar to commission a new accelerator facility

Use concept of FAIR commissioning also for the existing facilities





HWC (hardware commissioning)

- → within global shutdown schedule, but planned and carried out by technical departments
- MC (machine checkout)
 - → standard commissioning without beam, but more automation
- BC (beam commissioning)
 - → much longer as usually in GSI history
- Dry Runs
 - → never done at GSI before

Re-commissioning strategy



- Introduce Dry-Runs (short testing periods including vertical test + integration tests → interface tests)
- Start as early as possible (it already has begun)
- Define detailed Commissioning procedures and automatize
- Extend the time for beam-commissioning
- test only beamlines & features, that will really be used in 2018

Goal: fast, efficient, automated re-commissioning


Dry-Runs



- 8 Dry-Runs scheduled (2-5 day length)
- #I already done
- #II+#III planned in detail
- #IV+#V planning has been started
- #VI + #VII + #VIII ...

Dry Run I (October 2017)






- Control System Tests
- test Power Supplies of ca. 40 Magnets
- 4 Beam Instrumentation Devices
- 1 Vacuum Valve
- Applications
- Physics Model (LSA)
- Capturing and Processing Status Signals
- Control System Services
- 1st Sequencer Test

Dry Run II (November 2017)






- Dry Run I + fixed bug & errors
- SIS18 AEG (no powering)
- Cryring

Dry Run III (December 2017)






- Dry Run II + fixed bugs & errors
- 2nd beam line via FRS

Dry Run IV + V (Jan+Feb 2018)






• in preparation

wish list:

- same as Dry run III +
- HEST complete
- FRS complete
- ring HV-components
- evtl. beam transformers
- ...

Dry Run VI+VII (March+April 2018)






- SIS18, ESR, HEST, Cryring pulsed
- experimental areas
- machine-experiment interface (beam request)
- vacuum
- ring RF
- UNILAC RF test
- UNILAC all

Dry Run VIII (Mai 2018)





• final tests SIS18 & HEST

General Plan of Accelerator Operations 2018





Conclusion



- It's difficult, it's tight, it's challenging
- It is a lot of work for departments within project + operations division
- complex dependencies have to be watched
- honesty is very important
- planning need to be flexible, pragmatic
- fast decisions, prioritisation
- we have a plan, we are prepared

Thank you





from gsi.de