




# Status of the Super-FRS

H. Simon

NUSTAR Week, GSI, September 30<sup>th</sup> , 2020

# Outline

- 1) Status Technical Sub-Systems
- 2) Civil Construction
- 3) Schedule impact: Covid-19, Beam time
- 4) Summary



# sc Magnets (Testing@CERN, status)

K. Sugita  
A. Chiuchiolo  
G. Golluccio et al.



Feb. 20, 2019

- Collaboration between CERN and GSI
- Cold (4K) testing of the SC magnet modules
- Test facility including 3 test-benches set up
- Facility is operated by GSI personal Team



## Milestones in 2019

- Commissioning of the facility and devices
- Training of the Team
- Feb. 20, 2019: Arrival of the first multiplet
- May. 7, 2019 Transport to test bench
- July 10, 2019 First cool-down start
- Sept. 18, 2019 Powering Start (quadrupole)
- Dec. 6, 2019 Magnetic Measurement Campaign for quadrupole finished
- Dec. 16, 2019 Start warm-up (winter break)
- Jan. 23, 2020 Multiplet warm
- **Feb. 7, 2020 Start of second thermal cycle**

# sc Magnets (Testing@CERN, results)


K. Sugita  
A. Chiuchiolo  
G. Golluccio et al.



Cool down 1st thermal cycle




! Cool-down rate of  $\approx 1.9$  K/h achieved

- ✓ Maximum Current (+7%) achieved so far one quench occurred at 2/3 of  $I_{max}$
- ✓ Specified ramping rate of 2.5 A/s achieved
- ✓ Magnet pre-setting cycle verified
- ✓ Magnetic axis within specification
- ✓ Field quality  $\approx$  within specification





... COVID-19 shutdown

... but early startup !



Cool down 2nd thermal cycle



# sc Magnets (SC Multiplets, Overview)

H. Müller,  
E.J. Cho et al.



## Series production

### Scope:

- 8 short multiplets, 24 long multiplets
- QS or QT, including correctors

### Main characteristics:

- iron dominated, cold iron, common He bath
- warm beam pipe (38 cm inner diameter)
- individual powering, max. current <300A



SM01	Series Winding	100%	Quadripole Winding	100%	Series Integration	100%	Quadripole Integration	100%	Series Yoke Packing	100%	Quadripole Yoke Packing	100%	Series Magnet Assembly	100%	Quadripole Magnet Assembly	100%	Multiplet Assembly	50%	<b>05/20</b>

SM02	Series Winding	Fatto	Quadripole Winding	Fatto	Series Integration	Fatto	Quadripole Integration	Fatto	Series Yoke Packing	Fatto	Quadripole Yoke Packing	Fatto	Series Magnet Assembly	Fatto	Quadripole Magnet Assembly	Fatto	Multiplet Assembly		July 2020
------	----------------	-------	--------------------	-------	--------------------	-------	------------------------	-------	---------------------	-------	-------------------------	-------	------------------------	-------	----------------------------	-------	--------------------	--	-----------

SM03	Series Winding	100%	Quadripole Winding	100%	Series Integration	100%	Quadripole Integration	100%	Series Yoke Packing	100%	Quadripole Yoke Packing	100%	Series Magnet Assembly	100%	Quadripole Magnet Assembly	100%	Multiplet Assembly		September 2020
------	----------------	------	--------------------	------	--------------------	------	------------------------	------	---------------------	------	-------------------------	------	------------------------	------	----------------------------	------	--------------------	--	----------------

SM04	Series Winding	100%	Quadripole Winding	100%	Series Integration	100%	Quadripole Integration	100%	Series Yoke Packing	100%	Quadripole Yoke Packing	100%	Series Magnet Assembly	100%	Quadripole Magnet Assembly	100%	Multiplet Assembly		October 2020
------	----------------	------	--------------------	------	--------------------	------	------------------------	------	---------------------	------	-------------------------	------	------------------------	------	----------------------------	------	--------------------	--	--------------




FoS long  
production

### Status / Schedule


- ✓ Contract closed 07/2015 (ASG, Genova)
  - ✓ SAT FoS SM running
  - **FAT FoS LM 03/20**
    - shipment to CERN scheduled 04/2020
  - shipment to CERN scheduled 10/2020
- COVID-19**
- About 6m delay**

## Scope

- WP 1: standard dipole incl. support
  - 3 units 11°, 18 units 9.75°
- WP 2: branched dipole incl. support
  - 3 units 9.75°
- Warm iron, SC coil , 50 to 60 ton
- Aperture  $\pm 190\text{mm} \times \pm 70\text{mm}$



CDR branched  
dipole, CEA



## Status standard dipole :

- ✓ Contract award Elytt (Sp) Feb. 2018
  - ✓ FDR: 9 Oct. 2019
  - ✓ FOS production running
  - ? FAT of FoS expected 05/20
- COVID-19**
- ? Now shifted to 11/20 (about 6m delay)

## Status branched dipole:


- ✓ Design phase completed (CEA)
  - CDR, Spec, 3D Model released 03/19
  - Contract closed 05/2020
  - Kick-off done .→ schedule agreed

# Magnets Testing. Rescheduling after Covid-19 (Testing at CERN)




## Sc magnet SAT plan (at CERN)

I	J	Bench	Name	Durati	Start	Finish
22	H	1 (blue)	SM_01	6 wks	15/11/2021	21/01/2022
61	H	3 (white)	LM_01	6 wks	15/11/2021	21/01/2022
10	0		SM_02 FoS SAT c	0 wks	08/12/2020	08/12/2020
20	H	1 (blue)	SM_03	6 wks	23/08/2021	01/10/2021
62	H	3 (white)	LM_02	6 wks	24/01/2022	18/03/2022
24	H	1 (blue)	LM_03	6 wks	21/03/2022	06/05/2022
58	H	3 (white)	SM_04 (starts 2 v	8 wks	28/06/2021	20/08/2021
59	H	3 (white)	SM_05	6 wks	23/08/2021	01/10/2021
21	H	1 (blue)	SM_06	6 wks	04/10/2021	12/11/2021
60	H	3 (white)	SM_07	6 wks	04/10/2021	12/11/2021
43	H	3 (white)	FoS SCD_01	18 wks	12/07/2021	12/11/2021
45	H	2 (green)	SCD_02	6 wks	24/01/2022	18/03/2022
28	H	1 (blue)	SCD_03	6 wks	26/09/2022	04/11/2022
63	H	3 (white)	LM_04	6 wks	04/04/2022	20/05/2022
49	H	2 (green)	LM_05	6 wks	02/02/2023	29/03/2023
42	H	0	FoS SCD_04 SAT	0 wks	09/07/2021	09/07/2021
44	H	2 (green)	SCD_05	6 wks	15/11/2021	21/01/2022
26	R	1 (blue)	SCD_06	6 wks	20/06/2022	29/07/2022
25	H	1 (blue)	LM_06	6 wks	09/05/2022	17/06/2022
30	H	1 (blue)	LM_07	6 wks	16/01/2023	10/03/2023
47	H	2 (green)	SCD_07	6 wks	14/09/2022	25/10/2022
48	H	2 (green)	SCD_08	6 wks	24/11/2022	01/02/2023
23	H	1 (blue)	SCD_09	6 wks	24/01/2022	18/03/2022
29	H	1 (blue)	LM_08	6 wks	07/11/2022	16/12/2022
68	H	3 (white)	LM_09	6 wks	21/11/2022	27/01/2023
31	H	1 (blue)	SCD_10	6 wks	13/03/2023	28/04/2023
46	H	2 (green)	SCD_11 (branch)	22 wks	21/03/2023	26/08/2023
33	H	1 (blue)	SCD_12	6 wks	14/06/2023	25/07/2023
65	H	3 (white)	LM_10	6 wks	04/07/2022	12/08/2022
18	H	0	LM_11 FoS SAT c	0 wks	04/06/2021	04/06/2021
69	L	3 (white)	SCD_13	6 wks	06/03/2023	21/04/2023
72	R	3 (white)	LM_18	6 wks	09/10/2023	17/11/2023
27	H	1 (blue)	SCD_14 (branch)	8 wks	01/08/2022	23/09/2022
50	H	2 (green)	SCD_15	6 wks	30/03/2023	17/05/2023
74	R	3 (white)	LM_19	6 wks	11/03/2024	26/04/2024
64	H	3 (white)	LM_12	6 wks	23/05/2022	01/07/2022
36	R	1 (blue)	SCD_19	6 wks	16/01/2024	11/03/2024
54	R	2 (green)	SCD_20	6 wks	07/02/2024	09/04/2024
75	R	3 (white)	SCD_21	6 wks	10/05/2024	20/06/2024
32	L	1 (blue)	LM_14	6 wks	01/05/2023	09/06/2023
73	R	3 (white)	LM_20	6 wks	15/01/2024	23/02/2024
66	H	3 (white)	LM_13	6 wks	15/08/2022	23/09/2022
70	L	3 (white)	LM_15	6 wks	10/05/2023	20/06/2023
55	R	2 (green)	LM_21	6 wks	06/05/2024	14/06/2024
71	H	3 (white)	SCD_16	6 wks	10/07/2023	18/08/2023
37	R	1 (blue)	SCD_22	6 wks	18/04/2024	29/05/2024
52	L	2 (green)	SCD_17	6 wks	06/10/2023	16/11/2023
67	R	3 (white)	SCD_23 (branch)	8 wks	26/09/2022	18/11/2022
35	L	1 (blue)	SCD_18	6 wks	01/11/2023	12/12/2023
56	R	2 (green)	SCD_24	6 wks	13/08/2024	23/09/2024
51	L	2 (green)	LM_16	6 wks	10/07/2023	18/08/2023
53	R	2 (green)	LM_22	6 wks	17/11/2023	25/01/2024
34	L	1 (blue)	LM_17	6 wks	08/08/2023	18/09/2023



HE branch  
and  
LE branch  
magnets ok

- ♦ FAT date
- ♦ Arrival at CERN (agreed with company)
- shutdown at CERN
- ◀ Latest date for shipment to FAIR (according to actual installation plan - LCM)



ASG data 14/09/2020  
ELYTT data 09/09/2020

ring-branch  
magnets  
stay late  
relative to  
'old'  
installation  
window

K. Sugita  
A. Chiuchiolo  
G. Golluccio et al.

# Local Cryogenics (Specs and Procurement)

F. Wamers,  
Y. Xiang et al



- ✓ **Common Spec. released 09/2919**
  - scope definition
- **Component Specifications**
  - ✓ Feed Box Spec. released
    - Branch Box Spec: Engineering Check
    - Warm Piping Spec: Draft version in review
- **System Specifications (→ Installation)**
  - Branches (T, P, M,...) Specs prepared
  - **In Kind contracts not yet signed.**
- ✓ **Collaboration contracts with BINP&WUST**

## WUST scope (incl. design and installation):

- Supervision of system- and safety-design
- 45 Feed Boxes (FBs)
- all FB-interconnecting ,short' 4-TLs
- all Jumper Connections (JCs)
- 7 End Boxes (EBs)

## BINP workshop 11/2019: Agreement on Scope and Cost Sharing between WUST and BINP



## BINP scope (incl. design and installation):

- Branch Box (BB) and its ,long' 4-TLs
- all Warm Piping and 1-TLs
- 18 Feed Boxes (manufacturing only, design and installation by WUST)



# Local Cryogenics (DMU and Design)

F. Wamers,  
A. Breidert et al



- 12/2019: First conceptual 3D model of Feed Box, by WUST
- 12/2019: First conceptual 3D model of Branch Box vacuum vessel, by BINP
- 02/2020: Update of the Local Cryogenics 3D model and installation space
  - WUST pre-design (new Dipole-FB concept, separate EBs, one FB per cryostat)
- ✓ 09/2020 Schedule harmonized with BINP, BB model draft

	Amount	Types	Space agreed?	Conceptual design status
Feed Boxes	63*	2*	YES	Designed
End Boxes	7	1	YES	Designed
T-connections	4	2	YES	Designed
L-connections	3	1	YES	Designed
Jumper Connections	62	5	YES	1 of 5 is designed**
Transfer Lines	NA	NA	YES	Under design

\*includes one special FB for GLAD, for which specification is still unknown  
\*\*standard type (Type 1)

Wroclaw University of Science and Technology

# Local Cryogenics (Cryogenic Operation Modes)

F. Wamers,  
Y. Xiang et al



Cryogenic operation modes based on NUSTAR-experiment requirements:

1. Cryo-operation of Branches T, P, M, B
2. Cryo + beam-operation of running experiment Branch (H, L, or R)
3. Cryo-preparation of next-scheduled Branch (beam operation of running Branch ongoing)
4. ... floating, warmup, quench, hazard, ...
5. ... various combinations...

**Goal: High availability + flexibility for experiments!**

✓ 09/2020 CDR about 80% done

✓ Standardized feed boxes, jumper lines






Table 1: Foreseen user (NUSTAR sub-collaboration) requirements for the Cryogenic (4.5 K) Operation of the Super-FRS Local Cryogenics Branches.

Explanations: (X\*) not all of the magnets in Branch X are needed. (\*\*) none of the magnets in this Branch are needed.

NUSTAR Sub-Collaboration	Focal Planes	Branch T, P, M, B	Branch H	Branch L	Branch E	Branch G, S	Branch R
SEC	FHF1:	Yes (M*)	Yes	No	No	No	No
	FLF3:	Yes (M*)	Yes (*)	Yes	No	No	No
	FLF6:	Yes (M*)	Yes (*)	Yes	Yes	No	No
HISPEC/DESPEC	FLF3:	Yes (M*)	Yes (*)	Yes	No	No	No
	FLF6:	Yes (M*)	Yes (*)	Yes	Yes	No	No
MATS/LaSpec	FLF6:	Yes (M*)	Yes (*)	Yes	Yes	No	No
	FHF2:	Yes (M*)	Yes	Yes (**)	No	Yes	No
R3B	FHF3:	Yes (M*)	Yes	Yes (**)	No	Yes	No
	FHF4:	Yes (M*)	Yes	Yes (**)	No	Yes	No
	FRF3:	Yes	No	No	No	No	Yes



# Radiation Resistant Magnets

H. Leibrock,  
T. Blatz et al.




## Scope:


- NC magnets using MIC cable
- WP1: 3 dipole magnets  
(prototype dipole built and tested)  
09/2020 FDR progressing
- WP2: 3 quadrupoles & 2 sextupoles
- Dedicated support frame, designs available
- Remote connectors and alignment

## Status / Schedule


- ✓ WP1: CC signed 04/2019;
- ✓ CDR approved 02/2019
- ✓ MIC procured, in-house
- ✓ WP2: BINP is running R&D phase
  - ✓ research contract signed 09/2019
  - conceptual design expected Q3/2020
  - ✓ decision on IKC 09/2020
  - ✓ CC with BINP Q3/20, model received
  - ✓ tender preparations started




Production plan detailed



CDR Model






technical realizable solution  
of coil design found



2.4.2.2.1	Quadrupole 1a	1	1.6 T/m	15.4 T/m	0.933	∅ 130	±1·10 <sup>-3</sup>
2.4.2.2.1	Quadrupole 1b	1	1.2 T/m	11.8 T/m	1.244	∅ 180	±1·10 <sup>-3</sup>
2.4.2.2.2	Quadrupole 2	1	0.6 T/m	6.1 T/m	1.200	380 × 240	±1·10 <sup>-3</sup>
2.4.2.3.1	Sextupole 1	2	3.5 T/m <sup>2</sup>	34 T/m <sup>2</sup>	0.600	∅ 380	±5·10 <sup>-3</sup>

# Radiation Resistant Magnets

H. Leibrock,  
T. Blatz et al.



✓ BINP 09/2019-09/2020

Rad. hard cable export restricted

Tender can be initiated – Company cont. promising

# Beam Instrumentation (some of the systems)


C. Nociforo,  
T. Blatz,  
F. Schirru,  
O. Kiselev, et al.



- Beam Position Monitor (BPM)
  - ✓ topic at BINP workshop (Nov 2019)
  - ✓ design of TCR1 BPM by BINP existing
    - aiming for CC with BINP
  - ✓ full electronics delivered by Instrumentation Technologies (Slovenia)
- Particle detector Combination (PDC)
  - ✓ Double drive (IC, SEETRAM) designed in-house
  - ✓ scCVD-DD under negotiation with CIVIDEC
  - ✓ CDR in preparation
    - in-beam test needed in 2021
- Drive control (LUND-Sweden)
  - IKC pending > 1 year ☹️
- Beam Stopper
  - ✓ specs approved (Jan 2010)
  - ✓ tender running
- plastic scintillators
  - back to Council Nov 2019 by Sweden ☹️
- Time-of-Flight (ToF-Silicon)
  - ✓ IKC signed 26.6.2020, kick-off 4.9.2020, CDR expected this year!







Libera Hadron



Amplifier 110

PFF0: scCVD-DD Board



PF4 PDC (IC, SEETRAM)

# Target Area

H. Weick,  
C. Karagiannis et al



M. Lindemulder,  
H. Smit, KVI-CART

## Target chamber & plug systems:



university of  
 groningen

- Collaboration Contract with KVI-CART
- CDR revision done
  - cooling of chamber/detector ladder;
  - pillow seal / interface update
- FDR (=production drawings) received
- tender on manufacturing by GSI

## Beam Catchers:










CSIR - CMERI  
सी एस आई आर - केन्द्रीय यंत्रिक अभियांत्रिकी अनुसंधान संस्थान  
CSIR - Central Mechanical Engineering Research Institute

- no in-kind contract yet (issues with other IKC)
- Design by CMERI, CDR/FDR done,
- Tender (manufacturing) by India
- delays through Covid-19

## Support Frames:


- 9 supports required; 'remote' alignment
  - one support developed
  - 4 supports are scope of magnet delivery
  - 4 supports have to be tendered (Q4/2020)
- ✓ production drawing established



# Target Shielding (Iron)



H. Weick,  
A. Kratz  
R. Knöbel et al



- Negotiation with in-kind partner failed
- WP 1: lateral iron shielding (**early installation!**)
  - ✓ Tender started 08/2019
  - ✓ Contract awarded 01/2020, including reproof provider: Walzengießerei Coswig 
  - kick-off March 10/11, 2020
  - CDR 06/20, FDR just ongoing
- WP 2: roof shielding in approval proces
  - Specifications released
  - Tender or IK ?



## Roof shielding








# Pre-Assembly (example: SC Magnets)

M.M. Schmidt  
V. Ricciardi et al




target-hall  
(south exit)

planned  
storehouse



Lean Construction Management (LCM) workshops



**Arbeitsanweisung 2**

1.7 Wasserversorgung  
Schraubverbindungen an oberer Brücke lockern  
Die Flanschverbindung in der Mitte des Wasservor- und -rücklaufs lösen.  
Rohre nun etwas höher hängen, Brücke wieder fixieren. So werden Stauchungen beim Ablassen der oberen Magnethälfte vermieden.



2.1 Magnet öffnen  
Schraubverbindungen von außen beginnend gem. Abbildung nach innen laufend lösen.

2.2 Gebläseband bzw. Hebelband  
entsprechenden Schrauben lösen und des Magnets befestigen.  
Die Bänder dürfen nicht an der Kante des Magnets reiben, ggf. Kartenschutz verwenden.

**Technical Work Instructions  
Arbeitsanweisungen**

**Time planning**

- 1st SM Q2/2020
- 1st LM Q4/2020
- 1st CR Dipole Q1/2021




# Impact analysis on project schedule beam time: 2021-23



	Work at FRS	
	Jan-June	July-Dec
Knoebel; Ronja	100%	0%
Mukha; Ivan	100%	0%
Amjad; Faraz	50%	0%
Kazantseva; Erika	50%	0%

**Shift crew members, further experts on call !**



**IMPORTANT:** only delay on procurement of components estimated; delay on pre-assembly not estimated  
No impact on: sc/nc Magnets & testing, Local Cryogenics, better planning allows for further optimizing

- Very rough estimation based on availabilities – Sizable shifts without optimizing
- Would benefit from better resource leveling → proposal presented 14.7.2020
- Shutdown planning as part of CAMPUS Master schedule separately

- **Test FoS sc magnets at CERN**

- CERN allowed an early start of test facility after Covid lockdown → qualification of sextupole successfully done
- Test methodology established
- Commissioning of the **2<sup>nd</sup> testing bench** started; necessary for testing the FoS sc dipole

- Series **production** multiplets and production FoS dipoles **on track** again (after Covid lockdown)

- **FAT FoS long multiplett** successfully completed (31/07). Arrival at CERN by mid of October.

- **Contract for sc branched dipoles** signed with Elytt, Bilbao, Spain (4<sup>th</sup> May). Kick-off meeting done; combined schedule standard + branched agreed.

- **Lateral iron shielding: FDR** this week. Production starts.

- **BINP workshop** (25-29 May): priorities clarified, nc multipole conceptual design presented, branch box conceptual design presented, several vacuum packages running

- **BINP R&D NC multipoles** completed (27<sup>th</sup> July)

- **Local Cryogenics:** FAIR-WUST Co-operation Agreement und Implementing Agreement signed on August, 4th. Implementing Agreement GSI-WUST (Poland) signed (31<sup>st</sup> Aug). Lots of consolidation steps in progress. Production plan in preparation.

- **Beam Stoppers:** Invitation to tender closed, 4 bidders invited to submit an offer

- **ToF detectors:** Contract signed (26<sup>th</sup> June). Kick-off meeting done (4<sup>th</sup> Sept), schedule agreed

- Production plans for **SEM detectors** and for **detector ladder** done (27<sup>th</sup> May) with HIP, Finland

- **Shielding Flask** (IK FI, SW): common tender Super-FRS + p-bar; negotiation with 3 bidders

# Summary

- + Major components are contracted and in design and/or construction phase
  - in particular SC magnets and Testing
  - lateral iron shielding
  - (agreement of scope & sharing local cryogenic WP)
- quite some issues with closing in-kind contracts and/or resign of EoI
  - Local Cryogenics, Beam Catchers
  - some WP concerning beam instrumentation
- Civil Construction main topic:
  - FAIR south area construction started
  - Building services revisions (via FSB)
  - Detector-gas planning running (Super-FRS plus all Experiments)
- Pre-Assembly planning running and/or preparation for first component pre-assembly on site

**Thank you for your attention !**

