

of PANDA

L. Schmitt, GSI/FAIR

PANDA Session, FAIR ECE/ECSSG Meeting
Online Meeting, October 27, 2020

Reporting and Schedule

System Highlights and Updates

Infrastructure and Installation

● Civil construction

- Excavation complete, North site progressing well
- South site realization phase 1 started, phase 2 optional
- South site preparation started, base plate concrete in Jan 2021
- Technical building infrastructure awards on track for end 2020

● Accelerators

- SIS100: all dipoles delivered, some delays with quadrupoles
- pBar separator: contributions to be awarded to BINP
- CR: progressing well, pre-assembly site in preparation
- HESR dipole and quadrupole magnets complete, others almost

● Funding Status

- Intermediate objective with German funds granted
- Full MSV with funds from other shareholders for optional buildings

● Conclusion: Schedules need to be reanalyzed

Antiproton Production at FAIR




Antiproton production

- Proton Linac 68 MeV
- Accelerate p in SIS18 / 100
- Produce \bar{p} on Ni/Cu target
- Collection in CR, fast cooling
- *Full FAIR:*
 - Accumulation in RESR, slow cooling
 - Storage in HESR
 - PANDA luminosity $< 2 \times 10^{32} \text{ cm}^{-2} \text{ s}^{-1}$
- *FAIR MSV:*
 - Accumulation in HESR
 - Luminosity $10^{31} \text{ cm}^{-2} \text{ s}^{-1}$

FAIR Intermediate Objective

- Work on all accelerators & exp.
- North site plus S-FRS, NUSTAR, APPA hall, pBar target
- Buildings for CR, pLinac and HESR/PANDA options in phase 2



Contracting

- STT-FT-FEE in-kind contract started work
- FAIR Council approved funds for Barrel Muon Detectors
- FT contract approaching signature
- Contract with U Uppsala for more EMC PWO crystals in preparation

Reports

- DCS TDR approved
- DAQT TDR submitted
- Infrastructure and Installation report submitted
- New report on updates to the EMC TDR (from 2008)

Progress highlights

- Solenoid magnet construction progressing visibly
 - Barrel DIRC production of radiator bars almost complete
- PANDA schedule needs to be updated w.r.t. new building schedule

Current status

- Construction of many Phase 1 systems has started
- Integration and infrastructure planning progressing
- Delays in several parts due to delayed funding or contracting
- Covid-19 needs to be accounted still

Installation periods according to present plans:

- **Installation period 1:** solenoid, dipole, supports etc.
in parallel with installation of technical building infrastructure
- **Installation period 2:** all other systems
after building complete and accepted

Boundary conditions for plan revision:

- Completion of PANDA hall later than initially planned
- Mitigation: testing and pre-assembly of parts at other sites, storage

Consolidation of full FAIR schedule Q4/2020 – Q1/2021

- Current S-curves have to be taken with a grain of salt
- Replanning of PANDA installation and preparatory activities
(pre-assembly, calibration, field mapping, ...)

PANDA Progress Scorecard



| | PANDA | TDR / Specs | Cost [k€ 2005] | % Funding (Sec / RUS / EoI / TBA) | Construction | Construction complete | Test/ Commissioning |
|-----------------------------------|---------------------------|------------------------------|----------------|-----------------------------------|------------------------------|-----------------------|---------------------|
| | Day-1 | Cluster Jet Target | | 771,00 | | | 08/2022 |
| Micro Vertex Detector (MVD) - Str | | | 2.550,00 | | | 05/2023 | |
| Micro Vertex Detector (MVD) - Pix | | | 2.091,00 | | | 12/2023 | |
| Straw Tube Tracker (STT) (1) | | | 2.603,00 | | | 09/2023 | |
| Planar GEM Tracker - 50% | | | 555,00 | | | 12/2023 | |
| Barrel DIRC | | | 2.782,00 | | | 04/2023 | |
| Barrel Time of Flight (TOF) | | | 310,00 | | | 01/2023 | |
| Forward Tracking (w/o FT 5/6) (1) | | | 1.145,00 | | | 08/2024 | |
| Forward TOF (2) | | | 362,00 | | | 06/2023 | |
| Barrel EMC System | | | 8.001,00 | | | 05/2023 | |
| Barrel EMC Crystals - 75% (2) | | | 8.634,00 | | | 05/2023 | |
| Backward Endcap EMC | | | 1.309,00 | | | 06/2023 | |
| Forward Endcap EMC | | | 5.674,00 | | | 06/2022 | |
| Forward Shashlyk Calorimeter (2) | | | 1.447,00 | | | 06/2023 | |
| Luminosity Detector | | | 666,00 | | | 06/2023 | |
| Muon Detectors (2) | | | 2.318,00 | | | 09/2022 | |
| Solenoid | | | 5.800,00 | | | 04/2022 | |
| Interaction Region | | | 151,00 | | | 12/2022 | |
| Infrastructure | | | 4.006,00 | | | 06/2022 | |
| DAQ Hardware (3) | | | 1.350,00 | | | 09/2023 | |
| | | 89% <i>value weighted</i> | 52.525,00 | 69% 16% 14% 1% | 36% <i>value weighted</i> | | |
| | Changes since report 20-I | 1% | | +1% secured | +3.7% | | +0% |

(1) if synergies between STT and Fw. Tracking realise
 (2) if German-Russian Roadmap realised

(3) DAQ computing via operation funds

Note: Absolute dates subject to adjustment

PANDA TDR Schedule



| System | Submission <i>Expected Submissi</i> | (Approval) <i>Expected</i> M3 |
|------------------------------|--|----------------------------------|
| PANDA PHASE 1 | | |
| Target Spectrometer EMC | | 18/08/2008 |
| Solenoid | | 21/05/2009 |
| Dipole | | 21/05/2009 |
| Micro Vertex Detector (MVD) | | 26/02/2013 |
| Straw Tube Tracker (STT) | | 29/01/2013 |
| Cluster Jet Target | | 28/08/2013 |
| Muon System | | 22/09/2014 |
| Forward Shashlyk Calorimeter | | 03/03/2016 |
| Barrel DIRC | | 20/08/2017 |
| Barrel Time of Flight (TOF) | | 14/02/2018 |
| Forward TOF | | 16/10/2018 |
| Forward Tracking | | 16/10/2018 |
| Luminosity Detector | | 04/04/2019 |
| Controls | | 12/10/2020 |
| DAQ | 25/8/2020 | 2/2021 |
| Infrastructure | 14/9/2019 | 3/2021 |
| Planar GEM Trackers | 12/2020 | 6/2021 |
| PANDA PHASE 2 | | |
| Endcap Disc DIRC | 29/6/2018 | 08/11/2011 |
| Forward RICH | 3/2021 | 9/2021 |
| Pellet Target | 3/2021 | 9/2021 |
| Hypernuclear Setup | 12/2020 | 6/2021 |

Status 15/10/2020

For the item "Interaction Region" no TDR is planned, only a specification document. Computing TDR together with FAIR Computing TDR.

Phase 1: 13 TDRs approved

- DCS TDR approved October 12
- DAQT TDR submitted,
- Infrastructure report submitted
- GEM TDR in preparation

Phase 2: 1 TDR approved

- Disc DIRC: approved Nov 2019
- Pellet Target: in preparation
- Forward RICH
- Hypernuclear Setup

PANDA Funding Risks (1)



| Risk ID | Status | Work package | Risk title | Risk description | Probability | Performance impact | Risk Score | Strategy | Risk Response | Probability a.m. | Performance impact a.m. | Residual Risk | Approval status | Risk identification date |
|---------|--------------------|-----------------------------------|---|---|-------------|--------------------|------------|----------|--|------------------|-------------------------|---------------|----------------------|--------------------------|
| 147 | Mitigation ongoing | Barrel EMC | Funding of barrel EMC detector | <p>Cause: Production of 6100 crystals not assured by funding yet.</p> <p>Event: Delay of production or bailout of production company (Crytur).</p> <p>Impact: Partial or no barrel EMC detector available at Day-1. Potential price increase of >50% when money flow for crystal procurement is interrupted.</p> | 90% | major | 15 | mitigate | <p>Preventive mitigation: Identify funding source (ongoing). Expression of willingness for mass production of crystals. Decision of mass production required. Russian pledge to be confirmed.</p> <p>mean mitigation cost (€):</p> <p>Contingency plan: Decide partial instrumentation of the barrel EMC (connected with item 1)</p> | 90% | major | 15 | decided @ PANDA | 2018-03-12 |
| 154 | Mitigation planned | PANDA Micro Vertex Detector (MVD) | MVD Pixel part cannot be produced in time | <p>Cause: Critical situation of the MVD group of Torino in a stand-by position without funding by INFN 2016 & 2017. No invest was granted yet.</p> <p>Event: The pixel detector components cannot be produced.</p> <p>Impact: Component possibly not ready for Day-1 or reduced physics scope at Day-1.</p> | 50% | major | 13 | mitigate | <p>Preventive mitigation: Project re-opened, research interest, Granting of funding in Italy. Lobbying in Italy with support from FAIR Sc. Man. Director (Paolo Giubellino) required. Strips for phase 1</p> <p>mean mitigation cost (€):</p> <p>Contingency plan: Development of a different design which will cause delay.</p> | 50% | moderate | 7 | decided @ PANDA | 2015-03-12 |
| 151 | Mitigation ongoing | Barrel EMC | Barrel EMC APD funding | <p>Cause: 10000 Avalanche Photo Diodes (APDs) are to be funded. BMBF funding on hold/not yet granted (4500 APDs), original Austrian funding contribution for 5400 APDs failed. Funding for 5200 APDs not assigned.</p> <p>Event: Delay or interruption of the production of multiple slices (APD production line at Hamamatsu needs start-up time (~3 month) after begin of funding).</p> <p>Impact: Delay of screening.</p> | 50% | major | 13 | mitigate | <p>Preventive mitigation: Find funding source.</p> <p>mean mitigation cost (€):</p> <p>Contingency plan: Partial instrumentation of detector.</p> | 0% | none | 0 | to be decided @PANDA | 2018-03-12 |

PANDA Funding Risks (2)



| Risk ID | Status | Work package | Risk title | Risk description | Probability | Performance impact | Risk Score | Strategy | Risk Response | Probability a.m. | Performance impact a.m. | Residual Risk | Approval status | Risk identification date |
|---------|---------------------|------------------------------|--|---|-------------|--------------------|------------|----------|--|------------------|-------------------------|--------------------|-----------------------|--------------------------------|
| 230 | Mitigation ongoing | DAQ | DAQ system not available | <p>Cause: No funding for DAQ construction available, no EOI to request funding from any existing PANDA group.</p> <p>Event: No DAQ system.</p> <p>Impact: No data taking.</p> | 20% | severe | 12 | mitigate | <p>Preventive mitigation: Provide funding.</p> <p>mean mitigation cost (€):</p> <p>Contingency plan: Try to open new funding possibilities/agencies/institutes, common fund.</p> | 0% | none | 0 | decided @ PANDA | 2018-08-15 |
| 144 | Mitigation proposed | Supports | PANDA infrastructure supports & supplies | <p>Cause: The budget for infrastructure is not approved yet. It is supposed to come from common fund that requires a signed or at least agreed MoU.</p> <p>Event: No budget available to order infrastructure.</p> <p>Impact: Installation of experiment cannot start.</p> | 20% | severe | 12 | mitigate | <p>Preventive mitigation: GSI or FAIR should advance cash to start infrastructure measures.</p> <p>mean mitigation cost (€):</p> <p>Contingency plan: Other money source have to be made available.</p> | 0% | none | 0 | to be decided @ PANDA | 2018-03-12 |
| 218 | Accepted | Forward Shashlyk Calorimeter | Forward Shashlyk Calorimeter funding | <p>Cause: Funding of the FSC is connected to Russia-Germany scientific 10-years roadmap agreement which is under discussion now.</p> <p>Event: Uncertain funding starting date.</p> <p>Impact: Delay of the contract signing.</p> | 20% | major | 11 | accept | <p>Preventive mitigation:</p> <p>mean mitigation cost (€):</p> <p>Contingency plan: Find funding elsewhere.</p> | 20% | major | 11 | | 2018-08-14 |
| 222 | Mitigation ongoing | Muon System | Muon system funding uncertain. | <p>Cause: Uncertain funding starting date.</p> <p>Event: A contract between FAIR and JINR is not signed in time.</p> <p>Impact: Delay of Muon system.</p> | 20% | major | 11 | mitigate | <p>Preventive mitigation: FAIR-JINR contract should be signed until Q1 2021.</p> <p>mean mitigation cost (€):</p> <p>Contingency plan:</p> | 0% | 222 | Mitigation ongoing | Muon System | Muon system funding uncertain. |

PANDA Personnel Risks



| Risk ID | Status | Work package | Risk title | Risk description | Probability | Performance impact | Risk Score | Strategy | Risk Response | Probability a.m. | Performance impact a.m. | Residual Risk | Approval status | Risk identification date |
|---------|---------------------|-----------------------------------|--|--|-------------|--------------------|------------|----------|--|------------------|-------------------------|---------------|-----------------------|--------------------------|
| 335 | Mitigation proposed | Planar GEM Trackers | GEM tracker detector system not available | <p>Cause: Qualified personnel needed for key-technologies and basic functions not available (in amount and grade of qualification).</p> <p>Event: The detector system cannot be designed and built in time.</p> <p>Impact: The GEM-Tracker subsystem will not be available in due time.</p> | 40% | major | 13 | mitigate | <p>Preventive mitigation: Attract students (depending on staff support available), train people,</p> <p>find & hire qualified personnel (at least one electronician). mean mitigation cost (€):</p> <p>Contingency plan:</p> | 30% | moderate | 7 | to be decided @ PANDA | 2019-07-31 |
| 412 | Mitigation planned | PANDA Micro Vertex Detector (MVD) | Shortage of manpower in PANDA MVD | <p>Cause: Retirement of several experts and general shortage of manpower for certain components.</p> <p>Event: Realization will take more time.</p> <p>Impact: Components possibly not ready for Day-1.</p> | 50% | major | 13 | mitigate | <p>Preventive mitigation: Find new experts in the mechanics development, cooling development and DCS development and manpower. Full involvement of the Prague group (Strip part)</p> <p>mean mitigation cost (€):</p> <p>Contingency plan:</p> | 20% | moderate | 6 | decided @ PANDA | 2020-08-20 |
| 413 | Mitigation ongoing | PANDA Controls | Loss of expertise in DCS core group. | <p>Cause: Lack of man-power for most sub-systems. Additionally employment contracts not being extended.</p> <p>Event: Sub-systems control development is delayed. Loss of expertise in DCS core group.</p> <p>Impact: Work of Core Group cannot be completed in time. Sub-systems have no control system.</p> | 50% | major | 13 | mitigate | <p>Preventive mitigation: Try to find common solutions prioritisation of DCS. Funding application for FTE is ongoing.</p> <p>mean mitigation cost (€):</p> <p>Contingency plan: Share manpower between different sub systems working on DCS.</p> | | not set | 0 | decided @ PANDA | 2020-08-20 |
| 410 | Mitigation proposed | Supports | Additional personnel for installation of PANDA | <p>Cause: The complexity of installation work may be underestimated requiring additional work</p> <p>Event: More personnel for installation has to be hired.</p> <p>Impact: Cost increase.</p> | 20% | major | 11 | mitigate | <p>Preventive mitigation:</p> <p>a) Hire external labor from common construction fund. b) Second expert personnel from collaborating institutes as technical project associates.</p> <p>mean mitigation cost (€): 392600.00</p> <p>Contingency plan:</p> | 20% | minor | 2 | | 2020-08-14 |

PANDA Technical Risks (1)




| Risk ID | Status | Work package | Risk title | Risk description | Probability | Performance impact | Risk Score | Strategy | Risk Response | Probability a.m. | Performance impact a.m. | Residual Risk | Approval status | Risk identification date |
|---------|---------------------|---------------------|--|--|-------------|--------------------|------------|----------|---|------------------|-------------------------|---------------|-----------------------|--------------------------|
| 202 | Mitigation ongoing | Cluster Jet Target | PANDA cluster jet target: vacuum | <p>Cause: Too narrow vacuum pipes in the PANDA solenoid.</p> <p>Event: High residual gas background at the PANDA IP.</p> <p>Impact: Reduced antiproton beam life time.</p> | 25% | major | 13 | mitigate | <p>Preventive mitigation: Vacuum tests at COSY and Münster. Optimization of the vacuum system. Numerical simulations on vacuum and design studies on a new cryopump for PANDA.</p> <p>mean mitigation cost (€):</p> <p>Contingency plan:</p> | 15% | major | 11 | decided @ PANDA | 2018-08-13 |
| 153 | Mitigation ongoing | Barrel EMC | Barrel EMC readout concept | <p>Cause: Hitdetection-ASIC chip is in an early development Phase and could fail.</p> <p>Event: Redesign of readout concept (electronics, cabling).</p> <p>Impact: Change in readout concept, requiring additional funding of SADCs as fall back readout and delays.</p> | 30% | major | 13 | mitigate | <p>Preventive mitigation: Intensify design/prototyping/testing of Hitdetection ASIC.(tests and R&D ongoing)</p> <p>mean mitigation cost (€):</p> <p>Contingency plan: Recede to SADC readout.</p> | 5% | moderate | 5 | decided @ PANDA | 2018-03-12 |
| 341 | Mitigation proposed | Planar GEM Trackers | No rad-hard electronics readout system available | <p>Cause: Designated electronics components, esp. the ASIC applied fails in operation or becomes unavailable.</p> <p>Event: No rad-hard electronics readout system available</p> <p>Impact: A delay to perform validation tests and achieve operability of the detector system.</p> | 40% | major | 13 | mitigate | <p>Preventive mitigation: Choose interims solution to shift the problem to a later stage in the project. Perform p-o-p measurements with highly granular integrating electronics already available from industry. Strengthen in-house ASIC group in the central EE department.</p> <p>mean mitigation cost (€):</p> <p>Contingency plan: Look for other ASICs on the market. Potential candidates have been identified. Negotiations have not been started so far due to lack of qualified manpower. Foster own developments (HIT-detection chip a/o clock-TDC&PADI) to ensure long-term availability.</p> | 10% | moderate | 5 | to be decided @ PANDA | 2019-07-31 |

PANDA Technical Risks (2)




| Risk ID | Status | Work package | Risk title | Risk description | Probability | Performance impact | Risk Score | Strategy | Risk Response | Probability a.m. | Performance impact a.m. | Residual Risk | Approval status | Risk identification date |
|---------|---------------------|--------------------------------|---|--|-------------|--------------------|------------|----------|---|------------------|-------------------------|---------------|-----------------|--------------------------|
| 415 | Mitigation ongoing | DAQ | DAQ design | <p>Cause: 1) Essential input for design decisions missing: event-based simulations instead of time-based simulations lead to insufficient or incorrect results. 2) Lack of expert manpower for algorithms and firmware.</p> <p>Event: The DAQ may not fulfill the requirements.</p> <p>Impact: PANDA cannot run at the required luminosity to achieve its physics objectives and causes cost increase due to inefficient use of accelerator resources</p> | 50% | major | 13 | mitigate | <p>Preventive mitigation: Strengthen the efforts simulation and algorithms. Better overall coordination of computing, DAQ and online-trigger groups. Provide more manpower</p> <p>mean mitigation cost (€):</p> <p>Contingency plan: Focus simulation on special channels</p> | 0% | none | 0 | decided @ PANDA | 2018-08-15 |
| 409 | Mitigation proposed | Supports | Additional work floor of the PANDA hall | <p>Cause: The flatness of the floor of the PANDA hall is not adequate in the region of the target spectrometer rails.</p> <p>Event: Additional work has to be performed to improve the floor of the hall.</p> <p>Impact: Cost increase.</p> | 20% | major | 11 | mitigate | <p>Preventive mitigation: Coordinate with FSB requirements for floor quality during execution.</p> <p>mean mitigation cost (€): 100000.00</p> <p>Contingency plan: Perform additional floor levelling before start of rail installation.</p> | 20% | minor | 2 | | 2020-08-14 |
| 212 | Accepted | Barrel Time of Flight (SciTil) | Barrel TOF electronics | <p>Cause: Full length rail board is difficult to produce.</p> <p>Event: Production of rail boards is delayed.</p> <p>Impact: Delay of production and installation.</p> | 20% | major | 11 | accept | <p>Preventive mitigation: Keep in close contact with manufacturer.</p> <p>mean mitigation cost (€):</p> <p>Contingency plan: Split the railboard into four parts.</p> | 20% | major | 11 | decided @ PANDA | 2018-08-13 |

PANDA Day-1 / Phase 1 / Phase 2



PANDA System News



Solenoid Magnet




Project Status:

- Contract with BINP in March 2017
- Yoke components produced, first test assembly complete
- Cryostat component procurement
- Local cryogenics CDR close to final, FDR to follow soon after

Critical Items:



- Superconductor procurement
 - First contracts signed
- Schedule:
 - Coordination of installation at FAIR
 - Field-mapping to be done before at BINP
 - Insertion of muon detectors



Solenoid: Control Dewar



- Control Dewar: local cryogenics of solenoid (aka branch box, aka valve box)
- Last major component of design review
 - Cryogenic flow for all operation states
 - Feedthrough of current leads
 - Safety regime
- Review with FAIR Cryo and ATLAS Magnet groups



Solenoid: Yoke Status



- All parts manufactured
- Yoke first assembly done!
- Next steps:
 - Adjustments
 - Door mechanism
 - Painting
 - Transport to BINP

Solenoid: Further Activities



Laser tracker



SMR placement



Prototype coil

Dipole Magnet




Project Status

- Magnet is part of HESR IOL,
→ considered as HESR component
- EoI by BINP
- **Design contract FAIR-BINP:**
 - 1st milestone reached,
 - full design almost complete
- **Production contract:**
 - Specs for magnet in final round
 - Specs for power converter complete

Technical Progress

- Design work done at BINP:
 - Design of yoke, coils, support structure
 - Dynamic field calculations
 - Seismic stress calculations
- Develop field mapping procedure




Cluster Target



Cluster Target Hardware:

- PANDA cluster-jet target very advanced
- Design parameters already reached
- Development and test of new diagnostic tools
- Goal: improve performance





PANDA Cluster-Jet Target at COSY

Experiments at COSY:


- Study of beam-target interaction
- Performance of stochastic/electron cooling in presence of the cluster target beam
- Vacuum situation at IP and improvements

Simulation and design

- Variation of IP shape and pumping
- Start of design of cryo pump inside the beam pipe



Straw Trackers in PANDA




Straw Trackers in PANDA



Straw Tube Tracker STT (TS Central Tracker)

- Module production started
- Activities on Phase 0 at HADES
- FEE progress (Polish IKC):
 - PASTTREC ASIC submitted
 - Board design started




Forward Tracker

- In kind contract prepared
- Activities on Phase 0 at HADES

Outer Tracker (LHCb straw tracker)

- Readout interface prototype ready
- High voltage available
- Preparation of tests at GSI





LHCb OT FEE with i/f to DIRICH

Baseline design

- Fused silica (SiO_2) radiator bars and prisms
- MCP PMT for readout
- Focusing by 3-layer spherical lenses
- Fast readout to suppress BG

Project status

- Series production of DIRC bars at Nikon
- Already **90/98 bars** delivered to GSI
 - detailed evaluation ongoing
 - preparation of order for spares
- MCP PMT tender:
 - evaluation of samples completed
 - magnet tests at FZJ performed
 - assessment of data, contract soon
- Phase 0: Participation at Glue X DIRC



Kaleidoscopic image of a HeCd laser beam in one DIRC bar on test bench


Infrastructure and Installation Report



Technical Report for the: \bar{P} ANDA Detector
Infrastructure and Installation

(AntiProton Annihilations at Darmstadt)
Strong Interaction Studies with Antiprotons

May 14, 2020



Technical layout & cost assessment

of infrastructure comprising:

- Common supports
- Supply infrastructure

in the framework of

- Integration requirements
- Installation procedures

Current status:

- Report was released to the collaboration
- Review with external experts in summer
- Submission to ECE in September

Next steps:

- Cost review with ECSG
- Common fund: MoU & RRB

Infrastructure and Installation Report



| | | | |
|---|-----------|--|-----------|
| 1 Executive Summary | 1 | | |
| 2 Introduction | 3 | | |
| 2.1 PANDA Setup and Cost Structure | 3 | | |
| 2.2 Definition of Infrastructure for the PANDA Experiment | 4 | | |
| 2.3 Cost Assessment of the PANDA Infrastructure | 4 | | |
| 3 The PANDA Experiment | 5 | | |
| 3.1 PANDA at FAIR | 5 | | |
| 3.1.1 Objectives of the PANDA Experiment | 5 | | |
| 3.1.2 High-Energy Storage Ring | 5 | | |
| 3.2 The PANDA Detector System | 6 | | |
| 3.2.1 Targets | 7 | | |
| 3.2.2 Target Spectrometer | 7 | | |
| 3.2.3 Forward Spectrometer | 9 | | |
| 4 Experiment Integration | 10 | | |
| 4.1 Layout of the Experiment | 10 | | |
| 4.2 PANDA Hall | 12 | | |
| 4.2.1 Beam Area | 12 | | |
| 4.2.2 Maintenance Area | 14 | | |
| 4.2.3 Supply Areas | 16 | | |
| 4.2.4 DAQ and Computing Rooms | 16 | | |
| 4.2.5 Control room | 18 | | |
| 4.3 Integration Considerations | 20 | | |
| 4.3.1 Safety and Conformity | 20 | | |
| 4.3.2 Alignment and Survey | 21 | | |
| 5 Infrastructure for the Experiment | 27 | | |
| 5.1 Support Structures | 27 | | |
| 5.1.1 Auxiliary platform | 27 | | |
| 5.1.2 Support platforms for the solenoid | 30 | | |
| 5.1.3 Forward Platform | 33 | | |
| 5.1.4 Support between Solenoid and Dipole | 36 | | |
| 5.1.5 Central Space Frame | 37 | | |
| 5.1.6 Central Support Rail System | 41 | | |
| 5.1.7 Rails and CT-Shuttle | 41 | | |
| 5.1.8 Forward Endcap Installation Support | 42 | | |
| 5.2 Infrastructures for Movements | 44 | | |
| 5.2.1 Hydraulic equipment | 44 | | |
| 5.2.2 Movement of the Target Spectrometer | 45 | | |
| 5.2.3 Movement of the Forward Spectrometer | 47 | | |
| 5.3 Supplies | 49 | | |
| 5.3.1 Drag Chains | 49 | | |
| | | 5.3.2 Cable Trays | 51 |
| | | 5.3.3 Electrical Power | 52 |
| | | 5.3.4 Grounding Scheme | 54 |
| | | 5.3.5 Cooling Water | 55 |
| | | 5.3.6 Racks and Rack Cooling | 56 |
| | | 5.3.7 Compressed Air | 58 |
| | | 5.4 Technical Gases | 59 |
| | | 5.4.1 Layout of technical gases for the experiment | 59 |
| | | 5.4.2 Preliminary Considerations on the dimensions for PANDA gas piping in use | 62 |
| | | 5.4.3 Assembling, accommodating and attaching gas pipes on site | 64 |
| | | 5.4.4 Gas Storage Layout | 65 |
| | | 5.5 Mounting Structures in the Hall and Tooling | 67 |
| | | 5.5.1 Installation platform | 68 |
| | | 5.5.2 Extended platform | 69 |
| | | 5.5.3 Clean room | 70 |
| | | 5.5.4 Spindle stairs | 71 |
| | | 5.5.5 Tooling and Workshop | 75 |
| | | 6 Installation of the Experiment | 78 |
| | | 6.1 Boundary Conditions | 78 |
| | | 6.1.1 Hall Logistics | 78 |
| | | 6.1.2 Hall Infrastructure | 78 |
| | | 6.1.3 Basic Installation Sequence | 79 |
| | | 6.1.4 Work Coordination | 80 |
| | | 6.2 Installation Planning | 80 |
| | | 6.2.1 Phase 1: Large Scale Installations | 83 |
| | | 6.2.2 Preparation and Magnet Testing | 84 |
| | | 6.2.3 Phase 2: Detector Installation | 85 |
| | | 6.2.4 Commissioning Phase 1 | 88 |
| | | 6.2.5 Overall Schedule | 88 |
| | | 6.3 Installation Cost | 89 |
| | | 7 Project management and resources | 92 |
| | | 7.1 Responsibilities | 92 |
| | | 7.2 Schedule and Milestones | 92 |
| | | 7.3 Cost Summary | 94 |
| | | 8 Acknowledgements | 96 |

PANDA Hall Layout



E40.130
Gas storage


E40.105/107
Meeting room
Control room

E40.200
Supply
platform

Shielding
beams

Crane

E40.310
Cryogenic
compressor



E30.103
Computing

E20.103
DAQ

E10.103
Supply area

E10.201
Maintenance
area

E10.200
Beam area
(with dipole)

E10.103
Workshop

● Risk analysis

- Limits of machinery
- Hazard identification
- Risk estimation


● Risk evaluation

Measures to reduce risks:


- By design
- Protective measure
- Adequate information for use

● Related information

- User specification
- Machinery specification
- Regulations and standards
- Experience of use




Survey and Alignment



- Fixed tripod positions with maximum lines of view
- Measure with theodolites and total stations
- Precision fiducials with laser tracker
- Moving fiducials (re-)scanned with structured light scanners




Support Structures and Platforms




Solenoid Magnet with Supports

Support Structures and Platforms




Forward Spectrometer Platform

Detector Supports




Central Space Frame

Detector Supports




Central Space Frame

Detector Supports




Central Detectors Support

Detector Supports




Rail System for Central Detectors


Supplies: Drag Chains



FS Platform



Solenoid



Aux Platform

Supplies: Power, Cooling, Air



Electrical Power


- Power distribution on platforms
- 48V supply for on-detector FEE
- Star shaped electronics grounding

Pressurized Air


- 5-7 bar pressure
- Outlets every 20m
- ISO8573-1 Class 1.3.1
- Dew point < -25°C

Water Cooling

- Leakless cooling for electronics (*above*)
- Pressurized coolers for computing racks
- Secondary circuits for detectors



Supplies: Technical Gases




Gas Supply

- Gases: Ar, CO₂, H₂, O₂, C₂H₆/C₄H₁₀
- Gas mixing in supply area
- Stainless steel pipes
- Flexible tubes in drag chains
- PLC control

Gases


| | |
|--------------------|--|
| H ₂ | |
| He | |
| N ₂ | |
| Ar | |
| Co ₂ | |
| Ar/Co ₂ | |
| Quencher | |
| O ₂ | |

Installation Platform




Extended Installation Platform

Maintenance Area




- Removable central part of aux platform
- Removable installation platform
- Integration of Barrel EMC installation device (some design adjustments needed)

Maintenance Area



- Extended platform for pre-assembly
- Lifting central part for installation
- Cleanroom for delicate work 2.3 x 4.2 m
- Target test stand

Installation Planning




- Planning of detailed steps of magnet, detector and infrastructure installation
- 1st phase: magnets and infrastructure
- 2nd phase: detector installation

Note: Absolute dates subject to adjustment



Installation Planning



- Planning of detailed steps of magnet, detector and infrastructure installation
- 1st phase: magnets and infrastructure
- 2nd phase: detector installation
- Resource planning of additional workforce

Note: Absolute dates subject to adjustment

Infrastructure Cost



| Supports (PSP 1.4.1.18.1) | k€ | Supplies (PSP 1.4.1.18.2) | k€ |
|---|---------------|---|---------------|
| Auxiliary platform, 7.8 m x 2.5 m x 3.7 m | 30.7 | Drag chains | 28.4 |
| Yoke support, 8.6 m x 5.8 m x 6.0 m | 60.5 | Cable trays | 23.0 |
| Forward platform, 11.0 m x 6.7 m x 2.1 m | 79.7 | Fixed forward system cable ducts | 9.9 |
| Supports between solenoid and dipole | 64.0 | 48\,V power supply system | 136.8 |
| Inner detectors - Central space frame | 96.0 | Grounding | 24.6 |
| Inner detectors - Central support rail system | 104.0 | Pressurized cooling circuits | 103.0 |
| Rail system and central tracker shuttle | 21.3 | Leakless cooling / infrastructure racks | 983.0 |
| Forward Endcap supports and trolley | 50.0 | Gas installation | 60.0 |
| Hydraulic equipment | 50.2 | Gas storage | 267.2 |
| Rollers and rails for target spectrometer | 104.2 | | 1635.9 |
| Rollers and rails for forward spectrometer | 70.4 | | |
| Installation platform, 2.0 m x 2.7 m x 2.5 m | 8.2 | Controls (PSP 1.4.1.18.3) | |
| Extended platform, 14.6 m x 8.8 m x 3.6 m | 98.0 | as of DCS-TDR | 376.0 |
| Extended platform - drive system | 23.8 | Control room equipment | 82.6 |
| Clean room cabin | 19.0 | | 458.6 |
| Spindle stairs | 36.4 | | |
| Installation - Tooling | 48.0 | TOTAL SUM Infrastructure | 3683.9 |
| Installation - Workshop equipment | 96.4 | | |
| Installation - Hired labor | 392.6 | DAQ (PSP 1.4.1.19) | 920.0 |
| Surveying | 56.0 | | |
| Certification of conformity | 80.0 | | |
| | 1589.4 | | |

- Contracted equipment incl. certification and installation
- Installation labor: electricians, technicians, mechanics workers, survey engineers
- Personnel contribution of collaborators to installation work foreseen

Internal Review July 20

- Participants:
 - Rolf Lindner, LHCb (CERN)
 - Werner Riegler, ALICE (CERN)
- Report was submitted beginning of July
- Meeting of 4 hours of presentation, Q&A
- Report with recommendations received Aug 28

Remarks and recommendations (regarding personnel and budget)

- *“Core team of engineers, designers and especially technicians is essential.”*
- *“A safety person is essential for the consistent implementation and follow up of all safety related items.”*
- *“The common fund contains only 400kEuro of hired labour. We consider this to be significantly underestimated.”*
- *“As minimum a contingency of 30% should be foreseen.”*
- *“Allow an operational budget for personnel and ‘consumables’ that are needed during the installation.”*

Main achievements:

- Solenoid construction in full swing – first yoke test assembly done
- Dipole design work ongoing, construction contract in preparation
- Barrel DIRC procurement started, delivery 90/98 bars, PMT evaluation complete
- Barrel EMC first slice assembled, testing ongoing, finalisation of cooling
- Reports: DCS TDR approved; DAQT TDR, Infrastructure Report, EMC TDR Update Report submitted


Upcoming milestones:

- Forward tracker IKC with Poland
- Solenoid:
 - Start of cryostat construction
 - Super-conductor production to finish by end 2021
- GEM TDR submission early 2021
- Dipole contract (with HESR)

In summary: PANDA remains on track for Day-1

Turn schedule risks into schedule opportunities

PANDA Collaboration



UP Marche Ancona
U Basel
IHEP Beijing
U Bochum
Abant Izzet Baysal
U Golkoy, Bolu
U Bonn
U Brescia
IFIN-HH Bucharest
AGH UST Cracow
IFJ PAN Cracow
JU Cracow
Cracow UT
FAIR Darmstadt
GSI Darmstadt
JINR Dubna
U Erlangen

NWU Evanston
U Frankfurt
LNF-INFN Frascati
U & INFN Genova
U Gießen
Giresun U
U Glasgow
KVI-CART Groningen
Gauhati U, Guwahati
USTC Hefei
URZ Heidelberg
Doğuş U, Istanbul
Okan U, Istanbul
FZ Jülich
Karlsruhe Institute of
Technology
IMP Lanzhou
INFN Legnaro

Lund U
HI Mainz
U Mainz
RINP Minsk
NRC "Kurchatov Institute"
- ITEP Moscow
MPEI Moscow
U Münster
BINP Novosibirsk
Novosibirsk State U
U Wisconsin, Oshkosh
U & INFN Pavia
PNPI St. Petersburg
West Boh. U, Pilzen
Charles U, Prague
Czech TU, Prague

IHEP Protvino
Irfu Saclay
KTH Stockholm
Stockholm U
SUT, Nakhon Ratchasima
SVNIT Surat-Gujarat
S Gujarat U, Surat-Gujarat
FSU Tallahassee
Nankai U, Tianjin
U & INFN Torino
Politecnico di Torino
U Uppsala
SMI Vienna
NCBJ Warsaw
U York

more than 420 physicists from 65 institutions in 18 countries