

Palmer PU for precooling of RIBs FAR E =



Palmer Pick-Up: Successful test with beam at COSY FAIR

Palmer PU designed for optimum response within 1-2 GHz band, at RIB velocity v=0.83 c

all 8 rails work!! deliver good signals at characteristic beam frequencies (rev. harmonics + vertical betatron)

coasting beam, v=0.83 c N=1.8 ·10¹⁰ protons







Challenging Cryogenic Plunging Pick-Ups FAIR 65 55

2 vacuum tanks being manufactured according to GSI drawings. Expect FAT & delivery Q4/2021



Finalizing 3D engineering & procurement of inner subsystems

Engineering: R.Böhm/GSI

Challenging Cryogenic Plunging Pick-Ups FAIR E 5



16 Motor Drive Units: ready, pre-assembled in house; stored

~3500 Ag/CuBe plunging foils and their Ag/Cu holders (incl. spares)

CuBe foils thermally treated in vacuum oven GSI TechLAB 2021-2022: galvanic Ag-plating (1 provider, manually)



Flexible Ag/CuBe foils at 30 K





>2022: UHV soldering of foils on holders (1 succesful provider)

Slotline electrode module



- -re-designed for feasibility
- -contracted full scope (pre-series, series, spares) metallised ceramic RF boards
- -Prototype module: received all pieces & ceramics; full assembly & RF tests Q1/2022



C. Dimopoulou / 7th BINP-FAIR Workshop

Kickers





Contract for complete CR SC kicker tanks by FZJ team (R.Stassen, B.Breitkreutz, R.Greven): concepts (RF, mechanics, vacuum, cooling water), engineering, production & testing

C. Dimopoulou / 7th BINP-FAIR Workshop

Microwave damping tubes inside quad/sext chambers





| 2.5.10 | CR Stochastic Cooling System |
|--------------|---|
| 2.5.10.1.1 | Cryogenic Plunging Pick-ups >>in production (see slides) |
| 2.5.10.1.1 | Palmer Pick-up >> works! tested with COSY β =0,83 beam |
| 2.5.10.1.2 | Kickers >>contracted to FZJ, design feasible! |
| | |
| 2.5.10.2.1 | Low Noise Preamplifiers (for all pick-ups): >>ready |
| 2.5.10.2.2.1 | Power Amplifiers 1-2 GHz >> fulfill spec, highly linear >>20/34 passed SAT, 14/34 repaired-new SAT in 2022 |
| 2.5.10.2.3 | RF Signal Processing >> ongoing |
| 2.5.10.3 | Instrumentation |
| | |
| 2.5.10.5 | Microwave Damping CR Chambers >>series tubes: ~15000 coated ceramics tubes delivered >> prototype mechanics done (holders, assembly tooling) >> Q1/2022: assembly+UHV testing of tubes inside BINP quad chambe |