


# **Super-FRS**

# **Status & Opportunities**


**Haik Simon**

**Science Retreat, Bensheim, 2023-02-14/15**

# Original scope prior to Review Recommendation (MSV)



# ES: Super-FRS main components



- 1 pre-target
- 2 target area
- 3 pre-separator and main-separator
- 4 towards high- and low-energy branch
- 5 high-energy branch
- 6 low-energy branch
- 7 ring branch
- 8 low-energy cave (NUSTAR)
- 9 high-energy cave (NUSTAR)

# Potential experimental places at the Super-FRS

- Analysis: install and operate magnets for FLF2/3 instead of storage
- Power converter cost depends on availability of Indian INC
  - Includes: vacuum items, special installation, infrastructure extra cost excludes: instrumentation (initially in air)
  - Modified shielding wall position for FLF2/3 science location
  - Freezing scenario will be presented to scrutiny group following up council decision in March

Possible science location prior to FS++  
 HI/DESPEC/SEC (J. Gerl)

13,600k€  
 CB8@2005

Energy buncher spectrometer  
 in Low-Energy-Cave

FLF6

TGA ~ 10,000k€  
 max 10e7 pps


up to here  
 the LEB local-cryogenic branch (★)  
 is necessary for early science

max 10e8 pps


Ring tunnel serves as storage area  
 (avoid activation of materials)

★ = committed and partially in production

Possible science location for BIOMAT  
 Prior to FS++  
 (D. Severin/C Trautmann)  
 U (Au), <sup>16</sup>O fragment, <sup>12</sup>C fragment beam  
 180-600 AMeV  
 5e9 pps, few mm beam spot.  
 (Impact Analysis started,  
 2 (h) x 2 (w) x 4 (l) m<sup>3</sup> measurement area)  
 "modified beam dump"



early science locations





# FLF2/3@Super-FRS components procurement status

## (3+1) sc multiplets

GSI in-kind

Provider: ASG superconductors, Italy

Material acquired or ordered, production running

## 3 sc dipoles

FAIR tender

Provider: Elytt Energy, Spain

Material acquired or ordered, production planned

Still open:

## Power Converters

Indian in-kind

IKC not yet closed – Plan-B procurement

## 1 (up to FLF2) or 2 (up to FLF3) Diagnostic chambers

Ex Russian in-kind, now FAIR

Still to be tendered

## Various vacuum components


Partly GSI, partly FAIR, partly ex Russian in-kind

Std. Vacuum partly tendered, mostly to be procured


		0 not started	1 planned	2 in process	3 ready	2022																							
		Design and GSI delay				Drawings	Procurement status											Productions Status											
		Design				Production																							
Contracted Delivery date	Forecast FAT date [actual date]	3D Modell	2D	magnet steel	SC cable	He-ve l inner	ther mal shield	vacuu vesse	beam pipe	curre nt leads	tie rod	AML Level sensors	I- sensors/Heaters	MLI	Supp ort Rings	Retai ner	Safet y device	Instru mentation/Quench box	align ment feet	Supp ort frame	Lami nation	yokes	coils	magn ets	cold mass	Ther mal shield	multi plet		
FLF1YMQ11	23/05/2024	3	3	2	3	2	1	2	3	1	2	2	2	2	2	2	2	2	3	2	3	2	1	3	1	1	1	1	1
FLF2YMQ11	20/10/2024	3	3	2	2	2	1	2	3	1	2	2	2	2	2	2	2	2	3	2	1	3	1	1	1	1	1	1	
FLF2YMQ21	29/06/2023	3	3	3	3	3	1	3	3	1	3	3	3	2	2	3	2	3	2	1	3	3	3	3	2	1	1		
FLF3YMQ11	12/12/2024	3	3	2	2	2	1	2	3	1	2	2	2	2	2	2	2	2	3	2	1	3	1	1	1	1	1	1	

		0 not started	1 planned	2 in process	3 ready	2022																						
		Design and GSI delay				Drawings	Procurement status											Productions Status										
		Design				Production																						
Designation/ Benennung	very dat FAT date [actual d	3D Modell	2D	magnet steel	SC cable	Cryostat	thermal shield	current leads	CW Support	AML Level sensors	I- sensors/Heaters	MLI	Safety Devices	Instrume ntation/Quench box	Power cable box	alignme nt feet	Stand	Laminat ions	yokes	coils	cold mass	Thermal shield	Vacuum Vessel	magnets				
FLF2MH1	16/06/2025	3	3	1	3	1	1	1	3	1	3	3	3	3	3	3	3	3	1	1	1	1	1	1	1			
FLF2MH2	26/02/2025	3	3	1	3	1	1	1	1	1	3	3	3	3	3	3	3	3	1	1	1	1	1	1	1			
FLF2MH3	20/10/2025	3	3	1	3	1	1	1	1	1	3	3	3	3	3	3	3	3	1	1	1	1	1	1	1			

# ES: Proposed partial unfreeze



# Status & Challenges: Russian in-kind: replacement strategy necessary





# Status & Challenges: Russian in-kind: replacement strategy necessary


## Target Area

Target chamber

nc dipoles (2 of 3 BINP)  
FoK dipole on campus 1/3  
FDR yoke ready  
cable delivered on site  
Tender starts asap 02/23



- No technical issues
- No critical developments
- Reprocurements prepared and about to start.



nc multipoles (Buckley Systems, NZ)  
FDR 04/22, FAT Q1-2/23  
cable production running (Hitachi)  
Ready to ship since 03/22

Reference procurement

iron shielding roof




lateral iron shielding (Coswig, DE) Delivered



# Super-FRS actual installation schedule: overview


Task Name	Duration	Start	Finish
‣ Activities requiring neither blue line nor 80-ton crane	74.4 wks	07/11/2023	10/04/2025
80-ton crane in G018 ready	0 wks	02/02/2024	02/02/2024
Preliminary "red line" for lateral-iron-shielding ready	0 wks	02/02/2024	02/02/2024
Lateral iron shielding	5 wks	02/02/2024	07/03/2024
Floor coating in G018/E10 (tunnel) ready	0 wks	07/03/2024	07/03/2024
Blue line	3 wks	08/03/2024	28/03/2024
‣ Local Cryogenics	61 wks	28/03/2024	29/05/2025
‣ Super-FRS - Block TA (target-area)	92 wks	11/03/2024	12/12/2025
‣ finalisation TA	6 wks	15/12/2025	23/01/2026
Block TA (target area) installation completed	0 wks	23/01/2026	23/01/2026
‣ Super-FRS - Block PT (pre-target)	7.4 wks	27/06/2024	19/08/2024
‣ Super-FRS - Block PM (pre and main separator)	63.8 wks	17/05/2024	07/08/2025
‣ Super-FRS - Block HL-passage	16 wks	24/07/2025	13/11/2025
‣ Super-FRS - Block H (high energy branch)	5.2 wks	30/10/2025	05/12/2025
‣ Finalisation blocks PT, PM, HL, H	5 wks	08/12/2025	09/01/2026
Blocks PT, PM, HL, H installation completed	0 wks	09/01/2026	09/01/2026
Super-FRS - Mechanical completion for early science (M102)	0 wks	23/01/2026	23/01/2026
Commissioning without beam for early science	21 wks	26/01/2026	19/06/2026
Super-FRS - ready for pilot beam for early science (M11)	0 wks	19/06/2026	19/06/2026
Commissioning with pilot beam for early science	18 wks	22/06/2026	23/10/2026
Super-FRS - ready for for early science (M12-A)	0 wks	23/10/2026	23/10/2026



Installation of magnets FL2/3 takes about 3 months (Ⓢ, shutdown work)

Thank you

# Assembly Units along the beam line



## Assembly Units' names

SM	sc short multiplet	TA	target
LM	sc long multiplet	NC_QQ	nc quadr. 1a + quadr. 1b
SCD	sc dipole	NC_QS	nc quadr. 2 + sextupole
DC	diagnostic chamber	NC_D	nc dipole
VAC	beam-line vacuum	BC	beam catcher
EBD	EB dipole	NC_S	nc sextupole
EBM	EB multiplet		

Fxxx notation defines "focal planes"

## Number of pieces for Early Science (Target Area excluded)

- 7 sc short multiplets
- 13 sc long multiplets
- 15 sc dipoles
- 10 diagnostic chambers (DC\_01 not includable)
- 4 long/special beam pipes
- 115 power converters

## Additional number of pieces for LEB (up to FLF3)

- 4 sc long multiplets
- 3 sc dipoles
- 2-3 diagnostic chambers
- 1 long/special beam pipes
- 29 power converters

## Additional number of pieces for LEC

- 3 diagnostic chambers
- 5 sc Energy Buncher multiplets
- 3 sc Energy Buncher dipoles
- 31 power converters

## Additional number of pieces for completion

- 6 sc long multiplets
- 6 sc dipoles
- 3 diagnostic chambers
- 6 long/special beam pipes
- 46 power converters

## Number of total racks

- 77 Power converter Racks (total)
- 336 Control Racks (total)

early science locations

Installation: Super-FRS

Installation: NUSTAR



