



Super-FRS Status Report


M. Winkler

NUSTAR Week 2023


Bucharest/hybrid, Oct. 11-13, 2023

Outline

- 1) Early Science Scope
- 2) Status Civil Construction
- 3) Summary of ex-Ru and (partly) ex-Indian in-kind
- 4) Procurement Overview
- 5) Installation & Commissioning
- 6) Summary




ES (Early Science)



Early Science

- 1 pre-target
- 2 target area
- 3 pre-separator
- 4 main separator to HEB
- 5 high-energy branch
- 6 low-energy branch
- 7 ring branch
- 8 EB spectrometer, low-energy cave (NUSTAR)
- 9 high-energy cave (NUSTAR)

Status Shell Construction





Impression Target Building


Pre-target area





Target area



Hot Cell
(manipulating room)



Hot Cell complex




Impression Tunnel & Supply Building

supply tunnel



L0321A.E15
(main access)



Main Entrance



L0321A.E20
(power converter room)




looking from FHF1 upstream





L0321A.E30
(Nustar preparation room)


Impression Tunnel / FHF 1 Area



FHF1 roof opening
(80 ton crane access)



Status Technical Building Infrastructure




Technical Gas Supply


- Q4/2022 – Q1/2023:
re-scoping of the Work Package to follow Early-Science/First-Science priorities
- Q2/2023:
preparing call for tender; opening in 06/2023
- Presently:
negotiations phase running

Work package includes:

- gas lager equipment
- piping up to the wall (incl. manifold)
- LN2 supply for NUSTAR
- gas pipes SFRS detectors
- gas pipes experimental collaboration
- exhaust pipes
- control
- safety



Summary of ex-Russian and (ex) Indian in-kind components




Special Vacuum Focal Plane Chambers

S. Purushotaman
M. Czogalik et al.



Status

- former Ru in-kind
- ✓ 2 FOS chambers delivered, SAT done
 - FPF2DK1: Pre-Assembly training
 - FMF1DK1: beamtime test 2023, Cave C
 - Series chambers (ES): Specs in preparation



FMF1DK1 Installed at cave-C
for beamtime Dec 2023 of
beam diagnostic elements



FPF2DK1 Installed at target hall
for SAT and Pre-Assembly training

Special Vacuum

Magnet Chambers, pipes, etc.



S. Purushotaman
N. Kurichyanil
H. Weick et al.




Status

- former Ru in-kind
- 2 FOS SC dipole chamber: **in production**
- Series SC dipole chambers (ES): **Specs in preparation**
- Y-shaped dipole chambers: **tender running**
- NC dipole chambers: **ready for award**
- Beamline elements (ES): **Specs in preparation**

×3 Y-shaped chamber
(branched dipole)





×3 Ti alloy chamber
(NC dipoles in target area)



× 3 racetrack/rectangular
edge welded bellows

× 19 beam pipes




× 19 hydroformed bellows


× 19 Pumping
chambers



FOS 11° chamber
(Pre-Separator dipole)
FOS pumping chamber



FOS 9.75° chamber +
integrated pumping port
(Main-Separator dipole)



Target Area

NC magnets and support frames

H. Leibrock,
H. Weick
T. Blatz et al.





NC multipoles (3 quads, 2 sext):

- ✓ Manufacturing (Buckley Systems, NZ)
- ✓ MIC Cable (procured, Hitachi, Jp)
- Module 1: S2 (FDR completed)
 - manufacturing started
- Module 2: Q1a & Q1b (FDR running)
- Module 3: Q2 & S1 (advanced model)

NC Dipoles:



- ✓ Contract signed (Sigmaphi, Fr), **08/2023**
- ✓ MIC Cable (re-procured, nVent, Ca)
 - few delivery damages → cables exchanged



Target Area

Procurement Status:

- ✓ Target chamber + Plugs: **awarded** (Fantini)
manufacturing started
- ✓ Pillow seals: **awarded** (Mewasa),
FDR running
- Pillow seal plugs: **ready to be awarded**
- ✓ Beam catcher + Plugs,
in-kind India: **awarded** (Trident),
FDR running
- Plan B FAIR: **awarded** (NTG),
FDR running
- ✓ Alignment supports: **awarded** (Fantini),
manufacturing started
- ✓ Iron roof shielding (ex India in-kind)
Lot 1 (end sections): **awarded** (Coswig)
Lot 2 (middle section): **tender in preparation**



Beam Instrumentation

- Particle Detector Combination (FAIR in-house)

- ✓ FPF4 under production
- ✓ FPF0 ladder under test

- Slit System (KVI)

- ✓ FAT/SAT series ongoing

- Beam Stopper (Axilon)

- ✓ FAT running
- ✓ visit soon

- Drive control (Chalmers)




- ✓ test with slits ongoing

- Diamonds (ex-Ru → FAIR in-house)

- ✓ FDR in preparation (Q1/24)
- ✓ FPF0 PCB ready
- ✓ drive design (FPF4) ongoing

- Plastic scintillator (ex Swe → FAIR in-house)

- ✓ vacuum test of the PMTs done
- ✓ FoS manufactured
- ✓ to be tested in Q4/23 with beam




Beam Instrumentation

Finnish in-kind contributions


C. Nociforo, E. Rocco,
J. Galvis Tarquino,
B. Voss et al.



- MUSIC (energy-loss, Uni Jyväskylä)
 - ✓ FoS detector under test in clean room
 - ✓ drive optimization ongoing
 - in-beam test to be performed ?
- SEM Grid (profile monitor, HIP)
 - FDR not ready yet
 - FoS delivery expected by ?
- GEM-TPC (tracking)
 - CDR in preparation
 - Steering meeting at HIP (15-16 Sep 2023)
- Position drive (HIP)
 - CDR 2nd review (Q4/23)
 - 2 FoS units under production (Q4/23)
 - vacuum window to be tested ?




3D model position drive



3D model SEM drive

- ✓ **FAT completion at ASG SpA:**
 - 7 short multiplets (= all SM)
 - 9 long multiplets.
 - FAT for 14 multiplets was approved
 - FAT for 2 multiplets are under review.
 - This corresponds to about **75 % of required multiplets for ES**

- **He leak in thermal shield circuit was detected during SAT in Q3 2023**
 - LM11 will be shipped back to ASG for root cause analysis and repair.
 - GSI-CERN-ASG Task Force established in order to review
 - TS design, TS Cu brazing method
 - Quality control of brazing, Resolutions



SC Dipoles

H. Müller,
E.J. Cho et al.
CEA Saclay



Scope:

- D2: 3 x 11° (**3 ES**)
- D3: 18 x 9.75° (**10 ES**)
- branched dipole, 3 x 9.75° (**2 ES**)

Provider:

- Elytt, Bilbao, Sp

Production Status:

- ✓ SAT of FOS D2 and FOS D3
- Repair FOS D2 ongoing
 1. chamfer fixation; method & tooling developed
 2. TS leakages; new brazing method develop
 - measures will be applied to all other dipoles
- FOS D2: after applying (1) → shipping to GSI
- FOS D3 after applying (1) & (2) → re-SAT CERN
- Series production running
 - 3rd D3 assembly ongoing, FAT expected 10/2023
 - 2nd D3 HV insulation repair, assembly ongoing. FAT expected 11/2023
 - branched dipole production started.


TS joint repair



Closed window on vacuum vessel



HV-insulation repair
(He-vessel opening)



TS of branched dipole



Finished dipole yokes


EB Dipole design phase CEA

H. Müller et al.
CEA Saclay






Status / Schedule:

- ✓ final documentation delivered 06/2023
- ✓ review and release 07/23
- contract terminated since not ES relevant



✓ field quality







CEA proposal
FAIR EB →
Fairy-bee

Full model of cryostat
vacuum vessel, casing
assembly, CW supports

Magnet Testing @ CERN

- ✓ Series multiplet testing running 'routinely'
 - in particular qualifying steerer FTF1KH01 and FTF1KV01
- D3 dipole (FOS) testing expected for 11/2023
 - Test manager (GSI) left for INFN



Harmonics analysis → check impact on ion optics

I	b2	b3	b4	b5	b6	b7	b8	b9	b10	b11	b12	b13	b14	b15
[A]	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴
293.0	-3.62	134.08	-0.28	57.19	0.29	21.72	-1.71	15.23	-2.63	-11.73	-1.95	-13.14	-4.31	-2.17

I	a2	a3	a4	a5	a6	a7	a8	a9	a10	a11	a12	a13	a14	a15
[A]	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴	10 ⁻⁴
293.0	-1.57	-18.10	-2.14	10.11	2.42	-8.81	0.24	0.60	-0.30	-1.60	1.53	2.10	1.22	-3.97

Pre-Assembly SC Magnets

V. Velonas
F. Kaether et al




- Pre-assembly location: GSI target hall
- Storage location: hall BE42
- ✓ Pre-assembly **completed**:
 - FOS LM, FOS SM, SM08, SM01, SM06
- Pre-assembly running:
 - SM03

Overall coordination by SCM (GSI)


- **TRI (GSI)**
Transportation, N2 filling
- **IFJ (Krakow), in-kind**
BP cleaning, vacuum tests, integration of:
power box, PC strain relief, proportional
valves, terminal boxes, assembly /
disassembly of transportation rods
- **SCM (GSI)**
integration sensor cable strain relief,
electrical tests
- **NCM (GSI)**
Geometrical tests, feet tests
- **SMG/SCM**
Documentation → **release for installation**






Local Cryo T Branch

- ✓ awarded 08/2013: Inox India
- FDR expected Q1 2024



Conceptual Designs (CDR)

- Multiplet Feed Boxes (standard) (completed)
- Multiplet Feed Boxes (Branch-End) (completed)
- Dipole Feed Boxes (completed)
- End Boxes (completed)
- Transfer Line Pieces (in progress)
- Branch Hydraulics and SVs (completed)
- Jumper Connections (completed)
- Branch Mechanics and Electrics (in progress)
- NUSTAR – LEC (Energy Buncher) (not Early Science)







Local Cryogenics (Branch Box)


F. Wamers,
Y. Xiang,
D. Schad,
H. Kollmus, et al.



- former Ru in-kind
- independent operation of Branches with CRYO2 and/or CWU
- high operational flexibility of Cryo Branches
- 45 cold valves
- ~15.5 tons, mostly stainless steel
- ~ 2.5 m diameter, ~ 6.7 m length
- ✓ **Industry contract: April 2023**
- PDR: running;
- Installation planned: Q1 2025



Installation Schedule




First Installation: Lateral iron shielding (Jun-Aug-24)

Commissioning phases for ACC

inst.	#	commissioning stage	accelerators & transfer lines	detectors
Commissioning without Beam	1 <small>(M??)</small>	local HW-commissioning	<ul style="list-style-type: none"> • local system tests in tunnel and supply areas • Special cable connections by system experts • Control system not needed (only in limited aspects) 	<ul style="list-style-type: none"> • single detector tests • tests of individual components • install. service & controls
	2 <small>(M??)</small>	remote & system commissioning	<ul style="list-style-type: none"> • single system test (vertical system integration test) • remote testing from MCR (sequences, checklists) • control system integration of the system and timing is needed 	<ul style="list-style-type: none"> • system tests (with HV, gas, ...) • pre-test of DAQ system • local control
	3 <small>(M11)</small>	integration	<ul style="list-style-type: none"> • (3.1) multi system tests & (3.2) full Dry-Runs • control system and accelerator models for pilot beam scenarios fully available 	<ul style="list-style-type: none"> • full detector test and DAQ using cosmics
Beam Commissioning	4 <small>(M12)</small>	pilot beam commissioning	<ul style="list-style-type: none"> • commissioning with pilot beam 	<ul style="list-style-type: none"> • commissioning with pilot beam
		beam commission & operation	<ul style="list-style-type: none"> • operation with PCP-beam respectively status quo beam • development towards nominal intensities • commissioning of advanced systems 	

handover to operations

Start of ACC Commissioning



Action 5 (commissioning/early operation pre-budget 2024)

Summary

- Shell construction for Super-FRS buildings almost ready
- Start of technical infrastructure (TGA) installation foreseen for Q1 2024
- All major ex-Ru in-kind mitigated; in particular procurement of NC dipole magnet awarded in 08/2023
- Good progress in multiplet production (75% of ES), however, recently some Non Conformities related to thermal shield leakages (under mitigation)
- Non Conformities of sc dipole magnets cured; SAT testing expected to restart in Nov. 2023
- T-branch of local cryo system awarded to Inox India
- Super-FRS installation start foreseen in Q3 2024 (lateral iron shielding)

Thank you for your attention !

