

NUSTAR financial status

12th FAIR-NUSTAR Resources Review Board
FAIR/GSI, Darmstadt, Germany

Alexander Herlert
NUSTAR Resource Coordinator
FAIR



Finland



France



Germany



India



Poland



Romania



Russia



Slovenia



Sweden



UK



Czech Republic



- **NUSTAR funding**

- Recent main changes (since 11th meeting)
- Status of secured funding and intended funding
 - New FAIR staging steps
 - Focus on Early and First Science
- NUSTAR Construction Common Fund and item list
 - Updated expenditure plan and item list
 - Present status of payments


- LEB infrastructure
 - Sub-system **renamed to “Common infrastructure”** since most components will be used in the High-Energy Branch of Super-FRS as part of Early and First Science
 - TDR for LEB infrastructure **approved**
- HISPEC/DESPEC
 - The detector system **gSPEC** has been **added to the Day-one configuration** – TDR is expected **11/2023**
- R³B
 - TDR of **Si tracker** almost completed (expected **06/2023**)
 - Funding for overhaul of GLAD magnet safety system **secured via Common Fund**
 - **Additional funding** for NeuLAND (INFN Catania, INFN LNS, Italy)
- Super-FRS EC
 - **Secured funding** for plastic scintillator (SMU, Canada)

- Termination of Collaboration Contracts (Russian in-kind)
 - Concerns only work packages of R³B
 - Work on mitigating actions in progress
- New FAIR staging steps
 - All contributions (PSPs) to work packages assigned to one of the new FAIR staging steps
 - Prioritize in-kind contracts and contributions from shareholders
 - Minor modification of Construction Common Fund

Project timeline – on track

R3B Target Recoil Tracker - Project Timeline for Stage 1 and 2

R&D and in-beam test of ALPIDE detectors is ongoing together with **ALICE** and **AMBER** collaboration




Present - Ongoing R&D

Autumn 2022

Stage 1

Modular conical arrangement using 18-ALPIDE station modules (recently designed by **AMBER** collaboration at CERN)



present

2023/4


Stage 1

Two detector arms
Ready for in-beam tests

Utilised in
Phase 0 experiments

Stage 2

Barrel geometry based on ALPIDE modules optimised for thickness (ongoing R&D by **AMBER** and **NUSTAR** collaboration)



Utilised in
FAIR experiments


Q1-2 2027

Stage 2

Full Barrel
Ready for in-beam tests


Far-Future Stage

A layer of fully flexible Silicon wafer (current R&D by **ALICE**) fitted inside the barrel geometry



- The TRT device is planned to be **funded mostly through STFC**
- The UK teams will work primarily on
 - the production and characterization of the detector modules,
 - procurement of readout electronics,
 - and mechanical design
- UK groups are currently funded through an interim STFC fund to work on the preparations for the full project.
- Other important contributors:
 - R³B local team (GSI)
 - TU Munich (Germany)
 - USC and Univ. Coruna (Spain)
- **Ready to start construction in Sept 2023**
- The TRT array is planned to **be completed and commissioned within 2027**
- The total cost of the TRT device is estimated to be **of the order of €4M (2022 values)**
- TRT TDR expected soon ... **06 / 2023**


gSPEC



- Regions around the doubly-magic nuclei
- Nuclear magnetic moments of excited isomeric states
- Single-particle structure and M1 operator
- Collective properties and deformation


TDR expected 11/2023

gSPEC0



secured funding
IJCLab and IPHC
Strasbourg:
65 kEUR (2023)

gSPEC1




funding from
CNRS/IN2P3
expected (EoI)
360 kEUR (2023)

gSPEC: R. Lozeva et al., H 240, 55 (2019)

- FAIR Council decision **XXXVI.3.3** (September 2022)
 - On request of the Management - as an implementation step of the sanction rules - the Council withdraws all assignments (contracted and remaining) to Russian Institutions concerning Accelerators and Experiments with immediate effect. This does not imply the Assignments to the Joint Institute for Nuclear Research (JINR) in Dubna as an international Institution.
 - As a result, all components of the withdrawn Assignments (not delivered yet) must be considered as open.
- Split former PSP codes x.x.x.x
 - PSP x.x.x.x.1: **Components usable on-site**
 - PSP x.x.x.x.2: **Re-procurement (components not delivered)**
 - PSP x.x.x.x.8: spent&lost (correction due to escalation)
 - PSP x.x.x.x.9: spent&lost (payments to Russian institutes without delivery of components)

Active target ACTAF2



design



chamber at PNPI

Proton Arm Spectrometer (PAS)

NeuLAND HV



some delivered
DB50 modules

HV distribution
control board




gas system for PAS
at PNPI



straw tubes at PNPI

Active target ACTAF2



chamber at PNPI


- **Nothing delivered**
- **226 kEUR (2005)**
requested to allow re-procurement of full system

- R³B collaboration is looking into mitigating action
- **Idea:** Use existing ACTAF1 chamber and take available parts from ACTAF 2

Proton Arm Spectrometer (PAS)



gas system for PAS
at PNPI



straw tubes at PNPI

- **Nothing delivered**
- **587 kEUR (2005)** requested to allow re-procurement of full system

- R³B collaboration is looking into new technical design
- Probably new TDR depending on outcome of study

NeuLAND HV



some delivered
DB50 modules

HV distribution
control board



- **all modules and control boards delivered**
- **quality issue (repair required)**
- **31.4 kEUR (2005)** requested to allow procurement of material for repair

- Reverse engineering in progress
- GSI experiment-electronics group has idea for repair
- Required cost for full repair not yet clear


Funding vs. installation/operation at FAIR




experiment
funding



installation/
operation



Funding vs. installation/operation at FAIR



“Day-one” score card

	NUSTAR sub-system	TDR	Cost [k€ 2005]	Funding	Construction	Date completion	Test/Commissioning
Day 1	Cave infrastr.		1,985			12/2028	
	HISPEC/DESPEC		11,111			11/2025	
	MATS		1,173			09/2026	
	LaSpec		253			05/2026	
	R3B		18,159			03/2026	
	ILIMA		1,101			07/2030	
	Super-FRS EC		568			12/2025	
		92.2% value weighted	34,351	90.9% secured	63.5% value weighted		49.0% value weighted
Change since report 2022 II		- 0.7%	+ 526	- 2.7%	- 0.2%		+ 3.2%


Funding vs. installation/operation at FAIR




experiment
funding



installation/
operation



new staging steps
for FAIR





Funding vs. installation/operation at FAIR




experiment
funding

installation/
operation









































new staging steps
for FAIR




new
score card

	NUSTAR sub-system	TDR	Cost (4x 2005)	Funding	Construction	Date completion	Test/Commissioning
Day-one configuration	Early and First Science (ES / FS)						
	Cave Infrast.		1,633			12/2026	
	HISPEC/DESPEC		11,111			11/2025	
	MATS		535			09/2025	
	LaSpec		67			06/2021	
	R3B		18,159			03/2026	
	ILIMA		424			06/2025	
	Super-FRS EC		568			12/2025	
		91.8% value weighted	32,497	92.5% secured	65.7% value weighted		50.7% value weighted
	First Science ++ LEB (FS++LEB)						
Day-one configuration	Cave Infrast.		352			12/2028	
	MATS		638			09/2026	
	LaSpec		186			05/2026	
		100.0% value weighted	1,176	66.6% secured	39.3% value weighted		30.2% value weighted
MSVC	Modularized Start Version Completion (MSVC)						
	ILIMA		678			07/2030	
		100.0% value weighted	678	58.5% secured	0.0% value weighted		0.0% value weighted
	NUSTAR	TDR	Cost (4x 2005)	Funding	Construction	Date completion	Test/Commissioning
		92.2% value weighted	34,351	90.9% secured	63.5% value weighted		49.0% value weighted
Change since report 2022 II		-0.7%	+526	-2.7%	-0.2%		+3.2%


New score card

		NUSTAR sub-system	TDR	Cost [k€ 2005]	Funding	Construction	Date completion	Test/ Commissioning
Day-one configuration		Early and First Science (ES / FS)						
	ES / FS	Cave infrastr.		1,633			12/2026	
		HISPEC/DESPEC		11,111			11/2025	
		MATS		535			09/2025	
		LaSpec		67			06/2021	
		R3B		18,159			03/2026	
		ILIMA		424			06/2025	
		Super-FRS EC		568			12/2025	
			91.8% <i>value weighted</i>	32,497	92.5% <i>secured</i>	65.7% <i>value weighted</i>		50.7% <i>value weighted</i>
		First Science ++ LEB (FS++LEB)						
	FS++LEB	Cave infrastr.		352			12/2028	
		MATS		638			09/2026	
		LaSpec		186			05/2026	
			100.0% <i>value weighted</i>	1,176	66.6% <i>secured</i>	39.3% <i>value weighted</i>		30.2% <i>value weighted</i>
		Modularized Start Version Completion (MSVC)						
	MSVC	ILIMA		678			07/2030	
			100.0% <i>value weighted</i>	678	58.5% <i>secured</i>	0.0% <i>value weighted</i>		0.0% <i>value weighted</i>
		NUSTAR	TDR	Cost [k€ 2005]	Funding	Construction	Date completion	Test/ Commissioning
			92.2% <i>value weighted</i>	34,351	90.9% <i>secured</i>	63.5% <i>value weighted</i>		49.0% <i>value weighted</i>
		Change since report 2022 II	- 0.7%	+ 526	- 2.7%	- 0.2%		+ 3.2%


NUSTAR Early and First Science



Evolution of NUSTAR project funding (MSV)



46.8 MEUR



- secured/expected FAIR
- secured external
- EoI
- to be assigned

- core funding (secured and expected) from: (**FAIR funding** in bold face)

- | | |
|------------------------|-------------------------|
| ■ Australia | ■ Italy ⁺ |
| ■ Belgium ⁺ | ■ Japan |
| ■ Bulgaria | ■ Netherlands |
| ■ Canada | ■ Poland |
| ■ Czech Republic | ■ Romania |
| ■ FAIR** | ■ Russia* |
| ■ Finland | ■ Slovenia |
| ■ France | ■ Spain |
| ■ Germany | ■ Sweden |
| ■ Hungary | ■ Turkey ⁺ |
| ■ India | ■ United Kingdom |
| ■ Israel | |

⁺Beyond Day-one configuration


^{*}suspended

^{**}cash contribution

Status: May 19, 2023

Day-one configuration – funding status

34.4 MEUR



- secured/expected FAIR
- secured external
- Eol
- Common Fund
- to be assigned

- core funding (secured and expected) from: **(FAIR funding in bold face)**

- | | |
|------------------------|-------------------------|
| ■ Australia | ■ Italy ⁺ |
| ■ Belgium ⁺ | ■ Japan |
| ■ Bulgaria | ■ Netherlands |
| ■ Canada | ■ Poland |
| ■ Czech Republic | ■ Romania |
| ■ FAIR** | ■ Russia* |
| ■ Finland | ■ Slovenia |
| ■ France | ■ Spain |
| ■ Germany | ■ Sweden |
| ■ Hungary | ■ Turkey ⁺ |
| ■ India | ■ United Kingdom |
| ■ Israel | |

⁺Beyond Day-one configuration


^{*}suspended

^{**}cash contribution

Status: May 19, 2023

ES / FS staging steps – funding status

32.5 MEUR



- secured/expected FAIR
- secured external
- EoI
- Common Fund
- to be assigned

- core funding (secured and expected) from: **(FAIR funding in bold face)**

- | | |
|------------------------|-------------------------|
| ■ Australia | ■ Italy ⁺ |
| ■ Belgium ⁺ | ■ Japan |
| ■ Bulgaria | ■ Netherlands |
| ■ Canada | ■ Poland |
| ■ Czech Republic | ■ Romania |
| ■ FAIR** | ■ Russia* |
| ■ Finland | ■ Slovenia |
| ■ France | ■ Spain |
| ■ Germany | ■ Sweden |
| ■ Hungary | ■ Turkey ⁺ |
| ■ India | ■ United Kingdom |
| ■ Israel | |

⁺Beyond Day-one configuration


^{*}suspended

^{**}cash contribution

Status: May 19, 2023

- 42 contracts

- Two more contracts signed
 - Cryogenic Stopping Cell (GSI)
 - R³B vacuum (GSI)




contract phase	number of contracts	in-kind value (kEUR)
final acceptance	4	5759.2
signed**	10	4626.9
full draft contract	1	343.5
specs completed	2	278.7
Council decision	19	6371.7
not yet requested	6	3721.1
total	42	21101.1*


* contracted value

** 3 contracts terminated before completion

- no request
- Council decision
- specifications complete
- full draft contract
- signed contract
- final acceptance



HISPEC/DESPEC



R³B



... still some work ahead

- Final acceptance **completed** for four contracts (R³B)
 - CALIFA barrel crystals – Lund University (Sweden)
 - CALIFA forward endcap crystals – JINR Dubna (Russia)
 - GLAD magnet – CEA Saclay (France) and GSI (Germany)
- **Additional final acceptance** for contribution from Czech Republic
 - GADAST modules (batch 1) – 32 CsI detector modules (Super-FRS EC, EXPERT)

- FAIR timeline shifted + new staging steps
 - Prioritize components for ES/FS staging steps
 - Prioritize spending depending on project schedule
 - Adapt costs taking into account FAIR escalation factors
- Additional items due to one-branch operation
 - Technical survey identified a few additional items
- Contribution per senior member
 - Take latest NUSTAR Collaboration member list (status May 2, 2023)
 - Update table in Annex 8 of C-MoU accordingly

Construction Common Fund – new items

PSP-Code	Description	data from approved TDR	cost (2005) kEUR	comment
1.2.1.2.4	Detectors and slit system for FLF6	yes	135.7	
1.2.1.2.5	Beam line to MATS-LaSpec hall	yes	154.0	
1.2.1.7	Beam line to MATS RFQ	yes	198.4	
1.2.1.8	Media supplies	yes	110.5	additional 30 kEUR for LN2 line
1.2.1.9	Safety	yes	25.7	
1.2.1.10	IT infrastructure	yes	16.1	
1.2.1.11	Mechanics and alignment	yes	28.4	
1.2.2.1.8	Scintillators at FLF2 in vacuum	yes	28.6	
1.2.2.3.6	Adaption of platforms for ES/FS operation	yes	10.0	additional item
1.2.2.5	Safety	yes	59.2	
1.2.5.1.1.3.3	GLAD feedbox	yes	135.7	
1.2.5.1.1.3.4	GLAD warm piping	yes	6.8	
1.2.5.1.1.3.5	GLAD infrastructure		193.3	secured (via collected CF cash)
1.2.5.1.3.4	Vacuum systems (4th share)	yes	114.9	
1.2.5.1.5.1	Mechanics and alignment	yes	112.0	
1.2.6.4.4	ToF detectors - infrastructure CR	yes	63.8	
1.2.6.6.4	DAQ - common infrastructure	yes	24.4	
1.2.10.1.1.2	DAQ infrastructure (share 2)	yes	74.3	
1.2.10.1.2.1.1	Pendulum valves (share 1)	yes	66.0	
1.2.10.1.2.3	60L dewar	yes	24.8	
1.2.10.1.2.4	LN2 piping	yes	5.0	
		Total	1587.6	

PSP-Code	Description	data from approved TDR	cost (2005) kEUR
1.2.5.1.1.3.3	GLAD feedbox	yes	135.7
1.2.5.1.1.3.4	GLAD warm piping	yes	6.8
1.2.5.1.1.3.5	GLAD infrastructure	no	193.3

funding secured via Common Fund


**MSS cabinet
(magnet safety system)**



front view

rear view

cabling



GLAD satellite

controls



**initial infrastructure to
be upgraded
(technical assistance
contract)**

Construction Common Fund – staging steps

PSP-Code	Description	data from approved TDR	cost (2005) kEUR	FAIR staging step
1.2.1.2.4	Detectors and slit system for FLF6	yes	135.7	ES
1.2.1.2.5	Beam line to MATS-LaSpec hall	yes	154.0	FS++LEB
1.2.1.7	Beam line to MATS RFQ	yes	198.4	FS++LEB
1.2.1.8	Media supplies	yes	110.5	ES
1.2.1.9	Safety	yes	25.7	ES
1.2.1.10	IT infrastructure	yes	16.1	ES
1.2.1.11	Mechanics and alignment	yes	28.4	ES
1.2.2.1.8	Scintillators at FLF2 in vacuum	yes	28.6	ES
1.2.2.3.6	Adaption of platforms for ES/FS operation	yes	10.0	ES
1.2.2.5	Safety	yes	59.2	ES
1.2.5.1.1.3.3	GLAD feedbox	yes	135.7	ES
1.2.5.1.1.3.4	GLAD warm piping	yes	6.8	ES
1.2.5.1.1.3.5	GLAD infrastructure		193.3	ES
1.2.5.1.3.4	Vacuum systems (4th share)	yes	114.9	ES
1.2.5.1.5.1	Mechanics and alignment	yes	112.0	ES
1.2.6.4.4	ToF detectors - infrastructure CR	yes	63.8	MSVC
1.2.6.6.4	DAQ - common infrastructure	yes	24.4	MSVC
1.2.10.1.1.2	DAQ infrastructure (share 2)	yes	74.3	ES
1.2.10.1.2.1.1	Pendulum valves (share 1)	yes	66.0	ES
1.2.10.1.2.3	60L dewar	yes	24.8	ES
1.2.10.1.2.4	LN2 piping	yes	5.0	ES
		Total	1587.6	


Expenditures per year (updated)



PSP-Code	Description	2023	2024	2025	2026	2027	2028	2029	2030	total
1.2.1.2.4	Detectors and slit system for FLF6				239.7					239.7
1.2.1.2.5	Beam line to MATS-LaSpec hall							294.0		294.0
1.2.1.7	Beam line to MATS RFQ							378.8		378.8
1.2.1.8	Media supplies			190.2						190.2
1.2.1.9	Safety			44.2						44.2
1.2.1.10	IT infrastructure			27.7						27.7
1.2.1.11	Mechanics and alignment			48.9						48.9
1.2.2.1.8	Scintillators at FLF2 in vacuum			49.2						49.2
1.2.2.3.6	Adaption of platforms for ES/FS operation			17.2						17.2
1.2.2.5	Safety			101.9						101.9
1.2.5.1.1.3.3	GLAD feedbox		227.6							227.6
1.2.5.1.1.3.4	GLAD warm piping		11.4							11.4
1.2.5.1.1.3.5	GLAD infrastructure	316.0								316.0
1.2.5.1.3.4	Vacuum systems (4th share)			197.8						197.8
1.2.5.1.5.1	Mechanics and alignment			192.8						192.8
1.2.6.4.4	ToF detectors - infrastructure CR								125.0	125.0
1.2.6.6.4	DAQ - common infrastructure								47.8	47.8
1.2.10.1.1.2	DAQ infrastructure (share 2)				131.3					131.3
1.2.10.1.2.1.1	Pendulum valves (share 1)				116.6					116.6
1.2.10.1.2.3	60L dewar			42.7						42.7
1.2.10.1.2.4	LN2 piping			8.6						8.6
		316.0	239.0	921.2	487.6	0.0	0.0	672.8	172.8	2809.4

- Germany / GSI
 - **GSI paid 300 kEUR as part of its contribution to CF**
- United Kingdom
 - **STFC paid 204 kEUR as part of UK contribution to CF**


Country	expected [EUR]	share	paid [EUR]
Germany	892704	31.8%	300000
United Kingdom	249432	8.9%	204000
Spain	210048	7.5%	
Italy	196920	7.0%	
France	170664	6.1%	
USA	111588	4.0%	
Poland	105024	3.7%	
China	98460	3.5%	
Japan	98460	3.5%	
Sweden	91896	3.3%	
Finland	85332	3.0%	
India	85332	3.0%	
Romania	72204	2.6%	
others	341328	12.1%	
	2809392	100.0%	504000



- required for ES/FS
- available
- beyond ES/FS

- NUSTAR funding “Early and First Science”
 - 92.5% of Day-one configuration related to Early and First Science **secured**
 - 2.9% (infrastructure) expected via **Construction Common Fund**
 - 2.6% expected as **FAIR tender** for re-procurement of former Russian in-kind contributions
 - 2.0% still to come from partner/member institutes
- NUSTAR Construction Common Fund
 - Construction Common Fund item list updated:
 - **Minor adjustments** for operation in **High-Energy Branch (HEB)**
 - Priority for Early and First Science items (**70% of total CF**)
 - First payments received
 - UK and GSI (**about 25% of ES/FS items covered**)

Additional material



Status of TDRs (MSV)



27	approved
0	submitted
3	expected
7	beyond "Day one"

Sub-system	TDR #	name	status
NUSTAR	2_01	LEB infrastructure	approved
LEB infrastructure	2_02	Cryogenic Stopping cell	approved
HISPEC/DESPEC	2_04	HISPEC/DESPEC infrastructure	approved
NUSTAR	2_05	NUSTAR DAQ	approved
HISPEC/DESPEC	2_07	Active target (India)	expected
HISPEC/DESPEC	2_08	HYDE	expected
HISPEC/DESPEC	2_09	LYCCA	approved
HISPEC/DESPEC	2_10	Plunger	approved
HISPEC/DESPEC	2_11	AIDA	approved
HISPEC/DESPEC	2_12	DEGAS	approved
HISPEC/DESPEC	2_13	FATIMA	approved
HISPEC/DESPEC	2_14	BELEN	approved
HISPEC/DESPEC	2_15	MONSTER	approved
HISPEC/DESPEC	2_16	NEDA	approved
HISPEC/DESPEC	2_17	DTAS	approved
HISPEC/DESPEC	2_18	gSPEC	expected
NUSTAR	2_19	MATS/LaSpec	approved
R3B	2_21	GLAD	approved
R3B	2_22	R3B tracking	approved
R3B	2_24	CALIFA barrel	approved
R3B	2_25	CALIFA fwd endcap	approved
R3B	2_26	Si tracker	expected
R3B	2_27	NeuLAND	approved
R3B	2_28	R3B vacuum	approved
R3B	2_29	R3B infrastructure	approved
R3B	2_30	R3B spectrometer	expected
R3B	2_32	ACTAF	approved
ILIMA	2_33	ILIMA Schottky	approved
ILIMA	2_34	ILIMA TOF detectors	approved
ILIMA	2_35	ILIMA Heavy ion detector	approved
HISPEC/DESPEC	2_37	Slowed down beam setup	expected
Super-FRS Experiment	2_38	EXPERT	approved
Super-FRS Experiment	2_39	Super-FRS Exp infrastructure	approved
Super-FRS Experiment	2_40	Liquid hydrogen target	expected
Super-FRS Experiment	2_41	(Ice target and tensor force)	expected
Super-FRS Experiment	2_42	(future WASA)	expected
R3B	2_43	HYDRA	expected

11/2025

11/2025

11/2023

06/2023*

07/2024

11/2025

07/2024

06/2023*

07/2025

07/2024

*funding available/secured

NUSTAR MSV: Funding distribution (by country)

	Common infrastr.	HISPEC/ DESPEC	MATS	LaSpec	R ³ B	ILIMA	Super-FRS EC	total	secured	Eol
Australia		50.0						50.0		50.0
Belgium				153.8				153.8	82.6	71.2
Bulgaria		16.3						16.3	16.3	
Canada						80.0	124.3	204.3	138.2	66.1
Czech Republic							305.5	305.5	160.0	145.5
FAIR	668.8	97.8			1407.1	88.2	170.1	2432.0	193.3	2238.7
Finland		387.9	215.2	106.4			36.3	745.8	745.8	
France		220.0			2935.0			3155.0	2935.0	220.0
Germany	1168.3	1699.3	1675.9	146.2	8077.2	740.0	11.8	13518.7	12935.6	583.1
Hungary					12.1			12.1	12.1	
India		2514.0	40.0					2554.0	2092.2	461.8
Israel	58.5						13.6	72.1	58.5	13.6
Italy					130.0			130.0	130.0	
Japan						193.2	196.8	390.0	196.8	193.2
Netherlands					104.0			104.0	104.0	
Poland		500.0						500.0	500.0	
Romania		1822.5						1822.5	1822.5	
Russia					744.7		1156.0	1900.7	898.8	1001.9
Slovenia		21.4			75.0			96.4	96.4	
Spain		2332.2	317.1		1195.2			3844.5	2139.2	1705.3
Sweden		1027.9			1800.0			2827.9	2817.9	10.0
Turkey		88.5						88.5		88.5
United Kingdom		2813.1		87.1	2213.4			5113.6	4555.1	558.5
to be assigned	1189.6	600.8	684.5	133.8	3247.1	690.2	214.8	6760.8		
total	3085.2	14191.7	2932.7	627.3	21940.8	1791.6	2229.2	46798.5	32630.3	7407.4

NUSTAR MSV: Funding distribution (by country)

	total	secured FAIR	secured external	Eol
Australia	50.0			50.0
Belgium	153.8		82.6	71.2
Bulgaria	16.3		16.3	
Canada	204.3		138.2	66.1
Czech Republic	305.5		160.0	145.5
FAIR	2432.0		193.3	2238.7
Finland	745.8	709.5	36.3	
France	3155.0	2530.0	405.0	220.0
Germany	13518.7	6020.0	6915.6	583.1
Hungary	12.1		12.1	
India	2554.0	2010.0	82.2	461.8
Israel	72.1		58.5	13.6
Italy	130.0		130.0	
Japan	390.0		196.8	193.2
Netherlands	104.0		104.0	
Poland	500.0	500.0		
Romania	1822.5	1822.5		
Russia	1900.7	700.6	198.2	1001.9
Slovenia	96.4		96.4	
Spain	3844.5		2139.2	1705.3
Sweden	2827.9	1575.0	1242.9	10.0
Turkey	88.5			88.5
United Kingdom	5113.6	4555.1		558.5
to be assigned	6760.8			
total	46798.5	20422.7	12207.6	7407.4

FAIR: cash contribution for re-procurement former Russian in-kind and **NUSTAR Common Fund** (construction)

Russia: Russian institutes suspended, all activities on hold

Experiment	Prices, K Euro				
	2005 prices			2023 prices	
	Secured*	Eol	to be assigned	Eol	to be assigned
Common infrastr.	1226.8	668.8	1189.6	1093.2	1944.5
HISPEC/DESPEC	11111.1	2479.8	600.8	4053.5	982.1
MATS	1596.3	651.9	684.5	1065.6	1118.9
LaSpec	335.2	158.3	133.8	258.8	218.7
R ³ B	16923.7	1770.0	3247.1	2893.2	5307.7
ILIMA	820.0	281.4	690.2	460.0	1128.2
Super-FRS EC	617.2	1397.2	214.8	2283.9	351.1
Total	32630.3	7407.4	6760.8	12108.2	11051.2

(*including expected from FAIR budget)

Status: May 19, 2023

NUSTAR experiment funding (Day one)



Experiment	Prices, K Euro				
	2005 prices			2023 prices	
	Secured*	Eol	to be assigned	Eol	to be assigned
Common infrastr.	1226.8	668.8	89.6	1093.2	146.5
HISPEC/DESPEC	10628.9	482.4	0.0	788.5	0.0
MATS	1132.9	40.0	0.0	65.4	0.0
LaSpec	252.6	0.0	0.0	0.0	0.0
R ³ B	16774.3	1328.2	56.9	2171.1	93.0
ILIMA	820.0	281.4	0.0	460.0	0.0
Super-FRS EC	398.1	170.1	0.0	278.0	0.0
Total	31233.6	2970.9	146.5	4856.2	239.5

(*including expected from FAIR budget)

Status: May 19, 2023

NUSTAR experiment funding (**ES/FS**, Day-one)

Experiment	Prices, K Euro				
	2005 prices			2023 prices	
	Secured*	Eol	to be assigned	Eol	to be assigned
Common infrastr.	1226.8	316.4	89.6	517.2	146.5
HISPEC/DESPEC	10628.9	482.4	0.0	788.5	0.0
MATS	534.7	0.0	0.0	0.0	0.0
LaSpec	67.0	0.0	0.0	0.0	0.0
R ³ B	16774.3	1328.2	56.9	2171.1	93.0
ILIMA	423.5	0.0	0.0	0.0	0.0
Super-FRS EC	398.1	170.1	0.0	278.0	0.0
Total	30053.3	2297.1	146.5	3754.8	239.5

(*including expected from FAIR budget)

Status: May 19, 2023