

FAIR Installation 2024/25 & Impact on ACC

Site Management

H. Hagelskamp - 11.07.2024

- Highlights of Start of Installation in 2024
- Installation Scope in 2024 / 25
- Impact on Resource Requirements 2024 / 25
- Some Early Lessons Learnt
- Feedback & Exchange with ESS & CERN
- Organisational Requirements for successful installation
 - PULL Team and Task Force Installation
 - QC Installation Team

ES Highlights on Site


- Installation HEBT T1S2
 - 9 components in position
 - April 2024



- Installation Helium Tanks
 - six tanks installed
 - March 2024



- Installation SFRS Target Area
 - Shielding Blocks in position
 - June 2024



- Installation – SIS100 PSU

- six units positioned
- January 2024



- Installation SIS100 BPL & Cavities

- three BPL spools in position
- seven Cavities on Beam Line





- Installation SIS100 Bend 3 Dipoles

- 20 Dipoles on beam line
- May 2024



Resource Involvement and Scope achieved for FAIR machine installation

- 28 GSI employees have contributed to the present status of installation in Q2 2024.
 - 293 FTE days were recorded.
 - equal to 7 FTE for 100% for 40 days.
 - 4 FTE from IFJ PAN, Krakow.
- Mechanical installation only.
 - No VAC installation, testing, completion.
 - No electrical installation and cabling connection.
 - No BEA installation and cabling.



Plan in 09-2023

Significant resource requirements for work scope is still to come.

09 / 2023

- Resources for **limited duration** engagement on FAIR site mainly from:
 - TRI ramping up in Q4-2023 for site establishment and for installation.
 - VAC, EPS, BEA, HF from Q2-2024.

Reasons for limited completion and resource under utilization:

- buildings not completed.
- cable pulling.
- settling behaviour of building.
- Shortage of availability of minor components – closing of VAC.
- Incomplete work preparation.
- Shortage & breakage of testing and installation equipment.
- Ad-hoc changes in work sequence.

First Lessons Learnt!

We are on a steep learning curve ! – not unusual !

ES & FS Highlights on Site

Outlook for next quarter

- Start of installation HEBT T1S1
 - close coordination with TBI installation
 - Removal of mobile shielding wall.



- Dipole Interconnections SIS 100 bend 3
 - completion of step 1 mechanical connections by IFJ PAN



- SIS100 - Assembly of straight 4
 - closing and testing of vacuum-connections
 - TRI and functional departments





Early Science:

- HEBT T1S1
 - Structured **coordination** with TBI and cable pulling works (**FSB**).
 - Mainly **quadrupoles**; Dipoles are in delivery process.
- SFRS Pre-target Area.
 - Cryo **T-Branch** from **WUST** (Nov 24).
 - Complex **interface coordination** with TBI and cable pulling (**FSB**).

First Science:

- SIS100 **completion** of mechanical installation in sector 4S.
- SIS100 **welding** of process lines of Dipole interconnections in sector 3B.
 - **FAIR-GSI internal** welding team.
- SIS100 mechanical installation of sector **3S** and sector **2B**.
- Start of **installation** of SIS100 **racks**.
- Start of **rack cabling** and connections in service areas (**machine scope**)

Q1

Early Science

- HEBT mechanical installation of **T1S2** depending on further settling of building.
 - Start of cable installation and electrical connection (**machine scope**).
 - closing and testing of VAC systems.
- SFRS – mechanical installation of first **Multiplets** in Pre-Target Area.
 - Connecting first Multiplets to T-Branch Cryo lines (**WUST & Contractor**).
- Cryo Plant **Commissioning**

Q2

First Science:

- SIS100 - **completion** Dipole installations in all other sectors.
- SIS100 - **continued** installation of BPL and cavities in **straight sections**.
- **Coordination** and sequencing with cable pulling progress.
- Continuation of **rack installation** in SIS100 service tunnel.
- Start of **cable connections** to machine components (**machine scope**).

Q3

Early Science

- **Expediting** of cable pulling in transfer building and tunnels towards SFRS.
- HEBT mechanical installation of **further beam lines** towards SFRS.
- HEBT complete installation of **T1S1** in next beam time break 2025.
- SFRS – mechanical installation of **Target Area** and Separator beam line.
 - completion of cable pulling and start of cable connections to machine.

Q4


First Science:

- SIS100 – installation of Quadrupoles in all sectors according to delivery sequence.

Cabling work where ever possible.

- various cabling packages from HF, EPS, VAC, BEA, ACO etc have to be coordinated and sequenced

Installation preparation for 2023/2024




Plan in 09-2023

Site Preparation was performed to plan.
Is a critical milestone within the Installation Readiness Review.
Monitored and coordinated in PULL TEAM.

Prerequisites for installation start:

- *TBI is completed in all building sections and levels where installation is to commence.*
- **Exceptionally, start of installation before cable pulling was completed.**
- *Tunnels and service area are accessible, clean and can be secured against unauthorized access.*
- **Regular cleaning during and after installation is taking place.**
- *Components (assembly Groups) are delivered, complete and ready for installation.*
- **Monitored in the PULL TEAM & LCM Sessions, weekly.**
- *All Work preparation is completed, documented and loaded in SAP-PLM in the correct structure.*
- **Monitored in PULL TEAM & LCM session, weekly.**
- *Blue-Lining survey will commence in November 2023.*
- **Has started and continues progressively as new tunnel section become available.**





Situation Room - PULL Team 1

Streckenabschnitt	1542	1543	1544	1545	1546	1547	1548	1549	1550	1551	1552	1553	1554	1555	1556	1557	1558	1559	1560
Montage-sequenz																			
Position																			
Technischer Platz																			
Benennung																			
CID																			
BGV																			
Zeichnungsnummer																			
Vormontage																			
Vormontage-zeichnung																			
Streckenzeichnung im PLM																			
PLM: Struktur angelegt																			
PLM: Dokumente hinterlegt																			
AV / Arbeitsmappe Vormontage																			
AV / Arbeitsmappe Tunnel inkl. Tunnelmontagezeichnung																			
Baugruppe geliefert																			
fehlende Teilkomponenten																			
fehlende Teilkomponenten CID																			
Restarbeiten																			
Transport-strecken definiert & geprüft																			
Hilfs- und Montagemittel vorhanden																			
Kleinteile vorhanden																			
Schweiß-verfahren																			

Confirmed by experience of ESS and CERN

PULL TEAM - Installation Readiness Review to ensure structured installation processes

Work Scope Development in 2024 and 2025

- Density and **intensity of work scope** activities will increase significantly in 2024/25.
- A high **inter-dependency** of work activities – allowing little fluctuation and flexibility.
- A structured **sequencing and tacting** of activities from various disciplines will be important.
- Resources (people & equipment) have to be **available according to LCM** process planning.
- The role of the **Installation Representative** (MV) is becoming even more important to **coordinate resource requirements** from technical departments with sufficient lead time – based on LCM long-term process plan.


Resource Requirement 2024

First Science




SIS100 Q3/Q4 2024

21 FTE



HEBT Q3/Q4 2024


15 FTE



- Mechanical – sufficiently planned and available.
- Electrical – supervision only; work will be contracted to external company.
- COM-VAC/BEA – teams are to be established for Leakage test and local cable installations in sector 4 straight and further.
- Cryogenics – in 2026 after Quadrupole installation.
- RRF – cabling and testing – teams are to be established.
- External Resources from IFJ PAN will increase after contractual finalization.


QC Installation Team Organisation

Confirmed by experience of
ESS and CERN



- QC Experts coordinate all inspection activities in line with the installation plan and progress.
- ensure that the applied **procedures are correct and released**.
- ensure that test equipment and instrumentation is regularly maintained and calibrated.
- ensure that **QC Protocols are kept up-to date** and correctly archived.
- ensure that **deviations from specification are communicated** to and clarified with Installation representative and SPL/WPL.
- ensure that **NCRs are dealt with and closed**.

- **Successful start of installation** for Early Science and First science in Q1/Q2 2024.
- **PULL Team** and installation readiness review to coordinate overall processes - have become established processes.
- **LCM coordination** central tool for detail coordination and progress control – has become an established process.
- Resources demand on technical departments will increase in line with increased work density in the FAIR buildings.
- Ramping up to 55 by Q4 2024 (now Q1 -2025) for limited duration engagement.



Convergence from a construction phase to an installation phase of complex technologies.

A new focus is required.

Degrees of freedom are diminishing.

Process stability is becoming even more important.



**Thank you for
your attention**