



Future of CERN AD infrastructures in the context of ELENA machine integration





Get prepared for another 20 years




- ELENA = large prospect for antiproton physics for another 20 years
- Wide context of AD facility consolidation
 - > AD machine
 - > AD hall infrastructure
 - Experimental areas and control rooms (present and future)
 - > Space for experiments preparation and hardware storage (mostly inexistent today)



First challenge: fit ELENA in AD hall









- 1st stage is in progress:
 - New adjacent building (bdg 93) for experiments control rooms, meeting room and cafeteria:
 - > OK for AegiS, ATRAP and BASE
 - > Planned for Gbar (early 2015)
 - ➤ In discussion for APLHA and ASACUSA (2015 ? 2017 ?)








- > New annex building (bdg 393) construction:
 - > AD kicker generators and existing workshop relocation
 - Experiments hardware preparation /storage space;
 - > Experiments common cleaning room

➤ AD magnetic horn test-bench relocation





Bdg 393 civil engineering











- ➤ Preparation for BASE exp area and transfer line (relocation of ATRAP cleaning room in a temporary barrack)
- ➤ ALPHA cleaning room in a temporary barrack: make space for new laser equipment
- ➤ Adaptation of transfer line 7000 to prepare for ejection towards ELENA
- ➤ Relocation of RFQD power converters and AD stochastic cooling filters
















■ 2nd stage planned:

- > Redistribution of rack platform on 2 levels: 03/2014
- Install **new gangway**: access to bdg 393, 2nd level racks, anticipate on Gbar, plan visitors platform
- Relocation of **experiments cleaning and chemical rooms** to new annex building 393: 06/2014
- Relocation of AD workshop to new annex building 393: 06/2014
- Relocation of **kicker generators** to new annex building 393: 01 06/2015
- ➤ Installation of ELENA and Gbar shielding walls (07/2015) + transfer line from AD
- Installation of ELENA and Gbar hardware + transfer line
 + ion source (2015 -2016)


























- ELENA commissioning with ion source (mid 2016 till end 2016), then:
 - Preparation for installation of electrostatic transfer lines to existing experiments
 - ➤ Removal of elements of **AD** shielding wall, attached infra equipment, adaptation of access control systems (01 05/2017)
- Get ready for **first ELENA beam to experiments** in June 2017







ELENA transfer lines to experiments
Courtesy G. Vanbavinckove, W. Bartmann

and attached services

Remove AD wall indent





- During CERN machines LS2 (2018):
 - > Upgrade AD hall air conditionning system
 - ➤ Proposal to **shift ASACUSA laser room** by 5 m to make space for another experiment in AD hall
 - > Adapt to new needs that will have emerged by then







Conclusion



- Quite some work ahead of us, with clear roadmap!
- More details available at https://edms.cern.ch/document/1269362/1









Conclusion



- Quite some work ahead of us, with clear roadmap!
- More details available at https://edms.cern.ch/document/1269362/1





Special thanks to O. Choisnet, J.M. Lacroix, S. Maridor (Catia sketches), ELENA core team (continuous support), AD users (stimulation and patience)!