

Status Report on Super-FRS

M. Winkler

Annual NuSTAR Meeting GSI, February 27 – March 1, 2013







- 1) Super-FRS Layout (Full Version)
- 2) Status of Components
- 3) Status of Civil Construction
- 4) Integrated Project Plan
- 5) Summary



Layout off the Super-FRS (Full Version)




Layout of the Pre-Separator



- Dipole magnet divided into three parts.
 - The space in between (2.4 m) is used to integrate the primary beam catchers (access for maintenance purpose).
- Magnets in high-radiation fields will be radiation-resistant NC magnets.
- 3 dispersive focal planes are foreseen.
- All sextupole magnets are placed separately (stand alone).

Radiation Resistant Magnets


C. Mühle C. Will P. Vobly et al.




Superferric Dipole Magnets

H. LeibrockM. Müller, et al.FAIR China Group

- 24 dipole units are required
- Iron dominated, warm iron, SC coil
- Large aperture ± 190 mm x ± 70 mm; 50 ton
- Prototype built and tested by FAIR China Group
- Some small modifications are required for the series
- Last FAIR Council decided that tendering will be carried out by FAIR (foreseen in 2013)
- Specifaication documents are in preparation






M. Winkler, Annual NuSTAR Meeting, GSI, February 27 - Marc

GEMEINSCHAFT

Superferric Multiplets



- 7 short multiplets (2.6 m)
- QS configuration
- Octupole coils in short quadrupoles

M. Winkler, Annual NuSTAR Meeting, GSI, February 27 – Marc •

H. Müller, H. Leibrock et al.

- 24 long multiplets (up to 7 m)
- Quadrupol triplet
- up to 3 sextupoles and 1 steerer
- Octupole coils in short quadrupoles
- iron dominated, cold iron (up to 37 tons)
- common helium bath
- warm beam pipe (38 cm inner diameter)
- per magnet 1 pair of current leads
- max. current <300A for all magnets
- German in-kind contribution
- Tendering in preparation
- Magnet testing/mapping is foreseen at CERN

Magnet Testing

- Collaboration with CERN
- Technical discussion on Work Packages
- Contract \rightarrow Collaboration Committee

CERN: Frederic Bordry, Lucio Rossi

GSI: Oliver Kester, Egbert Fischer

Technical Coordinators


CERN: Johan Bremer

GSI: Pierre Schnizer

- CERN: ready for testing Q1 / 2015
- Next steps: Working out the details of work packages
 (so far 7 WP are identified: Cooling & Ventilation, Cryogenics,
 Electrical Power, Magnetic measurements, Power converters,
 Preparation for operation, Quench protection/energy extraction)



Energy Buncher (SC Magnet)



GEMEINSCHAFT




VECC, India


Local Cryogenics for Super-FRS

Y. Xiang et al.

- Method: bath cooling
- Rather high LHe inventory (>1.500 l/multiplet)
- Grouping of several cryostats using one feedbox
- Feedboxes provide: 1-5K LHe (3 bar), 4-50K He gas (17 bar)
- Poland will contribute as in-kind to feedboxes and cryotransferline


har)





C. Nociforo, **Beam Diagnostic and Detector Developmen** S. Pietri, B. Voss et al.

- Beam diagnosis ٠
- Experiments \rightarrow full isotope identification (x, y, x', y', ΔE and TOF)
- Operation modes: fast- and slow-extracted beams
- Special devices (slits, secondary target station, ...) .
- Controls \rightarrow machine safety .
- DAO
- Last IKRB: GEM-TPC \rightarrow Fi (HIP), DAQ \rightarrow D (GSI)



Detector Development

A. Prochazka,O. Kiselev et al.

Test with SIS Au(750MeV/u)/U(350MeV/u) beams

- GEM-TPC gas tracking detectors $\sigma_x \sim 0.2 \text{ mm}$
- single-channel readout electronics (GEMEX)
- Finnish in-kind contribution


GEM-TPC prototypes



- 0.1/0.3/0.6 mm tick, matched to Si-strip capacity
- digital waveform sampled with 5GS/s scope
- time jitter ~ 20-40 ps
- no deterioration of time properties after ~1kGy

irradiation


Helsinki, Bratislava, GSI



Vacuum System and Components

K.H. Behr C. Schlör, I. Mukha et al.

Remote handling capability at the Pre-Separator



Remote Handling / Pillow Seal Development

K.H. Behr, A. Kratz et al.


- Connects vacuum parts, seals only with metal foils pressed on polished surface
- Huge pillow seal vacuum test succesful Ø=500mm
- Large-size race track shaped seals (1200mm x 160mm)






Special Installation

- Target chamber with plug inserts (target wheel, collimator, detectors), German In-kind
- Target wheel, prototype available, bearing under long-term test (German In-kind)
- Hot cell (German In-kind)
- Transport flask (Finish EoI)
- Beam catcher (Indian EoI), so far mainly simulations and conceptual designs are preformed,
- Energy degrader; plates, wedges, discs standard use at GSI (size needs to be doubled)




H. Weick Ch. Karagiannis et al.



Super-FRS Buildings (MSV, Overview)


Goal: Buildings ready for Installation at end 2016






Hot Cell / Test Stand

H. Weick Ch. Karagiannis et al.




R³B Cave



- Cave size (overall):
 - L = 61.13 m
 - W = 21.65 m
 - H = 8.70 m
 - 2 times mobile (W = 7.0 m, H = 6.0 m)
 - 1 PSS controlled (stairs, elevator)
- 1 Crane (overhead):
 - load: 10 ton
 - hight of the hook: 7.0 m
- 2 Mobile Niches (1 later for HRS)
- Floor prepared for air-cushion transportation

FHF1 (End Focus HEB)

Super-FRS within FAIR@GSI




List of Major Project Milestones

	All contracts closed for major component	All major component series production started	Building and infrastructure ready for assembly	All components ready for installation (incl. testing) Assembly and alignment finished		Commissioning without beam finished	
Super-FRS	-	_	Q4/2016	-	-	Q2/2019	
Multiplets	Q2/2013	Q4/2015	-	Q4/2018	Q1/2019	-	
Dipoles	Q3/2013	Q2/2015	-	Q2/2017	Q1/2019	-	
Magnet Testing	Q1/2012		Q4/2013	-	-	_	
Target	Q4/2014	Q2/2015	-	Q4/2016	Q1/2017	-	



Timeline Super-FRS

- Long running items are the SC Multiplets
- Begin of installation is determined by civil construction
- THE projects includes only ,off-line commisioning'




HELMHOLTZ

GEMEINSCHAFT

Contract signed (for first item of WP)
FAT ready (for last item of WP)

Timeline Superferric Multiplets

- Approved by FAIR council as German In-Kind
- Strategy: first production of one long and one short pre-series multiplet
- Advance talks with selected industry representatives
- Specification in approval process
- Tendering documents in preparation in parallel
- Series production: delivery of approximately one multiplet per month is expected



Integrated Project Planning


- Based on MS Project 2010
- Planned up to ,Commisioning without beam'
- 30 individual Time-Plans (PSP grouping)
- Resources (including supporting sections of GSI

Assignment work

Budget (GSI funding)

29.94 FTE

	14.13	0 Monate	0 Monate	0,00 €	0,00 €	Mp 01.06.09	Mo 01.06.09					
		0 Monate	0 Monate	0,00 €	0,00 €	Mo 01.06.09	Mo 01.06.09	1		1 1		
• \		0 Monate	0 Monate	0,00 €	0,00 €	Fr 28 10.16		1		1 1		
ouping)		etanoM 0	0 Monate	0,00 E	0,00 €	Fr 28.10.16		1				28.10.
,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,					0,00 €							_
aping/					0,00 E			020	L.	1 1		
1 0/								020	L.	1 1		
		0 Tage	0 Monate	0,00 €	0,00 €	Mo 03.01.11		020	¢.	1 1		
		86,7 Monate	270,86 Monate	5.000.000,00 €	0,00 €	Mo 19.03.12	Do 08.11.18	1 11	-			-
actions at (CCI)		15 Monate	30,07 Monate	2,000.000,00 €	0,00 €	Fr 21.00.12	Do 14.11.13	Curring (1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1				
	scriptions (A3)	0,05 Monate	0 Monata	0,00 €	0,00 €	Fr 21.00.12	Fr 21.09.12	1 11	Ψ			
ections of GSI)	activities	0,05 Monate	0 Monate	0,00 €	0,00 €	Fr 21.09.12	Fr 21.09.12	1 11		1 1		
	sign	1 Tag	0 Monate	0,00 €	0,00 €	Fr 21.09.12	Fr 21.09.12	1	. Б			
	ning mod 0 to 2	4 Tag	0-Monato	0,00-6	0,00-6	Mo 24.00.13	Mo 24.00.12	1		1 I		
	1 activition	1.Tag				0125.00.13	DI 55.00.13	1 11				
	parand Continuation.	<u>4 Tag</u>				MI 95 70 49	10 SC 10 45	1	i	1		
	Remod	4 Tag	0.Monato	0,00.0	0,00.6	No.9770349	Do 97.00.13	1		1 L		
	Sescription (M3)	0 Tage	0 Monate	0,00 €	0,00 €	Fr 21.09.12	Fr 21.09.12	1	- 4	21.09.		
		1 Tag	0-Monato		0,00-6	Fr 21.00.13	Fr 21.00.12	1		n i		
		0 Monate	0 Monate		0,00 €			1 11	- 4 7	21.09.		
	icept (A5)	6 Monate	12,03 Monate	0,00 €	0,00 €	Fr 21.09.12	Do 07.03.13 PBMT_Scientist(0,8);RBFR_			S, PBMT	_Scientist[0,8];R	EFR_Engineer
22 2.14.13.22 S002.M5 CD0 (M5)		0 Monate	0 Monate	0,00 €	0,00 €	Do 07.03.13	Do 07.03.13	1 11		07.03	4	
	nanufacturing concept (A6)	6 Monate	12,03 Monate	0,00 €	0,00 €	Fr 08.03.13				- A FE	AMT_Scientist(0,/	BRBFR_Engin
24 2.14.13.22 S002.M6 CDR accepted (1		- K	2.08.	
25 2.14.13.22 S002.A7 establish manufa	acturing documentation (A7)	3 Monate	6,01 Monate	0,00 €	0,00 €	Fr 23.08.13	Do 14.11.13 PBMT_Scientist(0,8);RBFR_	4				0,8];RBFR_Eng
26 2.14.13.22 S002.M7 FDR accepted (1	M7)	0 Monate	0 Monate	0,00 €	0,00 €	Do 14.11.13	Do 14.11.13	1		1 4	14.11.	
27 2.14.13.22 S003 Production		74 Monate	240,79 Monate	3.000.000,00 €	0,00 €	Fr 08.03.13	Do 08.11.18	1 11				
Procursment		12 Monate	21,96 Monate	0,00 €	0,00 €	Fr 08.03.13		1			¥	
acquire mate	rial (AX1)	12 Monate	21,96 Monate	0,00 €	0,00 C	Fr 08.03.13	Do 06.02.14 PBMT_Scientist(0,8);RBFR_	4				(0,8);RBFR_Er
material is ac	quired (MO(1)	0 Monate	0 Monate	0,00 €	0,00 €	Do 06.02.14	Do 06.02.14	1 11		1	06.02.	
	of pre-series	0 7 Tape 0 Monetin 0.00 C Mon 201.11 0 0 dt. 0 7 Tape 0 Monetin 0.00 C Mon 201.11 0 0 dt. 0 1 Tape 0 Monetin 0.00 C Mon 201.11 0 0 dt. 0 1 Tape 0 Monetin 0.00 C Mon 201.11 0 0 dt. 0 1 Monetin 0.00 C Mon 201.11 Monetin 0 0 dt. 0 1 Monetin 0.00 C 0.00 C Monetin 0 0 dt. 0 1 Monetin 0.00 dt. 0.00 C Monetin 0 0 dt. 0 0 Monetin 0.00 dt. 0.00 dt. P71.00 dt. P71.00 dt. P71.00 dt. 0 1 Tape 0 Monetin 0.00 dt. 0.00 dt. 0.00 dt. 0.00 dt. 0.00 dt. 0 1 Tape 0 Monetin 0.00 dt. 0.00 dt. 0.00 dt. 0.00 dt. 0.00 dt. 0 1 Tape 0 Monetin 0.00 dt. 0.00 dt. 0.00 dt. 0.00 dt. 0.00 dt. 0.00 dt. <t< th=""></t<>										
	g of pre-series components (A8)						19 772 (10.15) 0.205 10 0.005 (11) 0.205 11 Mon 0.01 (11) 0.205 10 0.005 (11) 0.205 11 Mon 0.01 (11) 0.205 12 0.205 (11) 0.205 12 77 (10.01 (12)) 0.205 12 77 (10.01 (12)) 0.205 12 77 (10.01 (12)) 0.205 12 77 (10.01 (12)) 0.205 13 0.205 (12) (12) (12) 0.205 14 0.205 (12) (12) (12) (12) (12) (12) (12) (12)					
							(Bachelor)(0,8); RBFR_Scient					1051[0,8];RBFR
(M8)								1			\$25.05.	
	of series (A9)				0,00 €	Fr 27.06.14		1			-	-
36 2.14.13.22 S005A90 prepare serie	s for production (A90)	1 Monat	11,73 Monate	0,00 €	0,00 E	Fr 27.06.14	Do 24.07.14 PBMT_Scientist(0,8);RBFR_			1 1	PBMT_Solor	n#st[0,8];RBFR
by resources	quirad (MX1) of pre-series g of pre-series components (A8) for pre-series components (A80) capted (PR Production Readiness) of series (A9)	12 Monate 12 Monate 0 Monate 8 Monate 6 Monate 2 Monate 0 Monate 57 Monate	21,96 Monate 21,96 Monate 0 Monate 16,24 Monate 12,03 Monate 4,21 Monate 0 Monate 202,59 Monate	0,00 € 0,00 € 3.000.000,00 € 0,00 € 3.000.000,00 € 3.000.000,00 € 0,00 €	0,00 € 0,00 € 0,00 € 0,00 € 0,00 € 0,00 € 0,00 € 0,00 €	Fr 08.03.13 Fr 08.03.13 Do 05.02.14 Fr 15.11.13 Fr 15.11.13 Fr 02.05.14 Do 25.05.14 Fr 27.05.14	Do 66.02.14 Do 66.02.14 Do 66.02.14 Do 66.02.14 Do 66.02.14 Do 75.06.14 Do 75.06.14	8			PBMT_Scienti PBMT_Scient PBMT_Scient 26.06.	ist(0,8);F tist(0,8);



Summary

- Two separator stages, multi-branch system
- Large-acceptance device using large-aperture SC magnets
- R&D for major components as well as civil construction under progress
- Integrated project plan established
- SC multiplets are the long-running items
- Begin of installation in 2017,
- Off-line commissioning is expected until mid 2019

