




Status of the SuperFRS LEB



Low Energy Branch
LEB



Dieter Ackermann





Helmholtzzentrum für Schwerionenforschung


February 27th 2013

Low Energy Branch

- status and perspectives



original plan



MSV status

12,40 m x 11,40 m

present state

- *all magnets including spectrometer and E-buncher in MSV*
- *building only partly funded*

LEB task force

- *objectives and integration*

physics at the LEB


- *HISPEC/DESPEC, MATS and LASPEC*
- *SHE*
- *new ideas*

road map and next steps


- *building definition*
- *funding actions*
- *alternative approaches*

•Key Experiments

- Benchmarking the Project



- DESPEC** γ -, β -, α -, p-, n-decay spec.
- HISPEC** in-beam γ spec. at low and intermediate E
- MATS** high precision mas meas. trap-assisted decay spec.
- LASPEC** radii and nuclear moments, laser spec.



Exemplary test cases:

- ^{55}Ni secondary fragmentation
- ^{100}Sn Coulex
- ^{132}Sn transfer
- ^{220}Rn transfer and Coulex



SHE related:

- ^{48}K reaction studies (SHE: n-rich projectiles, spin distribution)
- nuclear structure "east of ^{208}Pb "

NuPECC Long Range Plan 2010

LEB Task Force

- objectives and integration



Objectives

- summarize physics goals
- finalize purpose and specifications of the instruments
- define the building + roadmap

Task Force members

Dieter Ackermann (convener)
 Hans Geissel
 Jürgen Gerl
 Alexander Herlert
 Haik Simon
 Helmut Weick
 Martin Winkler


First meeting *December 14th 2012*

First actions

- meeting with Rosner and Krämer
- definition of roadmap (in progress)

LEB Task Force meeting with FAIR management representatives

- encouraging advices by G. Rosner et al.






Meeting on strategy toward LEB building (January 11th, 2013)

Participants: Jürgen Gerl, Alexander Herlert, Dieter Krämer, Inti Lehmann, Günther Rosner, D.A.

- present **LEB-building layout (functionality) seems to be the optimized** version for envisaged physics program
- **important to check alternative/intermediate** solutions until LEB building is realized
- **changes to MSV planning is very difficult if not impossible**
- one possible option is a **separate planning (“Z-Bau Antrag”)** for which the funding has to be approved
- **FAIR management supports our initiative** and suggests to proceed with preparatory work like radiation safety calculations, detailing of building plans, and costing
- **FAIR Council** should only be **approached when a complete realization plan** including a secured funding scenario can be presented
- a possible approach to get **funding** is a request in the **FAIR-NUSTAR Resources Review Board (RRB) (set-up of a consortium)**

Civil construction project

- ION 42 – architect study 2012



Costing	
total cost	12.746 k€
site preparation	100 k€
building	5.422 k€
construction	4.818 k€
demolition	604 k€
infrastructure	4.827 k€
construction	4.541 k€
demolition	286 k€
outdoor installation	261 k€
shielding	102 k€

possible measures to reduce the costing


- project staging**
 - first stage light testing hall
 - second stage experimental hall

mobile shielding will be adopted/added for stage 2
- 2nd study by ION 42



Funding scenario

- project staging and NUSTAR Resources Review Board



- **project staging**

1. first stage “testing hall”
2. second stage “experimental hall”

at the **NUSTAR week in Kolkata Oct. 2013** the Indian partners signaled the possibility of a financial contribution to the “testing hall” (infrastructure)

The two functions of the building have equally high importance with full experimental hall planning approval from the beginning.


- **FAIR Resources Review Board (RRB) for NUSTAR – will be installed in mid-2013**

installation of a **consortium** of the FAIR partner countries interested in the LEB

- via the **NUSTAR Resource Board (RB)** – this week
- **RB** representatives approach **national funding agencies** for possible resources
- **RB** representatives approach their **FAIR RRB (NUSTAR) members** for concerted action to support the LEB funding request in the NUSTAR RRB as soon as the cost calculations are available in **mid-2013**

Radiation Levels

- expected rates and first calculations



staged building foresees mobile shielding

first calculations

$10^4/s$ U-ions

$E = 0.3 \text{ GeV/u}$

99% E-loss in Si target


shielding needed $< 0.25 \text{ m}$

calculations for higher rates

end of February 2013





shielding scales with rate


Galina Freml (GSI radio protection dep.)




Radiation Levels

10 m

-  Electronics rack - 60x60 cm
-  Power supply - 60x60 cm
-  Concrete block - 100x100 cm
-  Feedbox - 150 cm diameter

 Experimental area - various sizes




Mats-Laspec Maße

staged bu
mobile sh
first calcu
10⁴/s U-ion
E = 0.3 GeV
99% E-loss
shielding n
calculati
end of Feb
shielding s
Galina Fre

Cryo


Cryogenics plant 8x10 m

Cryo



Time line for LEB Task Force actions

- „operative synchronisation“ with the MSV



Modularized Start Version (MSV) civil construction
 (source: Dieter Krämer, private communication)

- finalising the tender specifications (LV's) mid of 2013
- start the call for tenders end of 2013
- start of construction mid 2014

This translates in the following action schedule:

- February 27th 2013 (NUSTAR Annual Meeting)**
 finalizing the LEB building dimensions on the basis of the physics and radioprotection requirements
 - no changes to the building foot print after that!
- march 2013 – mid-2013**
 2nd building study Ion 42
- mid-2013**
 RRB's will be formed
 first global MSV cost calculations
- now/summer 2013 to end 2013**
 fund raising

Time Plan LEB Building v1.0 - 5.11.2012

MSV civil construction
 (source D. Krämer)

LEB task force – next steps

Steps proposed by D. Krämer
 16.11.2012

1. study by ion42

sketch what to build and don't change

seek support by FAIR SC (Dec.`12)

provide convincing funding scenario

ask for FAIR Council ok

write scope of work for architects and planning comp.

start VOF for architects and planning comp.

develop Raumprogramm

approval of Raumprogramm

write Zbau Antrag

write Antrag auf Errichtungsgenehmigung

apply for construction permit

apply for Errichtungsgenehmigung


prepare tender documents

prepare ground

tender


Rohbau

hand over to user



Time line for LEB Task Force actions

- „operative synchronisation“ with the MSV



Modularized Start Version (MSV) civil construction
 (source: Dieter Krämer, private communication)


- finalising the tender specifications (LV's) mid of 2013
- start the call for tenders end of 2013
- start of construction n

Time Plan LEB Building v1.0 - 5.11.2012

MSV civil construction
 (source D. Krämer)

LEB task force – next steps

Steps proposed by D. Krämer



boundary conditions:



- very tight schedule → margin < 3 month
- start of construction either together with or after MSV construction start
- mid 2014
- end of 2016

This translates in the following

- February 27th 2013 (N... finalizing the LEB bu... on the basis of the p... radioprotection req... - no changes to the l... that!
- march 2013 – mid-2013 2nd building study lo
- mid-2013 RRB's will be formed first global MSV cost
- now/summer 2013 to end 2013 fund raising

- apply for Errichtungsgenehmigung
- prepare tender documents
- prepare ground
- tender
- Rohbau
- hand over to user






Action summary

- staged approach to be initiated **now!**
- check alternative/intermediate solutions
- funding scheme:
 - **Indian contribution testing hall**
 - **consortium → NUSTAR RRB**

Discussion items and decision issues

- physics case to be wrapped up today (February 27th 2013)
 - **freeze building dimensions**
- LEB coordination
 - **NUSTAR Collaboration (CC/BR)**
 - **installs/affirms LEB coordinator**
- general comments and criticism



physics goals
and specifications
ents
ding + roadmap

pers

(convener)

ember 14th 2012

osner and Krämer
admap (in progress)