



# **SFRS magnet testing and conformity (R25.1, R25.2)**

Kei Sugita

**on behalf of S-FRS sc magnet production and testing work packages**

26th FAIR Machine Advisory Committee Meeting

# Outline

- Work package description
- Recommendations addressed (R25.1, R25.2)
- Magnet production and testing status
- Conformities
- Schedule
- Summary

# Work package description



## Dipole magnet production

**WPL: Hans Müller**

*FAIR procurement*

*French in-kind, technical follow-up by CEA*



ELYTT ENERGY



Production & Factory acceptance test (FAT)

**FAT acceptance**

Transport permission to CERN

## Multiplet production

**WPL: Eun Jung (Melanie) Cho**

*German in-kind*



Production & Factory acceptance test (FAT)

**FAT acceptance**

Transport permission to CERN

## Magnet testing at CERN

**WPL: Kei Sugita (interim)**

*German in-kind*

*Collaboration with CERN*



**Site Acceptance Test (SAT)**

**SAT acceptance**

Transport permission to GSI

**SAT acceptance**

Transport permission to GSI

## Pre-assembly


**responsible: Vasileios Velonas**

incoming inspections

preparation and interface setup **for installation**, storage

# Work package description

## magnet production




	Dipole magnet			Multiplets				
	Type 2	Type 3	Branch	24 different configurations				
total quantity for ES	3	18	3	7 short + 23 long				
length [m]	3.3	3.0	3.0	2.7 to 7.0				
height [m]	4.4	4.4	4.4	4.3				
weight [ton]	52	55	49	27 to 65				
LHe volume [L]	50	50	50	900 to 1350				
aperture [mm]	170x794	170x794	170x794	380				
				Short Quadrupole	Long Quadrupole	Sextupole	Steering Dipole	Octupole (in SQ)
number of magnets	3	18	3	44	34	41	14	42
max. current [A]	260	260	308	330	330	320	308	176
inductance [H]	26	23	23	30	42	1.04	0.07	0.1
stored energy [MJ]	0.5	0.5	0.7	0.77	1.1	0.037	0.0026	0.0013

## Work package description

- **magnet testing** collaboration with CERN
  - CERN prepares and maintains the facility as available
  - **GSI coordinates and executes the testing**
    - five experts from GSI are seconded
    - **leave of two colleagues** (end of Oct. /early next year)
      - replacement hiring processes ongoing
      - support resource from GSI to CERN

Bulletin CERN



LES PREMIERS AIMANTS POUR FAIR  
TESTES AU CERNLE MOT DE JOACHIM  
MIRCH

# Work package description



## ■ pre-assembly

- incoming check
- setup interfaces
- room temp. testing
- documentations
- ready for installation (storage)



**Experts from various GSI departments involved.  
Respectful cooperation is essential.**

## Recommendations addressed

- R25.1
  - Consider the design, procurement and validation of a spare moving fluxmeter.
- **Critical components of the fluxmeter were delivered.**
- As redundancy, we have **a stretched wire system**, which will be actually used as main device for the field measurement of the series dipole magnets. The existing fluxmeter can be used as back up of the stretched wire.

## Recommendations addressed

- R25.2
  - Add additional holding points and reception tests both at the manufacturer's premises and after delivery to CERN.
- **Yes. Most of the contents below are related to finding of non-conformities and actions taken by GSI/FAIR**



# Magnet production and testing status


- dipole magnet (2022)

**Leak from the thermal shield** requiring **new brazing technology development (completed)**



Oct 2019 FDR

pandemic: remote supports from GSI/CEA




New brazing technology was **proved** by mock-up tests under cold and pressure condition

# Magnet production and testing status

- dipole magnet (2023)

2nd D3: High voltage test failure (Jan.)

backside of cryostat



3rd D3: leak and bad quality of old brazings




before



after replacement

leak vacuum/outside (Sep.)

One of tie-rods



leak



After repair, leak test

**Many problems**


Reparation actions and re-assembly process required more time and efforts than expected.

# Magnet production and testing status

- dipole magnet

**No magnet delivery in 2023**

**Beginning of 2024, 2 dipole magnets will be delivered to CERN**




# Magnet production and testing status

## ■ dipole magnet

dipole magnet (ES relevant)			
	Name	status / issues	next step
1	FoS D2	SAT completed	reparation at Elytt, transport to GSI
2	2nd D2	production ongoing (fully new brazing)	transport to CERN (prio. 1)
3	3rd D2		
4	FoS D3	reparation (leak)	transport to CERN
5	2nd D3	reparation (HV, leak)	transport to CERN (prio. 1)
6	3rd D3	reparation (leak)	transport to CERN (prio. 1)
7	D07 (B0)		
8	D08 (B0)		
9	D09 (B0)		
10	D10 (B0)		
11	D11 (Branch B)		
12	D12 (B2)		
13	D13 (C0)		
14	D14 (Branch C)		
15	D15 (C1)		

**Production status**

- coil: completed for 11 magnets
- yoke: completed for 6 magnets, for 5 magnets ongoing
- branch dipole magnets
  - cryostat production resumed (subcontractor in China)
  - an alternative manufacturer (subcontractor in EU) of the coil casing (soon)




- **2 production lines are operational** since mid-2023
- **presence of GSI and CEA for critical production, testing, FAT process**
- additional platform will be available in Feb. 2024 for **2 dipole magnets at benches**

# Magnet production and testing status

- multiplets


## Testing@CERN



- **Testing is "series" mode:** SM06, SM03 / SM05, SM04 (several cold down to prove no leak)
  - **Delay is due to non-conformity of the multiplets (NOT due to test activity/facility)**
- **LM09, LM11, SM02: leak from the thermal shield, no leak detected at warm FAT**


# Magnet production and testing status

- multiplets LM09



# Magnet production and testing status


## ■ multiplets




# Magnet production and testing status

- multiplets LM11

## Investigation at CERN by GSI/CERN






Helium piston indicated the **leak at outlet side**



Endoscope and sniffer identified leak at **T-joint outlet side**

## FEM simulation by ASG



**LM11 was sent back to ASG for further investigation and reparation**




# Magnet production and testing status

## ■ multiplets LM11

Investigation by GSI-CERN-ASG

### x-ray inspection

- validated for brazing qualification
- **all joints from now on will be x-ray tested**
- acceptance decided with agreed criteria
- **to be introduced to the dipole magnet as well (under discussion)**










Root cause:

**Bad brazing quality of T joint, possible damage associated with the high stress.**

Proposed solution (under discussion):

**Replacement with stainless steel pipes and welding to reduce number of brazing/ additional mechanical supports**



- repair at ASG **with presence of GSI at workshop**
- after reparation and successful FAT, **LM11 will be delivered to CERN in Feb. 2024 for re-SAT.**
- root cause investigation and reparation on LM09 and SM02 must be done (only "cold leak")
- discussion on the other manufactured multiplets is ongoing

# Magnet production and testing status


## ■ multiplets

going well  
critical  
on-hold

multiplets (ES relevant)			
	name	status	next step
1	LM11	cold and warm leak / repair at ASG	re-test at CERN
2	LM09	cold leak	repair
3	LM10	FAT approved (test pending)	repair or CERN
4	SM06	pre-assembly completed	repair
5	FoS SM	pre-assembly completed (leak accepted)	installation
6	SM03	pre-assembly ongoing	installation
7	SM01	pre-assembly completed	installation
8	SM04	cold test at CERN (no leak)	repair or GSI
9	SM05	cold test at CERN (no leak)	repair or GSI
10	SM08	pre-assembly completed	installation
11	LM14	FAT approved (test pending)	repair or CERN
12	LM18	assembly suspended	x-ray inspec.
13	LM20	FAT approved (test pending)	repair or CERN
14	LM21	magnet production ongoing	
15	LM22	magnet production ongoing	
16	LM23	magnet set completed	module assembly
17	LM25	magnet production ongoing	
18	FoS LM	pre-assembly completed (to be swapped to LM12)	installation
19	LM15	FAT approved (conditional)	repair or CERN
20	LM29	FAT approved (test pending)	repair or CERN
	LM12	magnet production ongoing	
	LM13	magnet production ongoing	

high radiation area

multiplets (not ES relevant)		
name	status	next step
SM02	spare / cold leak	repair
LM16	FAT 90%	FAT completion
LM17	FAT submitted (approval pending)	FAT approval
LM19	magnet set completed	module assembly
LM27	magnet set completed	module assembly



# Magnet production and testing status

- multiplets



# Conformities

## SAT results

ok
partially ok
not ok

	condition	subject	FoS D2	FoS SM	FoS LM	SM08	SM01	LM09	SM06	SM03
SAT Aa	on lorry	incoming goods inspection	-	-	-	-	-	-	-	-
	warm	accelerometer	-	-	-	-	-	-	-	-
		visual check	-	-	-	-	-	-	-	-
		continuity test	-	-	-	-	-	-	-	-
		sensor alive test	-	-	-	-	-	-	-	-
		LV test	-	-	-	-	-	-	-	-
		HV test	-	-	-	-	-	-	-	-
		continuity test	-	-	-	-	-	-	-	-
		sensor alive test	-	-	-	-	-	-	-	-
		LV test	-	-	-	-	-	-	-	-
SAT Ab	warm	continuity test	-	-	-	-	-	-	-	-
		sensor alive test	-	-	-	-	-	-	-	-
	warm vacuum	external vacuum leak test	-	-	-	-	-	-	-	-
		internal helium leak test	-	-	-	-	-	-	-	-
		external helium leak test	-	-	-	-	-	-	-	-
	cool down	cool down duration to 80 K	-	-	-	-	-	-	-	-
	at 4 K	static heat load to 80 K	-	-	-	-	-	-	-	-
		static heat load to 4 K	-	-	-	-	-	-	-	-
		HV test	-	-	-	-	-	-	-	-
		sensor alive test	-	-	-	-	-	-	-	-
	powering	dynamic heat load	-	-	-	-	-	-	-	-
		powering test	-	-	-	-	-	-	-	-
		magnetic field measurement*	-	-	-	-	-	-	-	-
		magnetic axis measurement	-	-	-	-	-	-	-	-
	warm vacuum	continuity test	-	-	-	-	-	-	-	-
		sensor alive test	-	-	-	-	-	-	-	-
	warm	HV test	-	-	-	-	-	-	-	-
		continuity test	-	-	-	-	-	-	-	-
		sensor alive test	-	-	-	-	-	-	-	-
	others	fiducialization	-	-	-	-	-	-	-	-
		accelerometer	-	-	-	-	-	-	-	-
<b>Acceptance</b>			-	-	-	-	-	-	-	-

electrical test failures / leak from connectors mostly solved by interventions by the manufacturers

criteria of the magnetic property is set to most demanding magnets, but which is actually depends on the location along S-FRS.

**for every magnet, beam optics evaluation is being executed.**

### clarification of the criteria ✓

- clear evaluation of FAT at the manufacturers

### on big issues

- emergency plan, task forces ✓

### regular meeting on QA ✓

- follow up of non-conformities, to track and monitor the quality in general

### minor issues / non-conformities

- intervention: **time consuming at CERN/GSI**
- **tighter quality control at the manufacturers is being introduced.**
- **presence of GSI at workshop**

accepted
conditionally accepted
rejected

\*as set of the magnets  
 \*\*evaluation on FoSD3, LM11, SM02 (to be prepared) and SM05, SM04 are ongoing.

to be repaired

# Schedule

- testing planning: **critical** (incl. re-test of the repaired magnets)
  - with number of assumptions on the productions
  - must be optimised and adapted to the reality with flexibilities
  - **intensive “repaired” and “improved” magnet testing in 2024**

## 2023

	10-2023				11-2023				12-2023			
reception												
test bench	SM05	SM05	SM05	SM05	SM05	SM05	SM05	SM05	SM05	SM05	SM05	SM05
shipping	LM09	LM09	LM09	LM09	LM09	LM09	LM09	LM09	LM09	LM09	LM09	LM09
	SM02	SM02	SM02	SM02	SM02	SM02	SM02	SM02	SM02	SM02	SM02	SM02
	LM11	LM11										

**tentative schedule, to be confirmed**

## 2024

	01-2024				02-2024				03-2024				04-2024				05-2024				06-2024							
reception					SCD_06	SCD_06							LM09(Re)	LM09(Re)	LM09(Re)		LM10	LM10			SM06(Re)	SM06(Re)	SM06(Re)	SM06(Re)	SM06(Re)	SM06(Re)		
test bench	SM05	SM05	SM05	SM05																								
shipping	SM02	SM02	SM02		SM04	SM04																						

# Summary

## ■ dipole magnets

- new brazing technology is being implemented. **(technical / schedule risk)**
- all defects on all magnets must be cured. **(technical risk)**

## ■ multiplets

- GSI approved reparation and quality control strategy must be implemented. **(technical / schedule risk)**

## ■ testing

- the magnet modules must be passed **FAT with presence of GSI.**
- the magnet modules **quality must be verified by GSI** at SAT@CERN.
- **GSI resource at CERN** must be refilled very urgently **(schedule risk)**
- how to speed-up testing, compress test duration (under discussion)

## ■ overall project schedule

- **must be re-established** as soon as reliable production plans are available.

**Many thanks to GSI/FAIR colleagues, CEA and CERN experts as well as the colleagues from the manufacturers.**



**Thank you for your attention.**