




Super-FRS Local Cryogenics Commissioning – Part 0: Mechanical Completion

F. Wamers, Y. Xiang, D. Schad, J. List, F. Dziuba, M. Miski-Oglu,
H. Kollmus, and colleagues – Department of Cryogenics (GSI)

INFO: The Super-FRS: Beam Line and Magnet Cryostats



2-Stage In-Flight Separator with 3 Branches to Experiments

- * Large Acceptance ($2.5\% \Delta p/p$, $40 \text{ mrad } \phi$); exotic beams
 - * Large Apertures for Beam Line
 - * Large magnetic rigidity (20 Tm)
- **Superconducting Magnets**

Super-FRS

Pre-Separator

Main-Separator

Low-Energy Branch

High-Energy Branch

Ring Branch


Secondary
(exotic) Beams

Production Target
→ Fragmentation

Focusing System

24 Long Multiplets

- * Cold Iron and Coils, LHe-Bath
- * Cold Mass: ~ 45 tons
- * LHe Volume: ~ 2000 liters
- * Heat Load: $29 \text{ W} / 220 \text{ W}$




7 Short Multiplets

- * Cold Iron and Coils, LHe-Bath
- * Cold Mass: ~ 25 tons
- * LHe Volume: ~ 1000 liters
- * Heat Load: $13 \text{ W} / 120 \text{ W}$




24 Dipoles

- * Warm Iron, Cold Coils
- * Cold Mass: ~ 1.1 tons
- * LHe Volume: ~ 50 liters
- * Heat Load: $12 \text{ W} / 100 \text{ W}$



"GLAD" Experiment Dipole

- * No Iron, Cold Coils
- * Cold Mass: ~ 23 tons
- * LHe Volume: ~ 230 liters
- * Heat Load: $50 \text{ W} / 300 \text{ W}$




Driver Accelerator (SIS 18 / SIS 100)

- Primary (stable) Ion Beams ($p - U$)
- ~ $1 \text{ GeV} / u$

~ 250 m

INFO: The Super-FRS: Part of the FAIR Cryogenic System




The **Super-FRS** Cryogenic System:

- 63 magnet cryostats (dipoles, multiplets, GLAD)
- ~ 410 m total beam-line length
- ~ 1500 tons total cold mass
- ~ 60000 liters total LHe volume
- ~ 2.1 kW static @ 4-5 K
- ~ 19 kW static @ 50-80 K
- ~ 9 g/s liquefaction needed (current leads)
- ~ 30 days total cool-down + filling time estimated (based on 100 kW (300-80 K) **CWU**, 7 kW (80-5 K) **CRYO2**, 50 g/s liquefaction)

Major Challenges for the **Super-FRS**:



- Large cold mass, large LHe inventory, PS = 20 bar
- Broad ranges of magnet types, in terms of LHe demand (factor 40) and cooling load (factor 10)
- Little beam symmetry – many bendings, many components
- Operation / cooldown in parallel with **SIS100** and **CBM** via shared use of **CRYO2** and exclusive use of **CWU**

INFO: The Super-FRS Cryogenics System: Concept and Structure



Feed Box group:


- = Feed Box (or End Box)
- + Transfer Line (4 headers)
- + Jumper (5 headers, to magnet)



Branch Box & its environment

- Distribution Box 2 (DB2, link to CRYO2, link to CBM)
- **Branch Box** (BB, central distribution, link to CWU)
- Branch Box 2 (BB2, secondary distribution)
- **8 Branches of Feed Box groups** (Feed Boxes, End Boxes, Transfer Lines, Jumpers), in parallel to the beam line and the magnet cryostats
- **3 Auxiliary Cryogenic Piping lines** (per Branch)

INFO: The Super-FRS Cryogenics System: Operational Flow Scheme



DB2: CRYO2 operation of CBM (not shown), independent of Super-FRS cooldown, operation, and/or warmup

BB: parallel & independent operation (CRYO2) or cooldown/warmup (CWU) of Branches R, H, and L, to provide large flexibility for beam operation of the three Super-FRS beam branches

BB2: parallel operation of Branches G and E, depending on beam operation for HE- and/or LE-experiments of NUSTAR

Super-FRS Local Cryogenics





Mechanical Completion – M102



- ACPS supplier: Demaco
- Branch Box supplier: Demaco
- Branches of Feed Box Groups
 - Branch T supplier: INOX/Kriosystem
 - Branch P supplier: INOX/Kriosystem
 - Branch M supplier: Cryodiffusion
 - Branch H supplier: Cryoworld
 - Branch G supplier: Cryoworld
- Capillaries for Branches' pressure measurement
 - Branch T supplier: Kriosystem
 - Branches P, M, H, L, G tender (Q3 2025) → need ~300k Euro
- Connection Works not yet contracted
 - ACPS to FBs (P, M, ++) ~6k Euro / FB → 210k Euro
 - Magnets to FB (CL return) ? IFJ PAN ?



Super-FRS Cryogenics System: Mechanical Completion – M102 – ACPS




Super-FRS Cryogenics System: Mechanical Completion – M102 – ACPS



1. Installation of TBI (trays, piping, media) done (?)
2. Installation ACPS done
3. Connection ACPS – Branch Box done
4. Connection ACPS – Distribution System
 - Branch T (DB2 System – Cryodiff.) Feb 2026
 - Branch P (DB2 System – Cryodiff.) Feb 2026
 - Branch B (CWU) July 2025
 - Branch L (BB2 / Branch L System) Jan 2026
 - Branch G (BB2 / Branch L System) Jan 2026
5. Connection ACPS – Branches (Feed / End Boxes)
 - see Branches
6. EDMS Documentation (partly done – 2026)

Super-FRS Cryogenics System: Mechanical Completion – M102 – Branch Box



Super-FRS Cryogenics System: Mechanical Completion – M102 – Branch Box



Super-FRS Cryogenics System: Mechanical Completion – M102 – Branch Box



- | | | |
|----|--|----------------------|
| 1. | Installation TBI (trays, piping) | done (?) |
| 2. | Cable Pulling (placing into trays) | ? 2026 ? |
| 3. | Installation ACPS | done |
| 4. | Installation Branch Box | done |
| | ▪ Installation protection: cover | done |
| | ▪ Instalaltion protection: impact blocks | June 2025 |
| 5. | Connection Branch Box – ACPS | done |
| 6. | Connection Branch Box – Branches | |
| | ▪ Distribution System (CWU-TL) | July 2025 |
| | ▪ Branch M (Cryodiffusion) | Sept 2026 |
| | ▪ Branch H (Cryoworld) | Oct 2026 |
| | ▪ Branch L (Cryoworld) | Jan 2026 |
| 7. | Installation Local Cabel Trays | ? 2026 ? |
| 8. | Connection Media | |
| | ▪ Vacuum Pump Station | ? 2025 ? |
| | ▪ Compressed Air | ? 2026 ? |
| | ▪ Cables | ? 2026 ? |
| | ▪ Earthing | ? 2026 ? |
| 9. | EDMS Documentation | (partly done – 2026) |

Super-FRS Cryogenics System: Mechanical Completion – M102 – FB Groups





Fig. 2. The timing of the final drilling of the holes.




Fig. 3. Moment positioning of FB02 using a mobile crane.



Fig. 22. FB02 after positioning.

Super-FRS Cryogenics System: Mechanical Completion – M102 – FB Groups



1. Installation TGA (trays, piping, media)
2. Cable Laying (into trays)
3. Capillary Laying (into trays)
4. Installation ACPS
5. FoS-Testing (per supplier)
6. Installation Branch/Section (FBs+EBs)
7. Installation PT Racks
8. Connection Capillaries (FBs+EBs & Racks)
9. Connection ACPS FBs/EBs
10. Connection Jumpers-Magnets
11. (Connection ACPS to external (DS))
12. (Connection Branches to external (DS))
13. Installation Local Trays
14. Connection Magnet CGR and capillary
15. Connection Media
 - Vacuum Pumping Stations (Cryo Insulation Vacuum)
 - Earthing
 - Cables to Branches (FBs, EBs, Magnets)
 - Compressed Air
16. EDMS Documentation

Super-FRS Cryogenics System: Mechanical Completion – M102 – FB Groups



	T	P1	P2	M1	M2	M3	H	G
1 – TGA installation	? done	? 2025	? 2025	? done	? done	? done	? done	? done
2 – Cable laying	? Q3 2025	? Q1 2026	? Q1 2026	? Q1 2026	? Q1 2026	? Q1 2026	? Q1 2026	? Q1 2026
3 – Capillary laying	2025	Q1 2026	Q1 2026	Q1 2026	Q1 2026	Q1 2026	Q1 2026	Q1 2026
4 – ACPS installation	done	done	done	done	done	done	done	done
5 – FoS-testing (per supplier)	done	! Q1 2026	-----	? Q2 2026	-----	-----	-----	? Q2 2026
6 – Branch (FBs...) installation	Q3 2025	Q2 2026	Q2 2026	? Q3 2026	Q3 2026	Q3 2026	Q3 2026	? Q3 2026
7 – PT-Rack installation	? Q4 2025	? Q2 2026	? Q2 2026	? Q3 2026	? Q3 2026	? Q3 2026	? Q3 2026	? Q3 2026
8 – Capillary connect. (FBs / Racks)	Q3/Q4 2025	Q2/Q2 2026	Q2/Q2 2026	Q3/Q3 2026	Q3/Q3 2026	Q3/Q3 2026	Q3/Q3 2026	Q3/Q3 2026
9 – ACPS connections (FBs...)	Q3 2025	Q2 2026	Q2 2026	Q3 2026	Q3 2026	Q3 2026	Q3 2026	Q3 2026
10 – Jumper-Magnet connections	Q3 2025	Q2 2026	Q2 2026	Q3 2026	Q3 2026	Q3 2026	Q3 2026	Q3 2026
11 – ACPS connection ext.	Q1 2026	Q1 2026	-----	-----	-----	-----	-----	Q1 2026
12 – Branch connection ext.	Q1 2026	Q2 2026	P2 - M1: Q3 2026		-----	BB: Q3 2026	BB: Q3 2026	L: Q3 2026
13 – Local Tray installation	? Q4 2025	? Q3 2026	? Q3 2026	? Q4 2026	? Q4 2026	? Q4 2026	? Q4 2026	? Q4 2026
14 – Magnet CGR+cap. connect.	? Q4 2025	? Q3 2026	? Q3 2026	? Q4 2026	? Q4 2026	? Q4 2026	? Q4 2026	? Q4 2026
15. a) – Ins. Vacuum installation	Q3 2025	? Q3 2026	? Q3 2026	? Q4 2026	? Q4 2026	? Q4 2026	? Q4 2026	? Q4 2026
15. a) – Earthing	? Q4 2025	? Q3 2026	? Q3 2026	? Q4 2026	? Q4 2026	? Q4 2026	? Q4 2026	? Q4 2026
15. a) – Cable connections	? Q4 2025	? Q3 2026	? Q3 2026	? Q4 2026	? Q4 2026	? Q4 2026	? Q4 2026	? Q4 2026
15. a) – Compr. air connections	? Q4 2025	? Q3 2026	? Q3 2026	? Q4 2026	? Q4 2026	? Q4 2026	? Q4 2026	? Q4 2026
16 – EDMS documentation	Q1 2026	Q1 2027	Q1 2027	Q1 2027	Q1 2027	Q1 2027	Q1 2027	Q1 2027

Questions

- CRY: When and how will CWU commissioning be done ?
 - Can/should we use CWU already at an early stage, parallel to Branch T cooldown via CRYO2, in order to pre-commission (flushing / purging / pre-cool) the Branch Box in a closed loop?
- CRY: Details of FoS-Testing Branches P1, G, M1 ?
- SFRS: When will the Blue Line for Branches P, M, ... be done?
- SFRS: Are 'field cables' really not „routed“ (cable cards)?
- SFRS: Are 'field cables' only installed and connected after local-tray installation ?
 - installing them after Local-Cryo / Magnet installation could be too difficult or risky.
 - need discussion and clarification of work-flow (SCM, CRY, SFRS, SMG, FSB)
- SFRS: Will cables of Branch L be installed/pulled at all?
 - might impact necessity/possibility of Branch L capillary installation
- CRY/SFRS: Can capillaries be connected without prior local trays ?
 - if not, after local-tray installation
- SCM/IND/CRY: Let's do SCM loop checks (A103) in parallel to CRY?

Outlook

- A103 → M103: Local Hardware Commissioning
 - „Loop Checks“ – making sure all instrument channels (also SCM?) are wired and active for manual operation via IND
- A104 → M104: Remote Commissioning
 - Cooldown, cold operation and instrument tests, warmup of local cryo Branches (**without Magnet cryostats cooling**)
 - Commissioning of Transferlines, End Boxes and Branch Box
- A105 → M105: Integration
 - Cooldown, cold operation and instrument tests, of local cryo Branches (**including Magnet cryostats cooling**)
 - Commissioning of Feed Boxes and Magnet cryostats
- A11 → M11: Dry Run
 - Magnet powering → additional Cryo+Magnet tests