


# Super-FRS Status Report

M. Winkler


NUSTAR Annual Meeting, GSI, February 25-27, 2025

# Outline

- 1) Early Science Scope & Installation Schedule
- 2) Target Area Installation  
Procurement, Pre-assembly, Installation
- 4) Tunnel Installation  
Procurement, Pre-assembly, Installation
- 4) Commissioning
- 5) Summary



# ES Scope



## Early Science

1 Pre-Target Area

2 Target Area

3 Pre-Separator

4 Main-Separator (HEB)

5 High-Energy Branch

9 High Energy Cave (NUSTAR)


# Overall Installation Schedule

## 3 installation areas:

1. Pre-Target Area
2. Target Area
3. Separator (Tunnel)

## Challenging in-kind packages:


- Former Russian in-kind needed replacement !
- Indian Beam catchers Plan-B, power converters
- Polish local cryogenics



# Target Area Installation Sequence and Schedule


## 1) Installation of TA components

- installation 'along the beamline'
- installation of target chamber running
- including section-wise vacuum commissioning




## 2) Closing beam tunnel with 1m thick iron roof

- step by step, each time after installing a component (will serve as 'floor')
- installation of building services on iron roof, starts ≈Q3/2026



## 3) Closing TA with concrete slabs

- installation of chamber plugs Q4/2026
- typical slab: 1m x 1.5m x 12m, ≈40ton
- TA closing starts ≈Q1/2027





# Target Area

## Pre-assembly target chamber


P. Schwarz  
K. Knie  
V. Schöll et al.



- Delivery from provider Fantini 07/2025
  - Chamber plus additional shielding
  - Vacuum duct
  - 1 x Target x Plug
  - 3 x Detector Plugs
  - 1 x Collimator Plug
  - 2 x Pillow Seal Plugs
- Pre-assembly / SAT @ Testinghalle vacuum, plug, detectors, interfaces, ...
- **Transportation to target building 12/2025**
- installation ongoing




Pre-assembly in Testinghalle



Detector-Ladder & Sub-frames



Transport to target building




# Target Area


## Pre-Assembly of Beam Catcher



- BC1, BC2 (Plan-B FAIR), provider NTG (De), delivered 12/2025
- production of additional shielding running, FAT 02/2026
  - Pre-assembly running in 'Testinghalle'
- BC3 (Indian in-kind), FAT 02/2026, ready to be delivered
- Collars and Plugs (Indian in-kind) to be delivered Q2/2026



Ablauf der Installation des Super FRS Targetbereiches - Vormontage und Installation Beamcatcher 1 und 2 (kurz BC 1 + 2) und der Pillow-Seal Plugs in der Testinghalle  
Verantwortlich: SMG Philipp Schwarz, Klaus Knie / aktueller Stand: 02.02.2026



flowchart pre-assembly  
beam catcher



# Target Area

NC magnets & chamber

H. Leibrock,  
S. Purushothaman  
P. Rotlländer et al.



## Features

- radiation resistant MIC cable, remote connectivity
- dipole chamber includes cooling channels / EB welding

## Status / Schedule (former Ru in-kind / FAIR re-procurement)

- ✓ 3 nc dipole magnets
  - ✓ D1 ('BINP' dipole) in Testinghalle → load for SAT of PC
  - ✓ D2, D3 (SigmaPhi, Fr) delivered, stored/pre-assembly in LEB
- 3 dipole Ti chambers under production (CNIM, FR)
  - FAT scheduled for 04/2026, 06/20, 07/2026
- 3 quads and 2 sextupoles (Buckley Systems, NZ)
  - ✓ 1<sup>st</sup> unit (Q2/S1) in delivery. expected at FAIR 03/2026
  - 2<sup>nd</sup> unit (Q1a/Q1b), FAT done, dispatch next week
  - S2 (to be combined with BC3) , FAT preparation




D1



D2, D3  
@LEB



Ti chamber



Q1a, Q1b



Q2, S1



Q2/S1

# TA Maintenance

## Shielding Flask & Hot Cell

F. Amjad  
C. Karagiannis  
A. Gulavani  
H. Weick et al.




Plug-transport TA → HC via Shielding Flask


- combined Finland in-kind / FAIR
- Designed to have safety redundancy
- Remotely operated using control panel
- manufactured by BNET, FAT 09/2024
- functional test ongoing (on availability of plugs)

HC (equipment) for ES


- Shell construction ready (by FSB)
- Roof slider (flask interface) in procurement
- Floor/Wall liner in procurement
- Procurement lead-glass window in preparation
- Master-Slave manipulators in house
- Turntable table in-house development



Turntable design  
(3m x 1.6m x 1.5m)



Roof slider 17 tons  
( 4.3m x 2.5m x 0.45 m)



Maintenance

Storage

# Tunnel Installation



(General installation sequence)

## Two tunnel installation areas

1. Pre-target area
2. Separator tunnel, subdivided into sections
  - Pre-Separator section: P1, P2
  - Main-Separator section : M1, M2, M3
  - HEB section: H
  - NUSTAR section: G

## Installation sequence follows

1. Technical Building Infrastructure
  - cable trays 80%, power cables
2. Blue line
3. Local Cryogenics / cryo-branches
  - ✓ Branch Box and ACPS done
4. sc magnets
5. Diagnostic chambers
6. Remaining vacuum components
7. Beam instrumentation



multiplets installed; tests ongoing;  
installation IPM chamber to start; **status 02/2026**


# Local Cryogenics

(Polish in-kind / WUST and FAIR)

F. Wamers, Y. Xiang,  
D. Schad, F. Dziuba,  
J. List et al.



- Several providers for various cryo-branches
- FoS testing at STF prior installation
  - ✓ FoS testing T-branch done 2025
  - FoS testing P-branch ongoing
- Tunnel installation
  - ✓ T-branch done 2025 (pre-target area)
  - ✓ Branch Box and ACPS installed
  - P-/M-/H-/G-branch start Q2/2025 (tunnel)




FoS @ STF



Cryo T-branch (07/2025)



Branch Box installation (03/2025)



# SC Multiplets

E.J. Cho,  
H. Müller  
V. Velonas et al.



## Scope (ES):

- Main 7 short multiplets, 13 long multiplets
- up to 9 individual magnets in LM

## characteristics:

- iron dominated, cold iron, warm pipe
- individual powering,  $I_{\max} < 300A$

## Provider:

- ASG, Genova, Italy

## Production Status:

- Complete production of the last ES multiplet
  - FAT test and review ongoing.
- non-ES multiplet production ongoing



Notification Chart Super FRS Multiplet GSI

Update: 20/02/2026

Notification of production phases for the next 2 months

Quality Control Plan		QCP 9026797		QCP 9025681 /QCP 9025954 (TS rework)			
Starting item	Item 2.1	Item 3.4	Item 1.2	Item 2.8	Item 2.17	Item 2.47	Item 2.68
Mean minimum completion time [weeks]	4	8	2	1	3	0,5	3
Phase	MAGNETS ALIGNMENT	L-He assembly / welding	TS Central section assy	Lhe vessel dome Assy	TS circuit assy completion	Allignment of BP and welding	FAT
FLF2YMQ11	LM13						
FHF1YMQ21	LM15						
FLF2YMQ11	LM29						
FLF1YMQ11	LM19						
FRF3YMQ21	LM14						WK 10-26
FLF2YMQ21	LM17						WK 16-26
FRF2YMQ21	LM27				WK 08-26	WK 12-26	WK15-26
FRF2YMQ11	LM24			WK 09-26	WK 12-26	WK 15-26	
FRF1YMQ11	LM26			WK 10-26	WK 13-26		
FSP2YMQ01	LM28		WK 10-26				
FRF3YMQ11	LM12	WK 05-26					
FLF3YMQ11	LM30						
FREXYMQ01	LM31						

## Pre-assembly:

- ongoing in LEB cave
- team from IFJ-PAN, PI



ASG Production hall



FAIR LEB Cave

# SC Dipoles

H. Müller,  
E.J. Cho et al.



## Scope (ES):

- D2: 3 x 11°
- D3: 10 x 9.75°
- branched dipole, 2 x 9.75°

## Decision Q2/2025 (risk mitigation):

- use of standard dipoles for ES installation
- exchange with branched dipoles at a later stage

## Main characteristics:

- iron dominated, warm iron. large aperture

## Provider:

- Elytt, Bilbao, Spain

## Production Status (after many mitigation actions):


- ✓ D05, D04 SAT@CERN **completed**, D02 under testing.
- (✓) D06, D01 repaired, to be re-tested after D02.
- D03 delivery to CERN in April/May
- manufacturing schedule for remaining D3 dipoles
  - 4 production benches operational
  - FAIR put a lot of support for the production
  - FAT last D3 dipole scheduled for 01/2027



# Testing at CERN




K. Suguta  
H. Bajas et al.



Very successful testing @ CERN

- Magnetic measurements
  - Ion optical requirements achieved !
- 3 test benches: facility improvement
  - simultaneous powering of magnets at multiple benches
  - cryogenic facility maintenance completed during winter shutdown
  - resource is being increased
- **Many dipole magnets and rest of the multipllets will be tested until Q1/2027**



# Power Converter & QuD

## Features

- 2 PC units in one rack, bipolar,  $I_{Max} \approx 300A$
- nc-magnets: 2 or 3 racks combinable
- sc-magnets: QuD & dump resistor integrated


## Status / Schedule

- ✓ 8 PC for nc magnets (FAIR)
  - ✓ all PC delivered 11/2025 and stored
- ✓ 58 PC (ES) for sc main magnets (FAIR)
  - ✓ 1<sup>st</sup> batch delivered 12/2025 and stored
  - ✓ 2<sup>nd</sup> batch delivered 02/2026, SAT running
- 56 PC for corrector magnets (India in-kind; ECIL)
  - ✓ FAT of FoS done 11/2025, series production running
  - delivery batch 1: 08/2026, batch 2: 11/2025

D2/Q4 PC  
(2 units)



unit #1



unit #2



Fr3  
(2 units)



storage @  
Weiterstadt

## combination of 3 PC racks for nc magnet with power-bus



E40.L0516A



E30.L0321A



# Diagnostic Chambers



- ES scope: 12 chambers + 2 reference chambers
- procurement includes support frames (taking into account escape routes)
- ‘easy’ chamber exchange implemented
- ✓ 1 IPM chamber delivered by TVP (Sp)
- ✓ 2 FoS chambers delivered by Pfeiffer (De)
- ✓ 9 series chambers + 2 reference chambers
  - contracted to Streicher, Cz
  - production in 3 batches
  - all chambers produced, FAT of 1<sup>st</sup> batch done



RefDK1



FTF1DK1








No.	Batch	Focal plane chamber	Status
1	FOS	FTF1DK1	at GSI
2		FPF4DK1	at GSI
3		FMF1DK1	at GSI
4	Batch 1	FPF2DK1	FAT accepted
5		FPF3DK1	FAT accepted
6		RefDK1	FAT accepted, ready to ship
7		RefDK2	FAT accepted, ready to ship
8	Batch 2	FMF2DK1	Ready for FAT
9		FMF2DK2	Ready for FAT
10		FMF2DK3	Ready for FAT
11		FMF3DK1	Ready for FAT
12	Batch 3	FHF1DK1(a)	Ready for FAT
13		FHF1DK1(b)	Ready for FAT
14		FHF1DK2	Ready for FAT



# Switchable Beam Dump

- serves as radiation safety device
- idea: use rotatable carbon steel blocks
- allow parallel operation
  - dump-in: run FHF1/ set-up FHF2
  - dump-out: run FHF2
- 3D concept developed (CDR)
- Mechanical and control system Engineering design (build-to-print), scheduled March 15, 2026
- budget approved, ready to tender



# Beam Instrumentation

(mainly PID detectors for ES)

M. Schwickert, J. Galvis,  
C. Caesar, C. Nociforo,  
M. Czogalik, B. Voss,  
D. Urner, S. Udrea, et al.




- Drive / position detectors (HIP)
  - ✓ FoS units at GSI and tested
  - ✓ design modification implemented
  - tender series running
- SciFiber (tracking, FAIR **plan B ES**)
  - ✓ FoS produced; in-beam test GSI 02/2025
  - production of series running (DetLab)
- Plastic Scint. (ToF, FAIR **plan B ES**)
  - ✓ FoS produced (in-house); non-segmented EJ-230, in-beam test 2025
  - series production (5 drives) awarded to Prevac (PI); FAT expected 04/2026
- MUSIC ( $\Delta E$ , GSI & Uni Jyvaskyla)
  - ✓ FoS (FMF1) in-beam test GSI 2025
  - design adaption for FHF1 ongoing
- ... and much more activities ...
  - Slits, beam stopper, PDC, GEM-TPC, SEM Grids, IPM, TA detectors



UNIVERSITY OF JYVÄSKYLÄ  
JYVÄSKYLÄN YLIOPISTO





FoS Drive



SciFibers

FoS MUSIC



FoS Plastics



# Super-FRS Commissioning

- **Benchmark: Pre-Target area**
  - detailed Commissioning Planning for each technical system established
  - each plan divided in **two phases**
  - dependencies and activities (resource loaded) defined
- **Commissioning start for pre-target area planned for Q4/2026**

### Phase 1 (ca. 34 days)

#### Dependencies

- media supply (TGA) available in the building (N<sub>2</sub>, compressed air)
- Insolation vacuum mechanical completion
- DB2 is commissioned




#### Activities, time and manpower

- valve position check: **1 day 1 CRY**
- instrument cable check cryo racks: **4 days. 1 CRY, 1 IND**
- instrument cable check ins. vac. rack : **4 days 1 VAC, 1 IND**
- pumping insolation vacuum : **7 days 1 VAC, 1 IND** (not full time)
- flushing N<sub>2</sub> : **7 days 1 CRY** (1 IND in support)
- pumping and purge : **4 days 1 CRY** (1 IND in support)
- purifying GHe: **7 days 1 CRY**

### Phase 2 (ca. 4 weeks)

#### Activities, time and manpower

- test cryogenics branch first without load (closing the feed-box valves) then with load
- cool down of all 4 TL lines, test EB bypass-valves, test heaters and establish regulation scheme: **2 weeks (2 CRY)**
- cool down of magnets with load: **2 weeks**



## Summary

- Target Area installation started
  - all major TA procurements in-house or delivery to be started soon
  - pre-installation of target chamber done
  - pre-installation of beam catcher started
- Pre-Target Area installation to considerable part done
- Tunnel / Separator installation will start Q2 / 2026 and run until Q1 / 2027
  - 4 provider for various local cryo branches; installation P-branch in preparation
  - FAT of last ES sc multiplet done
  - non-conformities of sc dipoles mitigated; successful SAT of first dipoles done;
  - production of all vacuum component running; diagnostic chambers produced
- Commissioning benchmark for 'Pre-target area' established

**Thank you for you attention !**

