

SIS100 tunnel installation Dipoles and Missing Dipoles

Florian Kaether

GSI Helmholtzzentrum für Schwerionenforschung GmbH, Darmstadt

Klausurtagung Kloster Eberbach
September 22 - 24, 2025

Dipole transports to the SIS100 tunnel

- 88 dipoles and missing dipoles are inside the tunnel (of 130 in total)
 - 80 dipoles (of 108)
 - 8 missing dipoles (of 12)
- missing:
 - sector 5 is still completely empty.
 - sector 4 - cells 8,9,A,B were temporarily skipped to have more space at the labyrinth for other transports
 - cell E in sectors 4 and 6 were skipped because of the fire protection wall




Installation Phase A (before welding)

Completed in sectors 1, 2 and 3:

- Telescopic bellow mounting
- DP pairs positioned on blue line with 1 mm precision
- Beam chambers cleaned and connected
- Busbars soldered (exception: sector 3 has to be resoldered. This will be done together with the welding).


In sectors 4 and 6 not started yet. IFJPAN will be back in October to continue.




Test program in phase A

Completed in sectors 1, 2 and 3:

- Visual tests after transport
- HV / LV - test
(all single modules, but to avoid too much stress only one pair to gain experience)
- Continuity test
(all single modules and pairs)
- Sensor alive test
(all single modules and pairs)
- UHV leak check beamlines (all pairs)




Process lines - welding



First DP-DP pairs in sector 1 successfully welded !
More infos in the talks of T. Winkler and T. Ziglasch.


Process lines - cleaning

- Small particles were found in some Helium-pipes
→ creates risks for restrictor and cooling plant
- Analyzation by technology laboratory (see pics)
- Some metal parts probably created by welding team during pipe preparation
→ solved by improved protection
- Other material unclear (epoxy like, brittle, maybe solder flux remains?)




Process lines - cleaning

- Cleaning of all pipes before the welding
- Easy access to pipes 1,3 and 5
- More difficult for return lines (2 and 4) because of recoolers and holder inside, but vacuum cleaning with videoscope is possible
- Final control with videoscope after welding



Kollisionen in den DP-DP-IC-Schilden

- DP-DP-IC-Schilde - Kollisionen:



(slide by Jan-Patrick Meier)

**Modification started at a small company in Darmstadt
(Stahl-Metallbau Hirschmüller)**


Open tasks: Busbar clamps

Clamps for soldered Busbar-connections

- small 220 pieces ordered + delivered for DP-DP connection
- not installed yet to keep space for the welding team

Movement-protection

- Pablo Knoblauch is working on this topic
- Two possible concepts:
 - small clamps (like in the right picture)
 - epoxy bandage
- many pros and cons: accessibility, stability, sharp edges etc.
- no final decision yet



Damaged Dipole 93

Status:

- BNET and insurance both agreed to a fixed price
- Repair started in summer 2025
- Ongoing negotiations about GSI costs: administration, personnel for tests, STF infrastructure etc.

Strategy:

- Cryostat, thermal shield, beam chamber scrapped (too much damage).
- New yoke will be build from steel for quadrupoles.
- Delivery of repaired dipol to GSI without beam chamber. After magnetical field measurements beam chamber and CAP will be installed.




Actual picture (last Friday):
half yokes are produced (laser welded
by sub-contractor in Rostock)

Summary - Dipoles installation progress

		Transport										Phase A										Welding									
Cell		5	6	7	8	9	A	B	C	D	E	5	6	7	8	9	A	B	C	D	E	5	6	7	8	9	A	B	C	D	E
Sector	1																														
	2																														
	3																														
	4																														
	5																														
	6																														
Completed:		73.3 %										45.0 %										13.3 %									

The End



A posing scientist is doing something completely meaningless.

Backup slides: work plan phase A



DP-DP installation sequence



First round (DP-DP pairs)		
	Work step	Execution /Resp.
1	Installation of accelerator sensors (Weiterstadt)	SCM
2	Separation dipole - support frame (Weiterstadt)	Schenker/ TRI
3	Installing the lining sheets (Futterbleche) (same thickness for all magnets?)	SCM
4	Mounting the dipole on the transport frame (Weiterstadt)	Schenker/ TRI
5	Loading of support frame on the truck (Weiterstadt)	TRI/ Schenker
6	Transport dipole and support frame from Weiterstadt to the entrance of the tunnel	TRI/ Schenker
7	Mounting the dipole on the support frame	TRI
8	Transport the dipole + support into the tunnel and to the cell (zig-zag)	TRI
9	Transport the telescopic bellows from Weiterstadt to the tunnel (one batch per arc, parking position)	TRI
10	Removal of side walls of wooden boxes and transport out of tunnel	TRI
11a	for first dipole of each pair: Positioning to the blue line in the final position (with „Galgen“)	TRI
12a	for first dipole of each pair: Anchoring process on the blue line (with final fixation)	TRI
13	Visual inspection	SCM

First round (DP-DP pairs)		
	Work step	Execution/Resp.
14	Installation of new holders of the vacuum chamber	IFJ PAN
15	Cleaning of the vacuum chamber	IFJ PAN
16	Installation of telescopic bellows	IFJ PAN
11b	for second dipole of each pair: Positioning to the blue line in final position (with „Galgen“)	TRI
12b	for second dipole of each pair: Anchoring process at blue line (with final fixation)	TRI
17	Purging with synthetic air (if required)	tbd
18	Electrical integrity test (HV, LV, continuity)	SCM
19	Sensor a-live test	SCM
20	Closing of the beampipe	IFJ PAN
21	Leak test of the beampipe connection	IFJ PAN
22	Soldering of BBs (interconnection)	IFJ PAN
23	Closing telescopic bellows for protection	IFJ PAN
24	Sensor a-live test	SCM



Backup slides: keeping track on work in progress

Calibri 11 pt

P51:P54

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X
1	Item	Position	ID	Object	Visual inspection	Cleaning VC	Exchange VC-bushes	Installation telescopic bellows	Installation 2nd shock / installation TSD	Reset like connection	Electrical integrity test			Leak check beam line			Insulating Wls	Coordinate test (after soldering)			Sensor after (after soldering)			Cleaning telescopic bellows
2		Sector / cell												HV test	Coordinate test	Sensor after								
3	1	10.0.000	2000260187	DH				10.0.000																
4	2	10.0.000	2000052045	DH				10.0.000																
5	3	10.0.000	2000260095	DH				10.0.000																
6	4	10.0.000	2000260330	DH				10.0.000																
7	5	10.0.000	2000260057	DH				10.0.000																
8	6	10.0.000	2000260224	DH				10.0.000																
9	7	10.0.000	2000260040	DH				10.0.000																
10	8	10.0.000	2000260309	DH				10.0.000																
11	9	10.0.000	2000260026	DH				10.0.000																
12	10	10.0.000	2000260484	DH				10.0.000																
13	11	10.0.000	2000260149	DH				10.0.000																
14	12	10.0.000	2000260422	DH				10.0.000																
15	13	10.0.000	2000260071	DH				10.0.000																
16	14	10.0.000	2000260491	DH				10.0.000																
17	15	10.0.000	2000260033	DH				10.0.000																
18	16	10.0.000	2000260316	DH				10.0.000																
19	17	10.0.000	2000260061	DH				10.0.000																
20	18	10.0.000	2000260477	DH				10.0.000																
21	19	10.0.000	2000260000	DH				10.0.000																

Arkusz2