



# **Status of SIS100 installation – Progress and issues from machine perspective**

**Niels Pyka**

## U10\_U20\_cryo-niches

- GE Vernova Main Power Supply installations
- Delayed start but on good track now
- End of installation 1/2026
- Commissioning planned Q1/2026 (with dummy load)

❖ For details see [talk of V. Plyusnin](#)

## U30 cryo-niches: local cryo installations

- No installation yet, but first CLB delivered

❖ For details see [talk of M. Kauschke](#)

## U30 accelerator tunnel

- **Length** of the ion target track: 1084 m, thereof 82% are cold
  - Installation started 3/2024
  - At present **29%** of the total length is attached to the ground
  - Estimated completion: 3a
- ❖ For details see [talk of H.J. Löcker](#)

## U30 supply tunnel

- A variety of racks, power supplies, power converter to be installed (additional racks from ACO etc. are not counted below)
- In total 737 pc, 51% installed, some are still empty
- Estimated completion: 2/2027 (basis: last 10 months)
- ❖ For details see [talk of M. Draisbach](#)

## U30 cable installation

- Preconditions for cable laying:
  - Cable routing, GSI check, correction, cable pull cards
- Start in Q4/2023: laying of 128 cables (mostly koax pc)
- Total number of cables to be layed: 20k pieces
- Achieved until week 33 / 2025: **53%**
  
- Estimated completion: Q3/2026 (basis: last 9 months)
  - Disabilities may lead to Q4/2026: different prioritization, issues with subcontractors, holidays etc.
  
- ❖ For details see [talk of H. Welker](#)

## U30 Supply tunnel

- Ground marking, fire protection walls, pump sumps, rework (existing list) etc.

## U30 Accelerator tunnel

- Ground marking, fire protection walls, exchange of fire extinguishing line, rework (existing list) etc.

❖ **Close coordination with TBI necessary**

❖ **Planning of parallel work in same areas necessary**

## REMINDER

Follow-up work is much more time consuming than floor installation of ACC assemblies only

## Cancel outdated paradigms

- ❖ Cable laying must not determine the ACC installation
- ❖ Install all available ACC assemblies as fast as possible: complete cells should be no precondition
- ❖ Keeping comfortable free moving space in the ACC tunnel must not be an argument to not install ACC assemblies
- ❖ Start to equip electronic racks or PSUs in the supply tunnel even under not perfect room conditions

# Requirements to assure SIS100 installation in time for commissioning



- Immediate commissioning of a **second, external welding team** (frame contract) to keep the time schedule and as backup
- **Reinforcement of the SIS100 TRI team** (6+1) for installation and immediate support of IFJ PAN
- **Dedicated bridges for cable pulling** between all fire protection walls to reduce risk of damage for ACC
- Resumption of the **preparation of cable trays** close to the ACC: without - no plugs; supply tunnel accordingly
- LCM planning: allow for **much more parallel work** (ACC & TBI)
  - Straights are 50m, arcs 130 m long! Definition of work by axis sections