

Status quadrupole units JINR and BNET with reference to completion

Jochen Ketter, SCM department
(on behalf of Andreas Waldt,
WPL quadrupole unit production)
September 22, 2024

JINR

- delivery of four units in May 2024
- delivery of four units upcoming in October 2024

BNET

- July 2024: FDR prototypes 1.6A, 2.8C
- procurement of tools
- quadrupole coils and busbars from left-over dipole cable
- waiting for delivery of corrector wire

JINR

delivered four batches

- another 2 pairs of VQD, SF1B
⇒ delivery of QPUs for QDM 1.7B completed
- 11 out of 12 pairs of BQD, SF1H for QDM 1.6A

retested

- the first unit pair for QDM 2.5

BNET

- QPU prototype production completed
- FAT of all four units pending
- production of two multipole magnets (until February 2026)
- no FDR for multipoles

*QPUs for QDM 2.123, 2.13s
(straight section)*


- FDR in December 2024
- change of production order:
straight-section units before QPU
for QDM 2.9D and arc-end units
(used to be last type)
- first delivery in April 2026

*QPUs for QDMs 2.4(x), 1.E(i)
(arc end modules)*

- FDR due in February 2026
- delivery from June 2027 on

production (FAIR)

- cold terminals
- temperature sensors
- γ_t jump quadrupole
- corrector wire



testing (GSI)

- HTS interceptions
- power converter for γ_t jump quadrupole



no on-site support

- returning damaged parts
- shipping spare parts
- visit of service technician

⇒ extra load at GSI/FAIR




example: helium supply line broken off



failing power converters


- service technicians and spare parts from Slovak company
- support by GSI/FAIR management via German authorities
- some technical investigations
- no full repair

JINR: magnetic field




JINR cross-calibration: magnetometers #1, #3 and #4 are scaled to #2 with a common factor for all magnetometer segments.

092-0 (end of 2021)



026-5, 027-2 (still in discussion)




028-9

- geometrical deviations
- magnetic axis


ongoing production

- four quadrupole yokes presented and not released for delivery
- no spare quadrupole yoke

b_6 component in main quadrupole





- no modification of yokes at JINR
 - all yokes produced
- BNET prototypes
 - one pair with present profile
 - one pair with modified profile




Decisions (on options)

- b_6 or b_5
- required strength:
 - single layer or two layers
- three or four nested coils
- 6 or 12:
 - 1.E(i): $b_2 + a_3 + b_4$
 - 2.4(x): $b_2 + b_5 + b_4$



γ_t jump quadrupole


- produced by Partzsch
- prototype built
- FDR to be completed
- ready for series production

*questions for testing*

- interaction of main quadrupole with another quadrupole
 - magnetic field
 - quenches?
- magnetometer
 - arcing at full ramp rate?



Low-current quadrupole

- one pair for injection and extraction branch each
- insulated quadrupole wire
 - BNET: some adjustments
- no prototype, no FoS
- not contracted
 - no FDR
- concept for cold terminals to be revised:
 - two standard cold terminals in parallel for 500 A
 - extraction quad may require 2 kV test voltage



Low Current Quadrupole magnet
MG-1018391-A-V02_--

BNET: FAT inspection on 23 July 2025




in QDM vacuum vessel

- BQD#2 + SF1H
- available in October 2025
- test scope at STF
 - powering
 - dry quadrupole cable
 - dry corrector cable
 - no magnetic field

with GSI test cryostat

- BQD#1 + SF2H
- adaption to multipole magnets?



- Stop scrolling
- End of presentation.
- No back-up slides
- Thank you for your attention.
- Questions?