




Status of SIS100 LLRF

procurements and installation with reference to
completion

Dieter Lens, RRF

23.09.2025



Overview

General Setup of RF System (example: SIS100 ACC)

Cavity & Amplifier



C&A, PSU:
see talk by U. Laier

PSU




LLRF




accelerator tunnel

niche (BEA racks)

supply
area



SIS100 RF Supply Areas



Status of LLRF Racks (ACC & BC)



Number of racks	Sector 4, room 356	Sector 3, room 336	Sector 2, room 260	Sector 1, room 244	Sector 6, room 154	Sum
Common LLRF	10	10	8	4	6	
ACC LLRF	24	8	24	0	0	
BC LLRF	12	0	0	12	12	
Total	46	18	32	16	18	130
Pre-assembled	46	18	32	16	18	130 (100%)
Placed	46	18	0	0	0	64 (49%)
Mechanical completion	0	0	0	0	0	0

Remaining work until mechanical completion described in EDMS 2578715

Pre-Assembly (completed)



- Pre-assembly (Betriebshof) completed
- Smaller number of modules will be installed on-site


Examples of pre-assembled material:

- ≈ 7000 internal cables (coaxial, optical, control, ...)
- > 250 crates
- ≈ 70 driver amplifier modules
- > 500 LLRF modules




Start of LLRF installation






Procurement is mostly completed, ongoing activities:

- FOT:
 - 100% of series quantity available
 - FOT crates have been pre-assembled in BEA niche racks



- DLS crate: 90% of series quantity available




- Optical Transmission System:
 - development needed, in preparation




(ViaLite/PPM)

- Fast SiC gap switches: Call for tenders for the development is ongoing



prototype, TU Darmstadt, Prof. Griepentrog & Pikatron GmbH

photo: B. Zipfel



Cables and Site Topics


Cables and power

- CEE power outlets installed in S4 (fixed on cable ladders for overlength)
- Keep-alive: driver amplifier racks have to be powered once a year (cf. list of O. Ciosk)
- Routing checks and connector type clarifications ongoing in coordination with EPS
- Routing issues have decreased, but still some remaining topics (being clarified in the established process with EPS, SEAR, ...)
- Length-sensitive cables:
 - length 100 (120) m: routing OK
 - length 500 m: routing OK
 - ButiS 1000 m: routing ongoing
 - length 33 m: routing finished, final check by RRF




- Laid cables (CDB, Sep. 15th, 2025) of RRF in SIS100 (no connectors yet!):

1972 of 3618 \approx 55 %



■ laid ■ not laid



Remaining Work Towards Mechanical Completion

Installation Steps for LLRF *

#	Work	Who	Status / Remarks
1	Verification of installation pre-requisites	RRF	
2	Transportation and positioning	EKL & ELC	49% completed
3	Installation and testing of earth connections	EPS	
4	Connection of racks to electrical power (CEE)	RRF	CEE adapter cables for S4 available
5	Cabling within supply areas, installation of missing modules	RRF, ELC, AÜG	Preparation for S4 & S3 currently finalized
6	Electrical testing of delay-sensitive cables	RRF	Test measurement planned

Time consuming: Support by ELC and AÜG planned


* see also:

1) P. Spiller: Ausstehende Arbeiten bis zur Vervollständigung des Aufbaus der Geraden Sektor 4

2) <https://edms.cern.ch/document/2578715>


- remaining work on LLRF per RF station ca. 5 days full-time with following assumptions:
 - cables between PSU and LLRF (ca. 250), purchased by RRF, will be laid by ELC (**agreed & clarified**)
 - 2 technicians of AÜG in parallel to RRF team (**BANF for S4 available**, clarification of time slot not yet done)
- time slots have to be coordinated with and integrated into LCM planning
- cable pulling not yet finished, time slots have to be synchronized with ELC time slots
- some tasks can only be done after connector assembly is finished, e.g. final checks and delay measurements
- additional time for coordination etc. needed

Time schedule – Level 1 vs. Work Package




(Level 1) Adapted from S. Reimann


Time schedule – Level 1 vs. Work Package



Time schedule – Level 1 vs. Work Package

(* = estimation of WP, not yet in LCM)






- 1) Stand-alone commissioning of LLRF (Cavity & PSU: see talk by U. Laier):
 - module tests & firmware upgrades
 - testing of complete signal paths with low voltages
 - testing of gap voltage measurement & delays

- 2) RF commissioning of Cavity, PSU & LLRF:
 - gradual increase of power (first with feedforward operation)
 - status and interlocks for cavity, power & driver amplifier
 - delay adjustment & measurement of feedforward curve for resonance frequency control
 - optimization of all feedback parameters, spark detection, calibration (amplitude & phase)
 - control system: FESA software, network, White Rabbit, ...
 - reference signals, BuTiS clocks, synchronization, Switch Matrix configuration, ...
 - ...


Time schedule – Level 1 vs. Work Package

(* = estimation of WP, not yet in LCM)



Time schedule – Level 1 vs. Work Package

(* = estimation of WP, not yet in LCM)



- local LLRF commissioning (& PSU, cf. talk U. Laier) needs to start in Q4/2026:
 - power and media (cooling water, air etc.) must be operational in all supply areas
- RF commissioning (Cavity, PSU, LLRF) needs to start in Q4/2026:
 - vacuum systems need to be operational in order to allow high-voltage RF operation
 - dedicated time slots for RF operation of the cavities needed, ideally alternating between sectors (e.g. 2 weeks in S4 → 2 weeks in S3, etc.)
 - ... (list is certainly not complete)
- support by AÜG for local commissioning planned (for simpler and repeating tasks)

In case of delays (cables, power, media, etc.) the following scenarios could be discussed:

- focussing on SIS100 ACC first (saves up to 50% of commissioning time)
- focussing on finalization of certain sectors first


Preparation for SIS100 operation: validation of LLRF concepts during GSI beam time




Some examples, important for SIS100 operation:

- first time realization of batch compression
- first beam transfer by new Bunch-2-Bucket transfer system using phase shifting
- first bunch compression with direct synchronization on gap voltage
- ...

SIS18 Batch Compression (K. Groß, RRF)



- in SIS100, batch compression schemes will be used; test in SIS18 with dedicated pattern (by K. Groß, H. Liebermann):




- first time ever realization of batch compression at GSI !**
- partly manual ramps, not yet available in standard operation

Bunch-2-Bucket Transfer With Phase Shift Method

Here: Phase Shift in SIS18 (4 ms, #037)

SIS18 (FCT)


$T_{\text{rev}} \approx 1 \mu\text{s}$; $T_{\text{sync}} \approx 1.2 \text{ ms}$




1 segment = 100 μs

ESR (FCT)

$T_{\text{rev}} \approx 0.5 \mu\text{s}$; $T_{\text{sync}} \approx 1.6 \text{ ms}$



D. Beck (ACO), D. Lens (RRF)



- B2B system implementation by D. Beck
- successful beam transfer using a phase shift at either SIS18 or at ESR
- **first time realization of phase shift method at GSI !**


SIS18 Bunch Compression (D. Lens, RRF)

Upgrade of Low-Level RF of SIS18 Bunch Compressor:

- programmable logic control was integrated into the Central Control System (e.g. on/off/reset from HKR now possible)
- enhanced cavity phase synchronization topology, now using gap voltage directly

Result:

- phase synchronization worked with beam → also important for SIS100 Bunch Compression



compression of one SIS18 bunch (400 MeV/u, U^{73+})

Summary

- LLRF installation has started, next step is completion of remaining work for racks in S4 and S3
 - time schedule towards SIS100 beam operation is tight
- installation of (complete) RF systems in Sector 4 should be completed as soon as possible
- conditions for RF operation starting in Q4/2026 should be discussed
 - development of LLRF for LF, BB, KO is ongoing

