




# FAIR@GSI Project





# Menu: NUSTAR related systems


- The heavy ion injector upgrade
- Status FAIR accelerators
  - Primary beam chain: SIS100
    - SC magnets
    - magnet testing
  - HEBT
  - Super-FRS
    - target region and magnets
  - Storage Rings
    - Collector Ring

# FAIR accelerator challenges





## Diagnostic and XHV at highest intensities



## Superconducting magnets



## Rf-cavities




# Preparing the Injector Chain



## Ion sources

(MUCIS/ MEVVA & Penning)

Exchange of 35 years old Alvarez accelerator  
With modern interdigital H-type structures  
Higher intensities → 28 GHz ECRIS



High current injector (HSI)

UNILAC

High charge injector (HLI)  
with ECR ion source

Alvarez DTL

Transfer channel

FRS

SIS

## UNILAC upgrade

High power (high intensity),  
short pulses

- Increase of beam brilliance (Beam current / emittance)
- Increase of transported beam currents
- Improvements of high current beam diagnostics / operation

## SIS 18 upgrade


Fast ramping, enhanced intensity  
per pulse

- Increase of injection acceptance
- Improvement of lifetime for low-charged U-ions
- Increase of beam-intensity per time due to reduction of SIS18- cycle time



# SIS18 high current upgrade


## SIS-Ring with modifications



Main tasks:

- pulse power conn. finished (12 Tm fast ramping)
- new injection system finished
- Dynamic vacuum:
  - \* UHV upgrade
  - \* ion catcher system, collimators
  - \* optimized beam diagnostics (RGM)
- Theoretical Investigations (and machine Experiments)
- Bunch compression



# SIS100 synchrotron



# Challenges of the SC-magnets development for SIS100

## Fast ramped magnets (synchrotrons)

- Dynamic load and AC heat losses  
 $B_p = 100 \text{ Tm}$  |  $B_{\text{max}} = 1.9 \text{ T}$  |  $dB/dt = 4 \text{ T/s}$
- High field quality, low multipole strength



SIS100




SIS18

## R&D Goals

- Reduction of eddy / persistent current effects
- Guarantee of long term mechanical stability ( $\geq 2 \cdot 10^8$  cycles)  
(mechanical stress  $\rightarrow$  coil restraint)

# SIS100 dipole modules: First magnet



Assembly on dedicated rig:


1. Place thermal shield in cryostat
2. Pull magnet into cryostat and suspend on rods
3. Align with laser-tracker

**Delivered to GSI:  
June 3<sup>rd</sup> 2013 →**





# SIS100 QDMs – collaboration GSI / Dubna



# Preparation for FOS Testing: Power Converter


- upgrade of power converter → 20 kA
- first using ACU and thyristor + active filter
- „prototype“ for machines
- commissioned with sc. model magnet
- currently last fine tuning
- ramp controller tested



Power converter during assembly

# Test Facilities: GSI, Dubna, CERN



- Testing of SIS100 Dipoles and prototypes at GSI
- Testing of SIS100 quadrupole units at Dubna
- Testing of Super-FRS magnets at CERN



- ✓ 3 — 4 Test benches for SIS100 dipoles
- ✓ String test preparation in parallel
- ✓ Utilities in Annex building (cryo supply, power converters, ...)



# HEBT system lay-out of transfer lines




# Super-FRS at FAIR

## Primary Beams

- $3 \cdot 10^{11}$   $^{238}\text{U}^{28+}/\text{s}$  (Slow extr.)  
@ 1.5 GeV/u
- $4 \cdot 10^{11}$   $^{238}\text{U}^{28+}$  (pulsed)  
@ 1 GeV/u
- factor **100** in intensity  
over present

## Secondary Beams

- Broad range of radioactive beams up to **1.5 GeV/u**
- up to **factor 10 000** in intensity  
over present



# Work on the Super-FRS


## Remote Handling





## Target



## SC Multiplets



## Local Cryogenics



Driver Accelerator

Beam Dumps

Degrader 1

## Radiation Resistant Magnets




## Main-Separator

Exit Slit  
Pre-Separator


Degrader 2

γ-Energy Branch

## SC Dipoles



# SC Magnets




- Specifications finished
- Tender in process:  
Contract negotiations ongoing
- Signing of contract: 04/2014
- Testing of First short multiplet at CERN:  
09/15 – 03/16
- Testing of first long multiplet at CERN:  
12/15 – 09/16
- Series testing at CERN: 09/16 – 02/19

- Prototype successfully tested in 2011
- Collaboration with CEA/SACLAY  
under preparation:
  - Finalising design
  - Technical follow-up
- Tender by FAIR
- First of Series ready for testing at  
CERN: 10/15
- Series production and testing:  
01/16 – 03/18

# Super-FRS target region- collaboration with KVI-CART


- Target Chamber with plug inserts
- Target Wheel
- Collimator
- Target Detectors
- Hot Cell Complex
- Transport Flask
- Remote Handling
- Beam Catcher
- Energy Degradator





Hot Cell

Transport Flask

## Target Chamber with Inserts



## movable beam catcher



460 mm





# FAIR 'materials'


## Carbon materials for Super-FRS:

- Mechanism of radiation damage, critical dose
- Structural and thermo-mechanical properties degradation



## Insulators:

- critical dose determined
- break down voltage of insulating material after irradiation


## Targets and Beam Catchers - Super-FRS





## Production target



## Hardening




## Beam catcher



- Investigate radiation damage and failure mechanism of FAIR accelerators materials
- Lifetime estimations for FAIR components
- Innovative materials for extreme conditions



# The FAIR storage rings

## - NUSTAR: ILIMA



# CR – responsibility to BINP

 Prof. Dr. A. Skrinsky for BINP	 Prof. Dr. Y. Skatunov for BINP
 Prof. Dr. O. Kester for GSI	 Dr. O. Dolinsky for GSI
 Prof. Dr. B. Sharkov for FAIR	 Dr. E. Mahner for FAIR



Proposal to consider the entire CR machine (except stochastic cooling and CR-debuncher), as Russian in-kind contribution (similar to the HESR with Jülich)

- MoU signed (Oct. 2013)
- Contract Preparations ongoing.
- Workshop on Workpackages: 24-28.2.2014
- TDR just accepted (Feb. 2014)

# Summary

## Progress in several NUSTAR relevant packages:

- **FAIR starts with the injectors**  
UNILAC and SIS 18 high current upgrade
- **SIS100**  
SC magnets – dipole FOS, QDM design, test facility  
Beam dynamics  
HEBT
- **Super-FRS**  
Superferric magnets, test facility, target region
- **Storage Rings**  
Transfer of technical responsibility of CR to Budker institute