


A detailed wireframe model of a particle accelerator, showing a large circular ring structure in the foreground and a complex network of smaller structures and tracks in the background.

# **FAIR Project Status**

**CERN-GSI Collaboration Steering Board Meeting  
17.04.2026**


**Jörg Blaurock Technical Managing Director**

# FAIR 2028 - current approved scope



# FAIR Highlights – ACC

Super FRS



## Pre-Target-Area

Installation completed for magnets and cryogenics, insulation vacuum tested

## Target Area

All components produced, mostly delivered. Pre-assembly ongoing, installation starting



nc quadrupole-quadrupole




nc quadrupole-sextupole



target chamber transported to tunnel




nc dipole



power converters

## After Target Area

- all sc multiplets produced
- sc dipoles production ramping up
- branch-P delivered, FoS under test
- all D, Q power converters delivered
- all focal-plane chambers produced



test FoS branch-P at GSI STF



sc multiplets and nc dipoles at FAIR



beam catcher chambers at GSI's testing hall


# FAIR Highlights – ACC

## Super FRS - Installation of Target Area




### Target Area

- **Installation** started in Dec. 2025, complete installation planned in 2026.
- **Critical: BC3** (Trident, IN)




**target chamber**  
(Fantini, IT)



**Sextupoles/Quadrupoles**  
**nc**  
(Buckley, NZ)



**3 pc nc dipoles**  
(Sigmaphi, FR)



**beam catchers**  
(Trident, IN)

# Installation Super-FRS




# FAIR Highlights – ACC

First Science with SIS100



SIS100- cavities



Vacuum pump chambers



IFJ PAN brazes the busbars to the SIS100 module interconnections



Positioning of a Sextupole module in line 2



Installation of Racks for the SIS100 Main power supply at level U20

# Accelerator Installation in SIS100-Tunnel



© J. Hosan, GSI/FAIR

# FAIR Project Progress – ACC

## Commons and Installation



### HEBT Magnets:

- FAT of first dipole 19\_0 for HEBT at SigmaPhi
- Successful FAT of last series quadrupole 2 magnet

### Cables:

- More than 11.000 cables have been laid (HEBT, SIS100 & SFRS)
- Electrical installation in G0704A and G0702 (connecting of cables) is in progress

### Cryogenics:

- First of Series testing of SIS100 and SFRS local cryogenic components at the STF
- Eight 100m<sup>3</sup> warm gas helium storage tanks installed, 10 more until May 2026, for CRYO2 and ES
- Commissioning of CRYO2 started in December 2025, ongoing until October 2026



First Dipole 19\_0 for First Science is produced at Sigmaphi



Machine trays and cable end laying



First of series testing of Super FRS local cryogenic components at STF: first P-Branch feed box plus transfer line, end box and triple arc jumper.



100m<sup>3</sup> warm gas helium storage tanks

# FAIR Project Progress – Commissioning

Cryo2, FAIR Main Control Room (FCC) and HEFT



## Commissioning activities are increasing across the FAIR campus

- **Cryo2** – commissioning is progressing well
  - The first helium liquefaction and a 100-hour endurance test of Cryo2 are scheduled for June 2026
  - Cryo2 commissioning is expected to be completed by October
- **FAIR Main Control Room** - commissioning finished
  - The FAIR control room is ready for operation
- **HEFT** - Commissioning (start in Q2/2026)
  - Installation of the first section (beam line from GSI towards FAIR) is almost finished
  - The start of T1S1 hardware commissioning is scheduled for June 2026



FAIR Cryogenic plant “Cryo2” and Distribution box 3



First Section of Early-Science HEFT (T1S1-I)

# FAIR Project Progress – Commissioning

## Super FRS and SIS100



### Major commissioning milestones in 2026

- **Super FRS** – commissioning in preparation
  - Commissioning Gate Review planned for Q3/2026
  - Commissioning start scheduled for Q4/2026
  - First cooldown planned for first half of 2027
- **SIS100** – first commissioning activities
  - Commissioning of SIS100 main power supply is prepared to start by mid-2026
  - Main dipole power converters, main quadrupole power converters, Switchgear Systems, Transformers, mechanical Switches, ...  
... to be finished by Q1/2027



Super FRS – pre-target area




SIS100 Main Power Converters

# FAIR Project Progress – Commissioning

## FAIR Control Center (FCC)



- Main control room for GSI and FAIR accelerators
- 5 levels
- 206 offices
- Conference rooms
- Completion mid 2026



# FAIR Project Progress – Commissioning

## FAIR Control Centre - Main control Room




# FAIR Project Progress – Commissioning

Testrun Crying beam operation from the FAIR Control Center (FCC) - 05<sup>th</sup> March



# FAIR Construction Site



# FAIR Project Progress – Civil Construction



- H0719A Main Supply Building North



- View of south area with all buildings completed and soil modelling progress

# FAIR Project Progress – Civil Construction

## - Central Transfer building



# FAIR Project Progress – Civil Construction



- L0516A, target hall



- H0719A, water treatment



- H0719A, cooling water distribution

## ■ GSI

- Start repair of UNILAC area and implementation of intermediate injector solutions

## ■ FAIR Project Execution in 2026

- Independent from the fire incident at GSI on 5<sup>th</sup> of February 2026:  
→ **FAIR Project realization continues as per plan**
- Substantial completion of TBI Installation and commissioning
- Substantial completion of ES installation
- Completion of Cryo Plant commissioning (Linde)
- Start of hardware commissioning activities for HEFT



**Thank you for your attention!**