





Super-FRS Status

M. Winkler

NUSTAR Week, York, September 28 - 30, 2016

Outline

- 1) Magnets, Testing and Local Cryogenics
- 2) Vacuum (Chambers), Beam Instrumentation
- 3) Target Area Components
- 4) Civil Construction
- 5) Project Planning
- 6) Summary




Magnets I

(SC Multiplets, Overview)

- 8 short multiplets (PS)
 - QS configuration
- 25 long multiplets (mainly MS)
 - Quadrupol triplet
- include corrector elements & steerer


Overall schedule SC multiplets

- ✓ Contract closed 07/2015
- ✓ Design phase running
 - ✓ PDR 07/2016
 - FDR 11/2016
 - PRR 02/2017
- FAT of FOS short multiplet 12/2017
 - SAT @ CERN, FOS SM 06/2018
 - SAT ok → start series production
- FAT of FOS long multiplet 07/2018
 - SAT @ CERN, FOS LM 01/2019
- Series testing @ CERN:
 - Q2/2019 – Q3/2022



Preliminary
ASG Modell


Magnets II (SC Multiplets, Status)





Preliminary Design Review (PDR)

- Magnetic and mechanical design
- Assembly concept for the pre-series multiplets
- Preparatory meeting on May 11-12
- Approval of 34 documents and model
- PDR released on July 26

magnet column



LHe-vessel



thermal shield

Magnets III


(SC Multiplets, Production Preparation)




- Procurement of wire sub-provider running (ASG)
- Procurement of steel sub-provider running (ASG)
- Coil mock-up in preparation
- Building of specimens for various sub-components

coil impregnation

- HV-tests
- test of mechanical strength



quadrupole test lamellas




test pressing of lamellas
(refurbishment of existing press)



beam tube:

- vacuum tests
- μ r measurements




Magnets IV

(SC Dipole Magnets, Status)



Scope

- 3 dipole units 11°
- 21 dipole units 9.75°
 - 3 times modified cryostat
- Warm iron, SC coil
- Aperture $\pm 190\text{mm} \times \pm 70\text{mm}$
- Weight: 50 to 60 ton



Design Status (branching dipoles not included):

- ✓ Collaboration agreement with CEA/Saclay:
 - TCC is signed, includes
 - Detailed design, Technical follow-up
- ✓ 3D Model & 2D definition drawings are finalized
- Conceptual Design Report nearly finished
- Detailed Specification nearly finished
 - Meeting scheduled for Oct. 12/13 on open issues
- Tender documentation in preparation
 - **Goal: Start of tender still in 2016**

Branching Magnets:


- needs special design for yoke & cryostat
 - integration of y-shape vacuum chamber to reinforce cryostat
- Collaboration agreement with CEA/Saclay:
 - R&D contract is signed

Magets V

(Magnet Testing @ CERN)



- Scope (separator magnets):
 - ✓ 24 Dipoles (PS & MS)
 - ✓ 31 Multiplets (+ 2 spare)
- 3 universal test benches + preparation area
- Installation for cryogenics nearly finished
 - Cryogenic interfaces (magnets) specified
- Facility commissioning in 2017
- Operation phase: test facility staff to be identified



feedboxes for test benches



precooler and distribution box




Manufacturing of platforms partially released

Magnets VI


(Radiation Resistant Magnets)



- Magnets located in the target area
- Normal conducting magnets using MIC cable
- 3 dipole units, 3 quadrupoles, 2 sextupoles
- Test on existing prototype dipole:
 - ✓ Heating test done (>95% of Q into water)
 - ✓ Current and water connectors successfully tested
 - ✓ Construction of modified remote alignment
 - Repetition of alignment test last week however, not yet satisfactory
 - Finalizing of specification running
- Tendering of magnets via FAIR



heat test: encased dipole






construction of new lubricants-free support structure

Local Cryogenics I

(Topology of the Local Cryogenic)



- In total 8 Cryogenic Branches plus 1 Branch Box → 9 major items
- Complete list of components established
- Specification, contracting, and production: item by item, along Super-FRS beam line



Local Cryogenics II

(Conceptual Layout of the Cryo-Branch T)

- ✓ Structure of 'standard' cryo-branches defined
- ✓ Conceptual Design Ready
- Detailed Spec in preparation Q4/2016
- In-Kind Contract until Q2/2017
 - Following cryo-Branches: same workflow






Vacuum System I (Vacuum Chambers)

FHF1DK1

FHF1DK2

- Focal Plane Chambers
 - Russian in-kind (BINP)
 - Overall 21 chambers
 - Chambers length: between ≈ 800 mm to ≈ 4.400 mm
 - Chambers cross section (3 types)
 - 720×1130 mm²
 - 970×1130 mm² (slits)
 - 970×1280 mm² (degrader)
 - draft specification available, finalization running
- Dipole Vacuum Chambers:
 - Russian in-kind (BINP)
 - Overall 21 chambers
 - Specifications in preparation
- Branching Dipole Chambers:
 - ✓ design specification approved
 - chamber/cryostat integration tbd by CEA





Beam Instrumentation I


(Beam diagnostics)




- Beam instrumentation defined for each FP
- Full isotope identification ($x, y, x', y', \Delta E, \text{TOF}$)
- Modes: fast- and slow-extracted beams
- Position Detectors → next slides
- Time-of-Flight (Russian in-kind)
 - ✓ Specification approved Q3/2016
 - ✓ Contract documentation provided Q3/2016
 - IKC running (FAIR, kick-off done)
 - R&D on diamond and silicon ongoing (data analysis of beam tests running)
- Plastics (Swedish in-kind)
 - Specification under approval
 - ✓ Contract documentation prepared
 - IKC to be started in Q4/2016
- MUSIC (energy-loss, Finnish in-kind)
 - Specification in preparation
 - ✓ PreAmps by CEA Bruyeres, tested at beamtime



Diamond prototype



Silicon grid



Beam Instrumentation II

(Beam Profile Detectors)

- 25 units required (+ spares)
- ✓ Specification approved Q1/2016
- ✓ Contract documents provided
- Finnish in-kind, IKC in preparation (FAIR)
 - Fermilab contacted as sub-Contractor
- ✓ Partly synergies with FAIR/HEBT
 - Order of POLAND components started by GSI.

100 POLAND units
range: $10^{-12} < Q < 10^{-6}$ C/ wire




Figure 3.10: The POLAND unit.

Station	Unit	Separator region
FPF0	4	target
FPF2	2	PS
FPF3	1	PS
FPF4	2	PS
FMF1	2	MS
FMF2	2	MS
FMF3	2	MS
FHF1	2	MS
FLF1	1	
FLF2	2	
FRF1	1	
FRF2	2	
FRF3	2	




Table 2.1: Beam Profile detectors at the S






Figure 3.11: Scheme of the POLAND readout system.

Beam Instrumentation III (Tracking Detectors)




- 32 units required, Finnish in-kind
 - combined with SEM-Grid on a common drive
- ✓ Twin prototype tested in-beam at JYFL and GSI
- ✓ New GMX_2NX board based on XYTER v. 2 designed and tested at GSI,
 - Data analysis ongoing
- Specification in preparation



online 'cluster finding'
(after baseline subtraction)

Focal plane	X(mm)	Y(mm)	Twin Type
FPF2	380	80	-
FPF3	380	150	-
FPF4	200	80	X
FMF1	380	80	X
FMF2	380	80	X
FMF2a	380	80	X
FMF3	380	80	X
FHF1	200	80	X
FHF1a	200	80	X
FLF1	380	80	-
FLF2	200	80	X
FRF3	200	80	-
FLF4	380	150	X
FLF5	380	150	-
FLF6	200	80	-




GMX_2NX


Table 3.1: Minimum active area of the Tracking Detectors. A cross is indicated where a twin type is required.

Target Area I (Target Chamber & Plug Systems)

- ✓ German in-kind → collaboration with KVI-CART (umbrella MoU)
- ✓ Specification released
- ✓ R&D contract on design, includes:
 - chamber and plug design (4/5 plugs + pillow seals)
 - plug adjustment (interface to transport flask)
 - ✓ first dummy plug system already build
 - (infrared) diagnostic of beam spot on target
- PDR expected for Q4/2016
- FDR expected for Q1/2018
- R&D contract on manufacturing after FDR



Dummy plug (guidance)





Target Area II

(Beam Catcher II, Indian in-kind)






- ✓ Technical Design by **CMERI Durgapur**
- ✓ Definition report agreed
- ✓ Preliminary design running @ CMERI
- ✓ Design review March 2016, India, includes:
 - Enhanced beam stopping simulation (LS-Dyna)
 - Absorber design
 - metal absorber for slow-extracted beams
 - graphite absorber for fast-extracted beams
 - linear drive (BC 3)
 - BC chamber & sub-systems
 - vacuum chamber and internal shielding
 - shielding plugs with hook arrangement
 - pumping duct
 - plug guidance system
 - cooling system (piping, interlock, fittings)
 - Tunnel environment
 - interface issues: magnets & shielding
 - approach for quick maintenance from top
- Discussion with potential manufacturer started




Target Area III (Target Area / Shielding Planning)

- Detailing of target area planning
 - optimize tunnel shielding
 - saved ≈ 1.600 ton Fe !
 - ≈ 1.000 m³ mobile concrete $\rightarrow$ site concrete
 - slab shielding (roof): only 2 different forms
 - advanced planning of maintenance-tunnel
 - new supply routing $\rightarrow$ relax space issues



Civil Construction (Overview)


- ✓ Optimization target area shielding
- ✓ Planning of LEB cave
 - consolidation of building service engineering
 - interface experimental interfaces
- ✓ Resuming 'approval planning' for all buildings
 - Assessment (1) 'building design'
 - Assessment (1) 'rooting'



Project Planning I (Schedule)



- Reordered planning
 - mostly consistent picture (directly in plans)
- inconsistencies: some (M3) milestones drop off (date M3>M4) via extr. tool
 - reiteration necessary
(here e.g. local cryo set-up 07/2016 latest plan release last week ...)
 - Installation plan (>500 steps)
(installation window usage to be further refined)



Project Planning II (ATB list)



- 3668 items / 589 missing COTS vacuum items identified recently (analysis ongoing)
- Some cables/tubes still missing (NN/NA) ~50
- Few open interface items to experiments

Along the Beamline Elements

Responsibility		Element	
WP	WP Name	Number	%
NN	Not assigned	50	1,4%
2.4.0.4	Super-FRS Experiment Interface	7	0,2%
2.4.2.1.1	Normal Conducting Dipoles	7	0,2%
2.4.2.1.2	Superconducting Dipoles	200	5,5%
2.4.2.1.4	Energy Buncher Modules	9	0,2%
2.4.2.2.1	Normal Conducting Multipoles	2	0,1%
2.4.2.2.3	Superconducting Multiplets	349	9,5%
2.4.2.2.7	Energy Buncher Multipoles	10	0,3%
2.4.3	Super-FRS Power Converters	428	11,7%
2.4.6	Super-FRS Beam Instrumentation	123	3,4%
2.4.7	Super FRS Vacuum (standard components)	1212	33,0%
2.4.7	Super FRS Vacuum (special components)	165	4,5%
2.4.11	Super-FRS Special Installations	157	4,3%
2.4.12	Super-FRS Local Cryogenics	333	9,1%
2.4.23	Super-FRS Civil Construction Interface	11	0,3%
2.14.9.4	Commons / Alignment	2	0,1%
2.14.13.22	Magnet Testing Super-FRS (SC)	3	0,1%
2.14.14.2	Quench Detection/Protection Super-FRS	6	0,2%
1.2.5	R3B	63	1,7%
2.14.8.2.1	Commons / Cryogenic distribution system	12	0,3%
2.14.15.2	Commons / ACU	272	7,4%
2.14.15.3	Commons / DCCT	244	6,7%
1.2.2	HISPEC/DESPEC	3	0,1%
Total		3668	100%

Sub-components are counted too (e.g. SC Dipoles)

Along the Beamline Elements

Responsibility		PSP			
WP	WP Name	Assigned	%	Missing	%
NN	Not assigned	1	2%	49	98,0%
2.4.0.4	Super-FRS Experiment Interface	7	100%	0	0,0%
2.4.2.1.1	Normal Conducting Dipoles	6	86%	1	14,3%
2.4.2.1.2	Superconducting Dipoles	173	87%	27	13,5%
2.4.2.1.4	Energy Buncher Modules	9	100%	0	0,0%
2.4.2.2.1	Normal Conducting Multipoles	2	100%	0	0,0%
2.4.2.2.3	Superconducting Multiplets	276	79%	73	20,9%
2.4.2.2.7	Energy Buncher Multipoles	10	100%	0	0,0%
2.4.3	Super-FRS Power Converters	427	100%	1	0,2%
2.4.6	Super-FRS Beam Instrumentation	123	100%	0	0,0%
2.4.7	Super FRS Vacuum (standard components)	623	51%	589	48,6%
2.4.7	Super FRS Vacuum (special components)	165	100%	0	0,0%
2.4.11	Super-FRS Special Installations	156	99%	1	0,6%
2.4.12	Super-FRS Local Cryogenics	331	99%	2	0,6%
2.4.23	Super-FRS Civil Construction Interface	11	100%	0	0,0%
2.14.9.4	Commons / Alignment	2	100%	0	0,0%
2.14.13.22	Magnet Testing Super-FRS (SC)	3	100%	0	0,0%
2.14.14.2	Quench Detection/Protection Super-FRS	6	100%	0	0,0%
1.2.5	R3B	57	90%	6	9,5%
2.14.8.2.1	Commons / Cryogenic distribution system	12	100%	0	0,0%
2.14.15.2	Commons / ACU	272	100%	0	0,0%
2.14.15.3	Commons / DCCT	233	95%	11	4,5%
1.2.2	HISPEC/DESPEC	2	67%	1	33,3%
Total		2907	79%	761	21%

There are 260 different PSP-Codes along the beamline among which 248 are under the responsibility of Super-FRS

Summary

- SC Magnets & Testing (most time critical items):
 - multipoles: design running; PDR done, FDR still 2016 scheduled
 - dipoles: TCC, CDR and DS to be finalized, tendering in preparation; design of branching units still tbd
 - Testing facility at CERN under construction; commissioning in 2017
- Development and procurement of various other components under way
 - contract for target chamber and plug inserts is signed
 - various IKC in preparation (beam diagnostic)
- Civil Construction
 - approval planning for all NUSTAR buildings under way
- Project Planning
 - time planning revised/reordered; installation planning added
 - list 'Along The Beamline' established; contains all components for realization of Super-FRS