



# FAIR Paolo Giubellino

NuPECC Town Meeting, Darmstadt, 11 January 2017


### Outline



- 1. Introduction
- 2. Major events and decisions
- 3. Civil construction realization plan
- 4. Integrated Project Time Schedule
- 5. Progress achieved in the Accelerator Project
- 6. Progress of the Experiments
- Research at GSI continues beam time 2016 and recent research highlights
- 8. Intermediate research program FAIR Phase 0
- 9. Summary and outlook

### **FAIR Accelerator Complex**






# **FAIR Accelerator Complex**



### FAIR

- ... accelerates particle beams from (anti)protons up to uranium ions with
  - very high intensities
    - up to a factor of ~100 increase for primary Uranium beams (~ 5 x 10<sup>11</sup> U<sup>28+</sup> ions /s),
    - up to a factor of ~10.000 increase for secondary rare isotope beams
  - high pulse power (up to ~ 50 kJ / 50 ns)
  - suite of storage cooler rings equipped with stochastic and electron cooling for brilliant beam quality
- ... develops and exploits innovative particle separation and detection methods, as well as novel computing techniques
- ... to perform forefront experiments towards the production and investigation of

New Extreme States of Matter.



# FAIR – the Universe in the Laboratory



**CBM** nuclear matter at high densities

**APPA** ions in extreme electro-magnetic fields

### **PANDA** hadron physics with antiprotons

NUSTAR neutron-rich nuclei

# FAIR – four research pillars

APPA




- Atomic Physics and Fundamental Symmetries,
- Plasma Physics,
- Materials Research,
  - Radiation Biology,
    - Cancer Therapy with Ion Beams / Space Res.

# **CBM** - Dense and Hot Nuclear Matter

NUSTAR - [ Nuclear Structure far off stability, Physics of Explosive Nucleosynthesis (r process)

PANDA Hadron Structure & Dynamics with cooled antiproton beams





### **International Participation in FAIR**



- FAIR governed by international convention
  - 9 shareholders + 1 assoc. partner (orange)
- Scientists from all over the world are engaged
  - More than 200 institutions from 53 countries are involved with their scientists (orange + blue) → FAIR community growing

### Major events and decisions ... ... Council decisions from September 2015



- Despite the cost increase in civil construction Council confirmed in June 2015 the goal to realise the FAIR facility as outlined in the Convention → Modularised Start Version (MSV)
- MSV to be completed by 2025
- In September 2015, the Shareholders committed to confirm the first tranche of additional funding in 2016; commitments for the second tranche are to be made by 2019

### Major events and recent decisions in 2016



- Confirmation of most FAIR partners to cover their share in the additional cost for civil construction has been received; the remaining confirmations are expected soon.
- 13 September 2016: BMBF approved funding for the civil construction of FAIR northern site area
- 26 September and 22 November 2016: Inquiry and contracting of civil construction has started; first calls for tender for ground water lowering, trench sheeting, excavation and building shell for construction have been launched.
- 7 December 2016: Full integrated planning for the FAIR construction and commissioning presented in the Council. <u>Solid resource loaded plan for completion of the project by</u> <u>2025.</u>



# Civil construction – realization plan FAIR CC animation

### Integrated Project Time Schedule: FAIR Buildings, Accelerators & Experiments



- Planning scope is the FAIR MSV
- Completion by 2025
- Full integration in planning of Civil Construction, Machine & Experiments is achieved
- A staged approach is realized ("Along the Beamline" / North & South) to speed up the start of experiments
- Installation windows prior finalization of Civil construction starting in 2021until 2024
- Components (Machine & Experiments) for this installation identified & respective dates set
- Continuous progress monitoring is defined and established

### Integrated Project Time Schedule – Level 1: FAIR Buildings, Accelerators & Experiments

Level 1 - FAIR Integrated Master Schedule	Duration		Finish •		H1 H2 H1 H2 H1 H2			H2 H1 H2 H1
Level 1 - FAIR Integrated master Schedule	22 <b>0</b> ,22 mons	08.08.2008	11.12.2025					
· FAIR Buildings	72.1 mons	08.06.2017	16,12,2022	FAIR Buildings			16.12.22	
2	68.75 mons	08.06.2017	16.12.2022	T110 SIS100			16.12.22	
		29.11.2017	16.12.2022	ansfertunnel SIS100/300-CBM			16.12.22	
G004 Transfer Building/T104N Transfer SIS100/T112N Transfer SIS	43,25 mons	27.06.2019	16.12.2022	G017A Cryo Compr			16.12.22	
				G017.1 Main Supply B			16.12.22	
	45,6 mons	23.04.2019	16.12.2022				1	
	48,75 mons	24.01.2019	16.12.2022	14 CBM/T112S Transfertunnel SI			16.12.22	
	30,4 mons	08.07.2020	16.12.2022		/T101 Transfer Line SIS18		16.12.22	
G018 SFRS/T103N Transfer SFRS-Experimente/T113N Tran	39 mons	24.10.2019	16.12.2022	300-Experiments/T104S Transfer			16.12.22	
▷ G020 p-linac	26,5 mons	26.10.2020	16.12.2022		G020 p-linac		16.12.22	
G017.2 Main Supply Building South/G006 SFRS HE-Cave/G	49,55 mons	17.12.2018	16.12.2022	erimente/G050 APPA/G006C pb			16.12.22	
G007 CR/T106 Transfer CR-HESR	47,55 mons	27.02.2019	16.12.2022	G007 CR/T106 Transfe	er CR-HESR		16.12.22	
G009 HESR PANDA/T108 HESR	34,4 mons	18.03.2020	16.12.2022	G009 HE	SR PANDA/T108 HESR		16.12.22	
	21.65 mons	01.04.2021	16.12.2022		G021 Storage	-	16.12.22	
G120 Supply Line	32.6 mons	07.05.2020	16.12.2022		G120 Supply Line		16.12.22	
	174.17 mons	17.10.2011					-	20.02.25
	128,25 mons	17.10.2011	13.08.2021			13.08.21		
<ul> <li>SIS 100 procurement phase</li> <li>SIS 100 installation into tunnel, commissioning without beam phase</li> </ul>		31.12.2020	28.06.2024	00 installation into tunnel, comm	nissioning without beam phase	13.00.21		28.06.24
	8,42 mons	28.06.2024	20.02.2025	of instantistical finds tariner, conta	instituting water scale plase	SIS100 commission		20.02.25
	143.92 mons		12.06.2025					12.06.2
	114,45 mons	02.06.2014	09.03.2023				09.03.23	
	30,4 mons	06.10.2021	02.02.2024	SuperFRS installation int	to tunnel, commissioning without I	eam r	02.0	2.24
	17,67 mons	02.02.2024	12.06.2025	Superior instantation in		RS commissioning		12.06.2
	192,43 mons	06.01.2011						08.1
	138.2 mons	06.01.2011	11.08.2021			11.08.21		
	15 mons	25.10.2021	16.12.2022	plinac	installation + commissioning with		16.12.22	
	36,63 mons	19 12 2022	08 10 2025		nac installation after HBO, commis		TTT BALL	08.1
	150,5 mons	05 09 2013	20.03.2025					20.03.25
	103,93 mons	05.09.2013	24.08.2021			24.08.21		
	34,34 mons	24.08.2021	10.04.2024	p-bar installation into tunnel	I, commissioning without beam ph		10	0.04.24
5 a har commissioning with hears	12 28 mone	10 04 2024	20 03 2025			n har commissionin	with beam	1 20.03.25
Collector Ring	183,57 mons	24.08.2011	18.09.2025			dia and		18.05
	134,85 mons	24.08.2011	24.12.2021			24.12.21		
	28,05 mons	16.06.2021	09.08.2023	CR installation into ta	unnel, commissioning without bea		09.08.23	
	27,51 mons	09.08.2023	18.09.2025		CR e	ommissioning with I	eam	18.05
HESR	218,02 mons	26.03.2009	11.12.2025					11
	113,8 mons	26.03.2009	15.12.2017	The second second	15.12.17			
	20,1 mons	18.11.2021	02.06.2023	HESR installation in	nto tunnel, commissioning without		02.06.23	
and the second	32,92 mons	02.06.2023	11.12.2025		HESR con	missioning with be	am	11
	138,77 mons	02.01.2014				I. J. L.		22.08.24
	92,8 mons	02.01.2014	11.02.2021	UPOT L		11.02.21		
	45,52 mons	25.02.2021	22.08.2024	HEBT installation ar	nd commissioning without beam			22.08.24
	152,67 mons	08.07.2013						20.03.25
	130,25 mons	08.07.2013	30.06.2023	and the second	and the second second		30.06.23	
	33,55 mons	01.12.2021 26.06.2024	26.06.2024 20.03.2025	CBM insta	llation and commissioning withou			26.06.24
	9,52 mons					CBM commission	my with beam	20.03.25
	199,07 mons	16.12.2009						1 20.05.25
	172,65 mons	16.12.2009	10.03.2023	ADDA lostelle de la come	and the last of the second		10.03.23	
	36,6 mons	31.12.2020	20.10.2023	APPA installation into tunnel	, commissioning without beam	nomminelanter	20.10.2	
	18,42 mons	20.10.2023	20.03.2025		АРРА	commissioning with	beam	20.03.25
	141,17 mons	15.09.2014						
	120 mons	15.09.2014	27.11.2023		la a seconda de seconda	2 A 2	27.11.3	
	38,85 mons	17.06.2021 07.06.2024	07.06.2024	NUSTAR in	stallation into cave or tunnel pha	USTAR commission		07.06.24
	14,17 mons				N	0 3 TACK COmmission	ng with beam	10.07.2
	226,22 mons		11.12.2025					
	173,1 mons	08.08.2008 19.10.2021	15.11.2021 20.10.2023		ation and commissioning without	15.11.21	20.10.2	
	26.2 mons							

Γ/

### Integrated Project Time Schedule – Level 1: FAIR Buildings, Accelerators & Experiments

Na	ime 👻	Duration •	Start -	Finish 👻	H1 H2 H1
•	Level 1 - FAIR Integrated Master Schedule	226,22 mons	08.08.2008	11.12.2025	
	· FAIR Buildings	72,1 mons	08.06.2017	16.12.2022	FAIR Buildings
	2	68,75 mons	08.06.2017	16.12.2022	T110 SI\$100 16.12.22
	G004 Transfer Building/T104N Transfer SIS100/T112N Trar	62.55 mons	29.11.2017	16.12.2022	ansfertunnel SIS100/300.CBM [ 16.12.22
		43,25 mons	27.06.2019	16.12.2022	G017A Cryo Compress Bit and Compress G017A Cryo Cryo Cryo Cryo Cryo Cryo Cryo Cryo
		45,6 mons	23.04.2019	16.12.2022	G017.1 Main Supply Building For 11 10 11 10 10 10 10 10 10 10 10 10 10
		48,75 mons	24.01.2019	16.12.2022	14 CBM/T112S Transfertunnel SIS100-CBM
		30,4 mons	08.07.2020	16.12.2022	G004A Transfer Supply/T101 Transfer Live 42 8
	G018 SFRS/T103N Transfer SFRS-Experimente/T113N Tran		24.10.2019	16.12.2022	300-Experiments/T104S Transfer SIS 100 500 Siles V 16.12.22
	, , , , ,	26,5 mons	26.10.2020	16.12.2022	G020 p-linac [ 16.12.22
	© G017.2 Main Supply Building South/G006 SFRS HE-Cave/G		17.12.2018	16.12.2022	erimente/G050 APPA/G006C pbar Targer
		47,55 mons	27.02.2019	16.12.2022	G007 CR/T106 Transfer CR-HESH
		34.4 mons	18.03.2020	16.12.2022	G009 HESR PANDA/T108 HESR 16.12.22
		21,65 mons	01.04.2021	16.12.2022	G021 Storage 16.12.22
		32.6 mons	07.05.2020	16.12.2022	G120 Supply Line 16.12.22
		174.17 mons	17.10.2011		20.02.25
		128,25 mons	17.10.2011	13.08.2021	13,06,21
	SIS 100 installation into tunnel, commissioning without beam phase		31.12.2020	28.06.2024	00 installation into tunnel, commissioning without beam phase 28.06.24
		8,42 mons	28.06.2024	20.02.2025	SIS100 commissioning with beam 20.02.25
	SuperFRS	143.92 mons	02.06.2014	12.06.2025	12.06.25
	SuperFRS procurement phase	114,45 mons	02.06.2014	09.03.2023	
		30,4 mons	06.10.2021	02.02.2024	SuperFRS installation into tunnel, commissioning without beam  02.02.24
	SuperFRS commissioning with beam	17,67 mons	02.02.2024	12.06.2025	SuperFRS completioning with beam 12.06.25
		192,43 mons	06.01.2011		ACC. & 1 08.1
		138,2 mons	06.01.2011	11.08.2021	11.627
		15 mons 36,63 mons	25.10.2021 19.12.2022	16.12.2022 08 10.2025	pLinac installation + commissioning with beam [ 16.12.22 pLinac installation after HBO, commissioning with the average of the second se
		150,5 mons	05.09.2013	20.03.2025	
		34,34 mons	24.08.2021	10.04.2024	p-bar installation into tunnel, commissioning without beam phase the statt 10.04.24
		12.28 mons	10.04.2024	20.03.2025	o bar barna o n cor ban - 20.03.25
		183,57 mons	24.08.2011	18.09.2025	18.05
	CR procurement phase	134,85 mons	24.08.2011	24.12.2021	24.12.21
		28,05 mons	16.06.2021	09.08.2023	CR installation into tunnel, commissioning without beam 1000000000000000000000000000000000000
		27,51 mons	09.08.2023	18.09.2025	CR commissioning with Beam
		218,02 mons		11.12.2025	11
		113,8 mons	26.03.2009	15.12.2017	15.12.17 COMMISS.
		20,1 mons 32,92 mons	18.11.2021	02.06.2023 11.12.2025	HESR installation into tunnel, commissioning without a HESR commissioning with beam to be a second s
	and the second	138.77 mons		22.08.2024	22.08.24
		138,// mons	02.01.2014	11.02.2021	
		45,52 mons	25.02.2021	22.08.2024	HEBT installation and commissioning without beam 22.08.24
		152.67 mons		20.03.2025	20.03.25
		130,25 mons	08.07.2013	30.06.2023	
		33,55 mons	01.12.2021	26.06.2024	CBM installation and commissioning without beam 26.06.24
		9,52 mons	26.06.2024	20.03.2025	CBM commissioning with beam 20.03.25
	APPA	199,07 mons	16.12.2009	20.03.2025	20.03.25
	APPA procurement phase	172,65 mons	16.12.2009	10.03.2023	1/2024
		36,6 mons	31.12.2020	20.10.2023	APPA installation into tunnel, commissioning without beam
		18,42 mons	20.10.2023	20.03.2025	APPA commissioning with beam 20.03.25
		141,17 mons		10.07.2025	10.07.2
		120 mons	15.09.2014	27.11.2023	
		38,85 mons 14,17 mons	17.06.2021 07.06.2024	07.06.2024	NUSTAR installation into cave or tunnel phase 87,20,20,20,10,0,0,24 10,07,2
	and the second				
		226,22 mons	08.08.2008	11.12.2025	
		173,1 mons 26,2 mons	08.08.2008	15.11.2021 20.10.2023	PANDA installation and commissioning without beam 20.10.23
	reaction material of and commissioning without beam	eve mons	10.10.2021	EV. 10.2023	

G S

Γ/



# Progress achieved in the FAIR Accelerator Project



### Procurement of the FAIR Accelerators SIS100





S.c. dipol magnet: Release of series production in July 2016 (Germany)



First SIS100 s.c quadrupole yoke and s.c. coil at JINR (Russia/Germany)



FoS bunch compressor for SIS100

First SIS100 bunch compressor cavity: SAT (on-site acceptance test) successful (Germany)



Parts for FOS acceleration cavity produced. Assembly started. FAT (factory acceptance test) in Dec. 2016 (Germany)



First cryogenic bypass line delivered and under cold testing at GSI (Poland)



FOS (first of series) sextupole magnet delivered. SAT successful, Series released (Denmark).



### Procurement of the FAIR Accelerators



### Super-FRS




FOS s.c multiplett: PDR approved in July. Steel and wire orderd. Coil mock-up in production (Italy).




Radiation hard dipole. Prototype testing almost completed. Tendering on short term (Russia)

Collaboration agreement signed with CEA, including design and technical follow-up (France)



Target chamber with plug ins. Collaboration and R&D contracts with KVI-CART (NL)




Set-up of test facility started at CERN, Commissioning of cryogenics system in 2016. First magnet end of 2017.



### Procurement Highlights of the FAIR Accelerators CR







December 2016: Collaboration contract signed for the dipole magnets (production until 2021) and potentially for all other components with BINP, Novosibirsk (Russia)



### Procurement of the FAIR Accelerators



JÜLICH

HESR



The truck in the testing hall 05/04/2016 08:35



13 dipole magnets delivered to GSI after integration of UHV chamber

FAIR Project Team Workshor

First stochastic cooling pick-up and kicker installed in COSY. Amplifier expected end of the year

Large amount of dipole and quadrupole delivered to FZJ (Sigma Phi France):

- 36 von 46 dipole
- 56 of 84 quadrupoles magnets at FZJ. Last quadrupole expected until Q2 2017
- First sextupole parts built in Romania until Dec. 2016
- Injection kicker FAT started (Sigma Phi France)



All dipole chambers delivered and shipped to GSI for NEG coating and send back to FZJ.



Final dipole PC produced according to schedule of buildings. All quadrupole PCs delivered to FZJ by Sigma Phi




# The Experiments APPA, CBM, NUSTAR, PANDA






### **NUSTAR - Origin of elements in the universe**





### **NUSTAR - Origin of elements in the universe**






# Physics goals/ highlights of the NUSTAR program

- Understanding the 3<sup>rd</sup> r-process peak by means of comprehensive measurements of masses, lifetimes, neutron branchings, dipole strength, and level structure along the N=126 isotones;
- Equation of State (EoS) of asymmetric matter by means of measuring the dipole polarizability and neutron-skin thicknesses of tin isotopes with N larger than 82 (in combination with the results of the first highlight);
- Exotic hypernuclei with very large N/Z asymmetry.

# Progress in preparing the NUSTAR experiments:





GLAD magnet (French in-kind contribution) Commissioning und first tests 2016/17

In 2018, start of physics program with GLAD using beams from SIS18 and FRS at 1 GeV/u

### Novel detectors developed for NUSTAR




O-TPC: discovered  $\beta$ -delayed 3p-emission of <sup>31</sup>Ar




Backward-angle neutron detector for tensor-force experiments



### Ion Catcher $\rightarrow$ LEB-MATS/LASPEC




GADAST prototype measurements at S2





Simulations for a pion detector integrated at S2





From the WG Draft Report on "Nuclear Structure and Reaction Dynamics":

<u>FAIR</u> will be the <u>European flagship facility for the coming decades</u>. The <u>unique accelerator and experimental facilities</u> will allow for a large variety of <u>unprecedented fore-front research in physics and applied science</u>.

The <u>main thrust of FAIR</u> research focuses on the <u>structure and evolution</u> of matter on both a microscopic and on a cosmic scale, deepening our <u>understanding of fundamental questions</u>.

<u>The urgent completion of FAIR, the Super-FRS and NUSTAR@FAIR, are</u> of utmost importance for the community.

In the interim period it is vital that a high-level research programme and use of the new detectors for FAIR at GSI continues using the existing beams and facilities.




### From the WG Draft Report on "Nuclear Astrophysics":

... In the future, a major step will be made with the <u>FAIR-NUSTAR</u> facility, which is expected to give <u>access</u>, for the first time, to many of <u>the r-process path nuclei at N=126</u> by means of fragmentation of highintensity and high-energy 238U-beam.

Thus, a change of paradigm can be expected in the near future, providing first experimental data in a yet unknown region of the nuclear chart, and very stringent constraints for the r-process nucleosynthesis of the heaviest stable nuclei. ...






# CBM: FAIR delay and competing experiments

### FAIR delay

Main objectives of the CBM physics program at SIS100 not affected by the delay of the MSV due to unrivalled rate capability of the CBM setup

### **Competing experiments**

- ➢ STAR at RHIC-BNL (BES)
- ➢ NA61 at CERN-SPS
- ➢ MPD at JINR-NICA
- BM@N at JINR



CBM: world wide unique high-precision measurements of rare diagnostic probes like multi-strange hyperons, hypernuclei, dileptons, charm, and multi-differential observables.

# Consequences of the FAIR evaluation for CBM: Focus on SIS100 beam energies


Physics program: Exploring QCD matter at neutron star core densities (> 5  $\rho_0$ ) Quark Star Neutron Star set of the star Neutron Star set of the star set of

- nuclear matter equation of state
- search for phase transition, phase coexistence, exotic phases
- onset of Chiral symmetry restoration
- hypernuclei, strange matter

### Detector optimization:




- Reduction of detector layers for TRD and Muon system Adoption to larger beam deflection at lower energies:
- Horizontal displacement of forward hadron calorimeter
- Horizontal adjustment of beam pipe
- Larger acceptance of beam dump



# CBM detector and DAQ tests at CERN SPS

- Successfull operation of detectors and of the DAQ system
- Events successfully reconstructed from free-streaming data
- > Data quality allows for investigation of detector performance



### **HADES Preparation for FAIR**




sc-CVD diamond start detector

Detector upgrades

- ECAL (PSP 1.1.2.3)
- RICH-700 (synergy with CBM UV detector)
- MDC-FEE (PSP 1.1.2.4, 1.1.2.5)
- FW-Tracker (synergy with PANDA straws)
- FW-RPC (for excellent TOF and good charge resolution)
- FW-Wall (synergy with CBM PSD)
- START (synergy with CBM t<sub>0</sub> detector)

Up to 50 kHz interaction rate, improved electron-id, detection of photons, large acceptance for exclusive processes.





From the WG Draft Report on "Properties of Strongly Interacting Matter":

<u>CBM</u> at FAIR <u>will measure both hadronic and leptonic probes with a large</u> <u>acceptance</u> in fixed-target mode. For this next-generation experiment, the <u>emphasis</u> is put <u>on very high rate capability</u>, with the ambitious design goal of <u>10 MHz peak rate</u>.

Such <u>high interaction rates will overcome the limitations in statistics suffered by</u> <u>current experiments</u> and <u>permit the measurement of extremely rare probes</u> like e.g., yields and flow of identified anti-baryons, in particular multi-strange hyperons, intermediate-mass lepton pairs, and particles containing charm quarks.

The <u>combination of high-intensity beams with a dedicated high-rate detector</u> <u>system</u> provides <u>worldwide unique</u> conditions for a <u>comprehensive</u> <u>study of QCD matter at the highest net-baryon densities</u> achievable in the laboratory.





### **Science Case**



- PANDA physics program now focused onto:
  - Strangeness: High statistics sample of unexplored territory hyperon (Λ\*, Σ\*, Ξ\*, Ω\*) spectroscopy
  - Charm(-like): X,Y,Z-factory, high statistics allow new approach to lineshapes, transitions, nature of the states Heavy-light mesons unexplored high spin states, lineshape
  - Nucleon Structure: highest rates at lower q<sup>2</sup> for G<sub>E</sub>, G<sub>M</sub>, TDA, WACS, TMD
  - Hypernuclei and nuclear targets: Hyperon-potential in nuclei, excited states of ΛΛhypernuclei

# **Strategy of PANDA**




- After intense discussion with the scientific community, there is
  - a focusing of the first key experiments
  - a definition of the start setup
  - a proposal for intermediate experiments/activities
- And in addition:
  - Development of dedicated analysis methods at ELSA, MAMI, BESIII, Jlab, COMPASS to ensure a quick start of PANDA.
  - Application of modern PANDA technologies at present and future facilities, e.g. Trackers, Cherenkov (DIRC), EMC, Photon readout, Readout electronics

Joint Data Acquisition Developments for CBM/HADES and PANDA



# DiRICH MAPMT/MCP readout chain common development for HADES, CBM and PANDA



HADES RICH 28k channels MAPMT readout First beam 2018 FAIR phase-0 !



**CBM RICH** 55k channels MAPMT readout



PANDA Barrel-DIRC 11k channels MCP readout

#### **DiRICH 3x2 PMT readout module**

- · Perfect synergy between FAIR experiments
- Based on TRB3 project (GSI development)
- Development funded by BMBF
- prototypes of all modules available and under evaluation (06 / 2016)
- Very promising first results



• Common LV+HV supply



#### **DiRICH Front-end**

- 32ch low-power preamp,
- discrimination (FPGA)
- high precision FPGA-TDC
- Time+ToT measurement
- < 50ps RMS precision



DiRICH Combiner - 12 DiRICH → single fiber



#### From the WG Draft Report on "Hadron physics":


... <u>FAIR</u> is expected to provide ... a <u>unique research environment for all</u> <u>aspects of hadron physics coming from experiments with antiprotons</u>.

<u>The strategic importance of PANDA</u> for hadron physics <u>cannot be</u> <u>overestimated</u>. It provides a <u>unique opportunity for a comprehensive</u> <u>research programme in hadron spectroscopy, hadron structure and hadronic</u> <u>interactions</u>.

The combination of PANDA's <u>discovery potential for new states</u>, coupled with <u>the</u> <u>ability to perform high-precision systematic measurements is not realised</u> <u>at any other facility or experiment in the world.</u>

... <u>PANDA</u> continues to be viewed as a <u>major flagship experiment, which</u> <u>attracts a large international community.</u>





# From fundamental to applied research – Atomic physics, Plasma Physics, Application

**APPA** 


# **Atomic & Fundamental Physics**



Interplay between Relativity, Correlation, and QED in the Non-Perturbative Regime

# $\alpha Z \approx 1$

- Radiative corrections in the non-perturbative regime
- Correlated multi-body dynamics for atoms and ions
- Precision determination of fundamental constants
- Influence of atomic structure on nuclear decay properties




# Ion Beam Facilities / Trapping & Storage



### Stored and Cooled

# Worldwide Unique


Highly-Charged Ions (e.g. U<sup>92+</sup>) and Exotic Nuclei From Rest to Relativistic Energies (up to 4.9 GeV/u)



# **High-Energy Density Science**

#### **Dense plasmas**


- Temperatures 10<sup>3</sup>...10<sup>6</sup>K
- Densities 0.1...1000x solid
- Pressures kbar...Gbar



#### A great challenge for theory:

- Strong coupling:  $E_{\text{pot}} \ge k_{\text{B}}T$
- Quantum effects:  $E_{\rm F} \simeq k_{\rm B}T$
- Collisions (conductivity, heat transport):  $\Lambda_{\rm C}$ <0
- Partial ionization
- Continuum lowering

#### • ...



#### **Exotic states, complex properties:**


- Equation of state, melting + phase transitions, transport properties, metallization,...
- Transport properties (heat, radiation), equilibration,..., non-equilibrium states
- Interaction of ions and photons with plasma
- Atomic & nuclear physics in dense plasmas

#### Dense plasmas are stongly correlated many particle quantum systems

# FAIR will offer exciting new possibilities for research in High-Energy Density Science


#### Unique properties of heavy-ion driven plasmas

- large volumes (mm<sup>3</sup>)
- uniform conditions
- thermal equilibrium
- any target material
- rep. rate, reproducibility



#### Protons as dense matter probe

- Long range (~m) of relativistic protons
- High-resolution imaging of small angle deflection →accurate density meas.
- Ultra-intense proton pulses allow for short (~10ns) time exposure




- FAIR will produce the worlds largest volumes of uniform HED matter (x100 increase in specific energy deposition over GSI)
- FAIR will host the worlds highest resolution proton microscope

# **BIO**\***MAT**

## **Research topics at FAIR**


### **Biophysics**





### **Materials Research**





- Space radiation biophysics
- Biological effects of very high energetic ions
- Shielding measures: new materials
- Particle therapy: "theranostics" (use of high energetic proton beams for simultaneous diagnostics and therapy)


- Ion-matter interaction at highest energies and highest charge states
- Materials behavior under extreme conditions (high flux irradiations)
- Irradiations under multiple extremes (high pressure, temperature, dose)
- Radiation hardness of accelerator and spacecraft components

# **Progress in preparing the APPA experiments: Sophisticated & Versatile Instrumentation**

HELMHOLTZ



**Observables**: Photons, electrons, positrons, ions



Laser systems


Research at GSI continues ...



- Beam Time 2016
  - 3 months during the first half year
  - Global machine availability about 75% for parallel operation
  - Very efficient parallel operation at SIS/ESR: on average beam delivery to three experiments in pulse-topulse operation
  - Instrumental highlight: start of commissioning of the Cryring
  - Physics highlight: pioneering measurements of protoncapture reactions at the internal target of ESR
     → demonstrating the feasibility of precision studies of astrophysical reactions at storage rings.

### Highlights from 2016 Beam Time at GSI

- FAIR Cryring@ESR
  - Successful proof-of-concept of nuclear astrophysics studies in storage rings using the 124Xe (p,γ) nucleosynthesis reaction



Successful test of novel APPA / SPARC instrumentation

1000

Tests of CVD diamond detector

Successful start of commissioning

of the Cryring@ESR (first turn achieved)

- In vacuum operation without cooling
- Rate capability up to 10<sup>7</sup> MIPs/s/mm2
- Timing resolution (sigma) 90ps
- Radiation hard material CVD diamond

GSI

si position

(p,g) signal

FAIR

si positior Entries 64

Mean x

Mean v

RMS x RMS v 64209


4 658

8 332

RMS y 4.28 ntegral 6.421e+04

## **Further research highlights**










GSI continues to play a leading role in the ALICE Collaboration:

- Participation in the ongoing analysis
- Operation of the Tier 2 Center/ Analysis Center
- Contribution to high intensity upgrade for LHC Run 3



Nuclear modification factor of inclusive charged particles.



TPC upgrade: Outer ReadOut Chamber (OROC) pre-production

## **Intermediate Research Program FAIR Phase 0**




### Goals


- Forefront research by employing and testing new FAIR detectors
- Exploiting upgraded GSI accelerator facilities
  - ongoing upgrade of SIS18 completed by mid 2018
- Education of young scientists
- Maintain and extend skills and expertise
- Serve national and international user community
- Plan
  - Establish an international Program Advisory Committee
  - 1st call for proposals for beam time slot 2018/19 in spring 2017

### **FAIR Phase 0 Program**


FAIR

- Benefit from UNILAC and SIS18 upgrade
- Make use of Cryring, R3B magnet and other novel FAIR instrumentation





#### SPARC instrumentation



# FAIR Phase 0 – scientific opportunities for the four research pillars of FAIR



APPA	Facility	Research Activity
SPARC SPARC BIOMAT WDM/HEDgeHOB WDM/HEDgeHOB	ESR-HITRAP- CRYRING M Branch, Z0/ A HHT/PRIOR PHELIX	Strong field QED, atomic collisions, fundamental symmetries, border to nuclear physics Biophysics, heavy ion therapy, Material Science Equation-of-state studies; phase transitions in matter Laser plasma interaction and acceleration
CBM		
CBM/HADES miniCBM CBM	HADES@SIS18 miniCBM@SIS18 External	Di-lepton production in pion-induced and HI reactions Test of subsystem plus data acquisition of CBM Beam energy scan at STAR/RHIC (tests/ physics at NICA)
NUSTAR		
NUSTAR NUSTAR NUSTAR NUSTAR NUSTAR	FRS FRS-ESR HISPEC/DESPEC R3B@SIS18 SHIP, TASCA	Separator-/spectrometer expt.'s with exotic nuclei Nuclear physics with exotic beams in storage rings In-beam and stopped-beam spectroscopy experiments Reactions with relativistic radioactive beams Physics and chemistry of SHE
PANDA		
PANDA PANDA	HADES External	Hyperon Dalitz decays with HADES (use of PANDA F-TRK) Search for exotic states, charmonium and time-like form factors at BESIII/Beijing/IHEP. Magnetic moment of $\Delta$ (1232), e-m universality, multi pi0 prod. at MAMI



FAIR is in good shape for full completion by 2025.

Installation incl. commissioning of the experiments is planned during 2021-2024

**GSI/FAIR Research Strategy** towards 2025:

- R&D for and construction of the FAIR experiments
- FAIR phase 0 intermediate research program bridging the construction phase from 2018 until commissioning of the FAIR accelerators and experiments.





1111

# **Thank You!**