




# Super-FRS Status

M. Winkler

NUSTAR Annual Meeting, GSI, Feb.28 – March 2, 2017

# Outline

- 1) Magnets and Testing
- 2) Local Cryogenics
- 3) Power Converter
- 4) Beam Instrumentation
- 5) Target Area Components
- 6) Civil Construction
- 7) Summary



# Magnets I

## (Status Standard SC Dipole Magnets)

H. Müller,  
E.J. Cho et al.



### Scope




- 3 units  $11^\circ$ , 18 units  $9.75^\circ$  + support
- Warm iron, SC coil
- Aperture  $\pm 190\text{mm} \times \pm 70\text{mm}$
- Weight: 50 to 60 ton

### Collaboration with CEA, Saclay:

- ✓ TCC signed , includes:
  - Detailed design, CDR, Spec, 3D Model
  - Technical follow-up

### Tender Status :

- ✓ Announcement published April 2017
- ✓ Qualifying submission closed mid May 2017
- ✓ Offers received by mid July 2017
- ✓ 1<sup>st</sup> round negotiation closed mid November 2017
- ✓ 2<sup>nd</sup> round negotiation closed Jan. 22, 2018
- ✓ **Contract award Feb. 8, 2018**
- **Kick-off: March, 1, 2018**
- FDR expected Q3/2018
- FAT of FoS expected Q2/2019



manufacturing plant  
ELYTT, Bilbao Spain



Kick-off photo  
follows tomorrow



# Magnets II



## (R&D Branching Dipole Magnets)

H. Müller,  
E.J. Cho et al.






### Schedule (R&D work):

- ✓ Collaboration agreement with CEA/Saclay
  - Detailed design, CDR, Spec, 3D Model
- ✓ Kick-off meeting 06/2017
- ✓ PDR 12/2017
- FDR 05/2018
- Final Report, DS 06/2018
- FAIR tender afterwards



### PDR status

- Geometry (yoke, coil, cryostat)
  - $\int B dl$  achieved, I adopted
  - magnetic field quality, chamfers included
- Assembly Scenario
- Thermal behavior after cool -down
- Magnetic forces after energizing
  - various configuration of CTWS
  - including cryo-stopper
  - pole corner radius
- 2 active thermosiphon loops
  - use heaters to force flow direction
  - design modification done
  - thermal budget simulated
  - thermosiphon experimental mock-up



# Magnets III


## (SC Multiplets, Overview)

H. Müller,  
E.J. Cho et al.



### Scope:

- 8 short multiplets (PS)
  - QS configuration
- 25 long multiplets (mainly MS)
  - Quadrupole triplet
- include corrector elements & steerer




### Main characteristics:

- iron dominated, cold iron (up to 37 tons)
- common helium bath
- warm beam pipe (38 cm inner diameter)
- individual powering, max. current <300A

### Schedule FoS SC multiplets

- ✓ Contract closed 07/2015 (ASG, Genova)
- ✓ Design phase for SM and LM done
  - ✓ FDR 12/16
  - ✓ PRR SM 07/17
  - ✓ PRR LM 12/17
- Construction phase for FoS running
  - FAT FoS SM 06/18
  - shipment CERN, SAT FoS SM 12/18







# Magnets IV

## (FoS SM Production)



- All coils produced (quadrupol, sextupol)
  - vacuum impregnated
  - electrical integrity tests
- Laminations punched (sub-provider)
- Yoke assembly tool manufactured
- Yoke assembled (short quad, sextupole)
- CL prototype qualified (20 bar, M&W)
  - CL for FoS SM under production
  - Thermal shield manufactured
  - LHe vessel manufactured
  - Vacuum vessel manufactured
  - Assembly bench manufactured (subprovider)
  - Connectors for instrumentation under qualification



# Magets V (Testing@CERN, status)



K. Sugita et al.

FAIR


GSI

- Collaboration between CERN and GSI
  - CERN Build. 180: Infrastructures, renovation
- Cold (4K) testing of the SC dipoles and multiplets
  - 3 test benches,
  - incl. magnetic field measurements
- Addendum to the collaboration agreement
  - Covering operation phase 5.5 years
- ✓ **Signed January 2018**
- Facility commissioning ongoing
  - FoS multiplet expected for 06/18
- ✓ Personnel deployment ongoing (4 FTE from GSI)
- still missing: cryo jumper



# Magets VI (Testing@CERN impressions)

K. Sugita et al.







# Magnets VII

## (Testing@CERN Cryo Jumpers)

F. Wamers,  
M. Chesi,  
Y. Xiang et al.



- ✓ Spec Released: 18<sup>th</sup> Nov 2016
- ✓ Tendering Started: 21<sup>st</sup> Feb 2017
- ✓ Contract Awarded: 15<sup>th</sup> May 2017
- ✓ Kick-Off Meeting: 31<sup>st</sup> May 2017
- ✓ PDR: 7<sup>th</sup> Dec 2017
- ✓ FDR: 21<sup>st</sup> Feb 2018
- **Manufacturing:** Feb-May 2018
- FAT: May 2018
- Delivery to CERN: May 2018
- Installation & SAT: May-June 2018
- Ready for Ops: June 2018 - ...

design by  
**KrioSystem**  
CRYOGENICS IS OUR PASSION

# Magnets VIII


## (Radiation Resistant Magnets)

H. Leibrock,  
T. Blatz, et al.







- 3 dipole, 3 quadrupole, and 2 sextupole
- Normal conducting magnets using MIC cable
- Remote connectors and alignment
- ✓ Prototype dipole built and tested by BINP
- ✓ Dedicated support structure constructed
- ✓ Dipole: specification released
  - FAIR procurement
    - tender not yet started, under discussion with RU
- Two further specification in preparation
  - DS for QQ (Q2/17)
  - DS for QS, includes pump port (Q3/17)

QQ after target chamber



QS plus pump port





# Local Cryogenics (Installation Planning)

F. Wamers,  
Y. Xiang et al.



Planning driven by installation and commissioning logistics; basically

1. survey mesh required
2. technical services (TGA)
3. local cryogenics
4. magnet installation


To be defined:

- detailed planning,
- order of checks & tests,
- cold tests before magnets (?),
- order of branches, ...



➤ Information & experience exchange with experts at other labs:

- Visit & Workshop at ESS (09/ 17)
- Visit & Workshop at DESY (12/17)

**Big issue: In-kind with Poland missing ☹**



T-branch  
local cryogenic connection



BB flow diagram  
BB re-routing



FHF1

# Power Converter

## Scope

- in sum ~250 PC required
  - 9 PC with high-power (up to 500 kW)
  - other PC medium-power for SC magnets
- Voltage range: from 30V to 745V
- Current range: from 15A to 1.480A



## Features

- common topology proposed
- energy recovery system
- all PC are bipolar
- PC include Active Power Correction Factor
- Two different DC voltages for ramp and flat-top
- **QD electronics integrated within the PC rack**
- Output filter, switching frequency up to 90kHz
  - very small current ripple


## Status

- ✓ in-kind (Council) of India
- ✓ Specifications released (2017)
- Prototype PC under construction
  - FAT expected Q3/2017
  - SAT 12/2018 (?), at CERN FoS SM
- In-kind contract 12/2018
  - India signed for ~600 PC (FAIR)

### QD electronics



### assembly area ECIL







# Beam Instrumentation I ( $\Delta E$ and ToF)

C. Nociforo  
B. Voss,  
O. Kiselev, et al.



- MUSIC (energy-loss, Finnish in-kind)
  - ✓ Specification approved Q1/2017
  - ✓ **1<sup>st</sup> IKC for Super-FRS signed !**
    - Field cage subcontracted to GSI
  - ✓ Kick-off meeting done
    - schematic design presented
    - schedule for design phase and FoS development agreed (ready Q3/19 → beam test if possible)
  - PreAmps by CEA Bruyeres
    - successfully tested at beam time in 2016
    - contract waiting for signature (CEA)
- Time-of-Flight (Russian in-kind, IOFFE StP)
  - ✓ Specification approved Q3/2016
  - ✓ IKC drafted Q3/2017
    - Response from IOFFE 02/17, many proposed changes, still under negotiation
  - R&D on diamond and silicon ongoing



MUSAMP v.2




# Beam Instrumentation II

## (Position Detectors)

C. Nociforo,  
A. Prochazka,  
C. Caesar, et al.



- SEM Grid (profile monitor), Finnish In-kind
    - ✓ Specifications released
    - ✓ Beam test at JYFL 11/2017
      - C and Ti sample (FERMILAB),
      - W sample (GSI)
      - FEE POLAND
  - IKC in preparation
    - Fi continuing design → adopt dimensions
  - GEM-TPC (tracking), Finnish in-kind
    - ✓ Specification released
    - IKC in preparation
      - issue: GMX\_2NX board high production wastage
    - Beam test at GSI 2018 planned
      - test PADI and clock-TDC combination
  - Position drive, Finnish in-kind
    - combined with SEM on a common drive
    - Specification in preparation
- 
- G 48x48 wires





# Beam Instrumentation III (Beam Monitors)

C. Nociforo,  
F. Schirru,  
S. Schlemme et al.



## • PDC


- combined particle rate detectors (diamond) and beam current monitors (IC, SEETRAM) designed at GSI
- ✓ Prototypes in-beam test INFN-LNS 05/2017 C12 @ 62MeV/u
- Specification in approval process

## • Diamond (intensity monitor, Ru in-kind)


- ✓ pcCVD/scCVD sensors by GSI-DL
- ✓ PA-20 preamps 20dB (1.5 GHz) tested
- ✓ Specification released
- IKC ready for preparation

## • SEETRAM


- ✓ 3-Al foils (24  $\mu\text{m}$ ) produced by GSI tested and calibrated with DIA
- ✓ radiation-hard multi-pin self-aligned connectors tested (RH)




PC-DD 20x20x0.3 mm  
SEETRAM  $\varnothing$  100 mm  
SCint 100x100x0.25 mm<sup>3</sup>



PDC test:  
IC calibration




self-aligned  
connectors



pcCVT

PA-20 preamps by IFJ (Cracow)




# Target Area I (Target Chamber)

H. Weick,  
C. Karagiannis



## Status:

- ✓ Specification released
- ✓ Collab. Contract with KVI-CART
- Design phase running, includes:
  - chamber design
  - including 5 plugs
    - 3 detector plugs
    - target wheel plug (2<sup>nd</sup> target ladder)
    - collimator plug
  - pillow seal integration
  - vacuum system integration
  - beam spot diagnostic on target
- ✓ CDR report established
- ✓ 1:1 plug model built;
- ✓ plug guidance successfully verified






# Target Area II (Plug System)

H. Weick,  
C. Karagiannis




## Target wheel plug (details)

- 4.2 ton (heaviest plug)
- includes target ladder (6 position)
- 2 linear drives + TW motor
- active cooling



## Plug test setup



# Target Area III (Beam Catcher Plugs)







CSIR - CMERI



सी एस आई आर - केन्द्रीय यांत्रिक अभियांत्रिकी अनुसंधान संस्थान  
CSIR - Central Mechanical Engineering Research Institute



- 3 BC station equipped with two absorber each
- Indian in-kind, Collaborator: **CMERI Durgapur**
- Design running, based on definition report
  - absorber geometry optimized
  - use C/Cu (fast/slow extraction) → avoid Be
- ✓ CDR released 12/17
  - build a absorber mock-up verify RH capability
  - DS in preparation (Q2/2018)
  - in-contract preparation (Q4/2018)
- India started company qualifying phase (Q4/2018)



absorber and  
assembly sequence (RH)







# Target Area IV (Shielding Flask)


F. Amjad,  
H. Weick et al.



- ✓ Specification ready for approval
  - all dimensions finalized → interface HC finalized
  - internal crane with automatic gripper; load 9 ton
  - shielding: design goal is  $10\mu\text{Sv/h}$  on surface
  - includes traverse platform with shielding plate
    - allows for  $90^\circ$  rotation for position adjust
- MoU between Finland, KVI, PS, GSI in preparation
  - to be signed Q2/2018
- ✓ in-kind contract with Finland to be established




**Traverse platform:**  
dim: 8.700mm x 3.000mm x 300mm  
weight: 19.5 ton





# Civil Construction I (Overview)

**Build. 018**  
(Target building)




← 100 m →



**Build. 006a**  
(Service building)



**Tunnel 103**



**Build. 006b**  
(LEB cave)

**Build. 006**  
(HE cave)

**To CR**

CC planning Phase 1-4 done

- ✓ equivalent to LP5 (execution planning)
- ✓ LEB cave integrated to full extend
- ✓ interfaces to 'machine' defined



Logistic planning & Installation planning running  
Construction area south (NUSTAR and other):

- Preparation of tender documents running
- review of contract specifications announced for 04/18
- ✓ partly tender already running (e.g. conveyor technique)



# Civil Construction II (Building services)

- ✓ Technical services (TGA)
  - Cable data base updated 09/17
  - Power & ventilation planning
  - 1<sup>st</sup> collision check 01/18





## Summary

- SC Magnets & Testing (most time critical items):
  - Standard dipoles: contract awarded Feb 2018
  - Multiplets: design phase done; manufacturing of FoS SM under way
  - Testing@CERN: contract addendum signed, commissioning of cryo-facility running, procurement of last components running; FoS SM expected in 06/2018
- Development and procurement of various other components under way
  - PC specification released; prototype PC under development
  - First IKC for MUSIC detectors signed; kick-off with provider done
  - Specification of various other beam instrumentation components released and corresponding IKC in preparation (R&D is ongoing)
  - Target chamber and plug systems ready for CDR
  - CDR of beam-catcher system done; DS and IKC expected in 2018
  - Shielding flask: specifications ready for approval; MoU between collaborating parties in preparation
- Civil Construction execution planning finalized; tender documentation in preparation, building services planning running

**Thank you for you attention !**