




# Super-FRS Status

M. Winkler

NUSTAR Annual Meeting, GSI, Feb.27 – March 1, 2019

# Outline

- 1) (Various Technical) Sub-Systems
- 2) Civil Construction
- 3) Installation Planning, Risks, Mitigation
- 4) Summary



# Magnets I

## (SC Multiplets, Overview)

H. Müller,  
E.J. Cho et al.




### Scope:

- 8 short multiplets, 25 long multiplets
  - QS or QT, including correctors

### Main characteristics:

- iron dominated, cold iron, common helium bath
- warm beam pipe (38 cm inner diameter)
- individual powering, max. current <300A



### Status / Schedule

- ✓ Contract closed 07/2015 (ASG, Genova)
- ✓ Design phase (FDR 12/16, PRR 12/17)
- **Construction phase for FoS running**
  - ✓ **FAT FoS SM 01/2019**
  - ✓ **shipment to CERN Feb. 20, 2019**
  - **SAT FoS SM 11/2019**
  - ✓ FAT FoS LM expected Q4/2019
- Series production phase
  - Release (Q3)/Q4 2019
  - FAT last multiplet **Q4/2023**



# Magnet II (SC Standard Dipole)

H. Müller,  
E.J. Cho et al.



## Scope

- 3 units  $11^\circ$ , 18 units  $9.75^\circ$  + support (standard)
- 3 units  $9.75^\circ$  + support (branched)
- Warm iron, SC coil
- Aperture  $\pm 190\text{mm} \times \pm 70\text{mm}$




**Collaboration with CEA, Saclay  
on design and follow-up**

## Status branched sc dipole (R&D work):


- ✓ Design phase completed
  - PDR Q4/2017, FDR Q3 /2018
  - CDR, Spec, 3D Model established
    - approval process running
  - FAIR tender start Q2/2019

## Status standard sc dipole :

- ✓ Contract award Elytt (Sp) Feb. 8, 2018
- ✓ Design verification phase
- ✓ DRR: Q2 2018, FDR: Q4 2018
  - Coil mock-up runing
  - FOS production in preparation
- FAT of FoS expected Q3/2019



CDR branched  
sc dipole



FDR, Nov. 6, 2019



FRS Status

Feb. 2, 2019



# Magnets III

## (Testing@CERN, status)

K. Sugita et al.



- Collaboration Agreement between CERN and GSI
- Cold (4K) testing of the SC magnet module at CERN
- Addendum to the CA (operation phase)
  - ✓ Signed January 2018
  - ✓ Relevant budget approved by management
- **4 GSI colleagues employed, seconded to CERN**
- Facility commissioning running
- **The first magnet arrived on Feb 20, 2019**



Training GSI, Dec .2018



# Magnets IV

## (Radiation Resistant Magnets)

H. Leibrock,  
T. Blatz et al.


interfaces: sextupole, beam catcher,  
pillow seal, support structure

### Scope:

- NC magnets using MIC cable
- WP1: 3 dipole magnets  
(one prototype dipole built and tested)
- WP2: 3 quadrupoles & 2 sextupoles
- Dedicated support structure
- Remote connectors and alignment

### Status / Schedule

- ✓ DS for individual magnets released
- ✓ CC BINP for WP1 circulating
- ✓ MIC ordered by FAIR
- CC BINP for WP2 in discussion
  - FAIR Council assignment required
  - CC expected to be signed 07/2019;
- otherwise tender required  
(→ delivery required 03/2023,  
only few months float left)




# Super-FRS Local Cryogenics

## Scope:

- 1 large Branch Box
- Feedboxes ( $\approx 60$ )
- End Boxes (7)
- $\approx 60$  Jumper connections ( $\approx 250$  m)
- Transferlines ( $\approx 300$  m)
- 1 large Branch Box
- $\approx 1.5$  km Warm-Gas Piping

**$\sim 120$  t of  
stainless steel**




## Status / Schedule

- ✓ DMU concept ready
- ✓ Common specs released (= scope definition)
- Contract negotiation initialized
- IKC with Poland in preparation (M4 06/2019)

Deliverables expected end 2022


**! most critical WP in respect of component  
availability for installation-window**






# Power Converter

A. Wiest,  
W. Freisleben  
A. Kratz et al.



## Scope & (main) features

- in sum ~250 PC required
- large voltage and current range
- all PC are bipolar
- energy recovery system
- QD electronics: rack-integrated
  - common infrastructure → cost saving



## Status / Schedule




- ✓ in-kind assignment to India
  - PC for Super-FRS, HEBT, SIS 100
- ✓ IKC for HEBT signed
- ✓ FoS PC HEBT built, SAT done
  - IKC for Super-FRS in preparation
- ✓ Specifications released
- Prototype PC under construction
  - ✓ cabinet designed
  - ✓ electric circuits developed
    - final assembly until Q2/2019
    - SAT: GSI (NC dipole, Q3/2019),  
CERN (FoS SM, Q4/2019) ?




# Vacuum System

S. Purushotaman,  
I. Mukha,  
J. Kurdal et al.


- Vacuum system subject of CBWG 2018
  - ✓ ATB optimized → cost saving
- FAIR wide procurement of standard components
- **1<sup>st</sup> BINP workshop (11/2018)**
- 21 focal plane chambers including support frames
  - CC BINP, ready for signature, FoS chamber Q2/2020
- 24 vacuum chambers for sc dipoles
  - 21 for standard dipoles including pumping ports
  - CC BINP circulating, M4 Q2/2019
  - 3 for branching dipoles, part of dipole procurement
- Vacuum chambers for target area magnets
  - R&D contract for dipole chambers circulating
  - Beam pipes for NC quadrupoles/sextupoles
  - will be included in CC for multipole procurement



standard dipole stage



branching dipole stage



# Beam Instrumentation I


## ('Nordic' contribution)

C. Nociforo  
B. Voss, et al.




- MUSIC (energy-loss, Finnish in-kind)
  - ✓ 1<sup>st</sup> IKC for Super-FRS signed (12/2017)
  - ✓ CDR done (11/2018). design phase running
    - FAT FOS expected Q3/2020
    - ? beam test in 2020 possible (SAT) ?
  - PreAmps by CEA Bruyeres: contractual issues
- SEM Grid (profile monitor), Finnish In-kind
  - IKC to come  
(signed by FAIR and Sw, waiting for Fi)
  - R&D already under way
- GEM-TPC (tracking), Finnish in-kind
  - DS approved, IKC drafted
  - Beam test 2018 postponed
    - final electronics still to be decided
  - calibration tool (SciFi + SiPM) in preparation

MUSIC: gas pocket



MUSIC:  
3D model drive



- Position drive, Finnish in-kind
  - common drive for SEM and GEM
  - ✓ DS approved, IKC drafted
- Plastic scintillators, Swedish in-kind
  - ✓ DS approved, IKC drafted





# Beam Instrumentation II

## (some of the other systems)

C. Nociforo,  
F. Schirru,  
O. Kiselev et al.



- Beam Position Monitor (BPM)
  - topic at BINP workshop (11/2018)
  - ✓ Design of TCR1 BPM by BINP existing
  - we aiming for CC with BINP adapting their design
- Time-of-Flight (Russian in-kind, IOFFE StP)
  - **CC negotiation running since 22 months** 😞😞
- Slit systems
  - Collaboration contract running with KVI-CART
  - FoS x-slit and y-slit existing
  - Media board developed (RH for pre-separator)
  - Material for series production acquired,
  - ready for assembly
  - ? KVI-CART can finalize contract ?
- PDC
  - combination of particle rate detectors (diamond) and beam current monitors (IC, SEETRAM)
  - ✓ System design by GSI, DS approved, to be built in-house
- Other systems (intensity monitor, target ladder, beam stopper, ...)



Media board  
prototype

# Target Area I

H. Weick,  
C. Karagiannis  
F. Amjad et al






## Target chamber

- ✓ Collab. Contract (on design) with KVI-CART
- Design phase running, includes:
  - chamber design including plug design
- ✓ plug mock-up built , plug guidance verified
- CDR scheduled March 27, 2019
- ? Final Design Phase still by KVI-CART ?
- ? **tender for construction phase required**
  - additional 6 to 9 month required  
→ float will be consumed

## Shielding flask

- ✓ DS in approved, IKC (Finland) in preparation
- Shielding flask detailed design assumed to be processed by subcontractor KVI-CART
- Mitigation started by Finland





## Target Area II

### Beam catcher

- Indian in-kind, design by CMERI
- DS in approval process , IKC in preparatio
- CDR done, FDR approaching
  - few open points, quality issue with technical drawings
    - absorber mock-up missing → test RH capability
- Tender (manufacturing) initiated by India




### Buiding related items

- Target (iron) shielding
  - ✓ CBWG approved
  - two parts: **side** / roof shielding
  - negotiation with potential in-kind provider running
  - if no result: start tender in Q3/2019
- Hot Cell
  - ✓ shell relevant components defined
  - included in LV for FAIR CC South



CSIR - CMERI

सी एस आई आर - केन्द्रीय यांत्रिक अभियांत्रिकी अनुसंधान  
CSIR - Central Mechanical Engineering Research Institute










# Super-FRS Installation Plan


- LCM coordinates installation windows
- two installation windows (for each building)
- defines: who does what, when



LCM G018 (each floor)



# Actual installation plan (possible delays)



**Local cryogenics is the most critical component**



# Procurement List (most critical items)



|       | PSP-number | Component name                   | Country  | Provider | Ordered to Provider / Sub Provider | Delivery date (Contracted/Planned) |            | Status |
|-------|------------|----------------------------------|----------|----------|------------------------------------|------------------------------------|------------|--------|
|       |            |                                  |          |          |                                    | from                               | until      |        |
| S-FRS | 2.4.11.3.1 | Target chamber                   | Germany  | GSI      | No / Yes                           | 04.04.2022                         | 02.05.2022 |        |
| S-FRS | 2.4.12     | Local Cryogenics                 | Poland   | WUT      | No                                 | 03.03.2021                         | 04.01.2023 |        |
| S-FRS | 2.4.2.2.3  | SC multiplets                    | Germany  | GSI      | Yes / Yes                          | 04.11.2019                         | 21.09.2023 |        |
| S-FRS | 2.4.2.2.1  | NC Multipoles                    | Russia ? | FAIR     | No                                 | 03.10.2022                         | 31.10.2022 |        |
| S-FRS | 2.4.11.4.1 | Iron Radiation Lateral Shielding | CB8      |          | No                                 | 16.09.2021                         | 14.10.2021 |        |


- Target Chamber: KVI-CART will not be available to take over the production.
- Local Cryogenics: Criticality depends on manufacturing capacities.
- SC Multiplets: Float is uncertain, depends on the result of the test of first-of-series.
- NC Multipoles: Delay in M3. Criticality depends on contract negotiation.
- Iron Shielding: decision to be taken either for an IK partner or to start a FAIR tender.

# Installation Scenarios

## Goal: early operation



Staged realisation of branches possible in case of late deliveries





May-24

Apr-24

Jul-2024

Installation of EB can start in 2025






# Status Energy Buncher (S-shape, magnets)

J. Winfield et al.



## Scope:


- 3 sc dipole magnets,  $\alpha=30^\circ$
- 5 sc multiplets,
  - individual magnets same like separator multiplets,



## Status / Schedule

- 2010: in-kind assignment India
- ✓ establishing CDR (2017), including cost estimate
  - **$\Delta 3.8$  M€ (CB 2005)**
- subject of CBWG (2018)
  - FAIR proposal:
    - restrict to first spectrometer stage + focal plane for stopping cell
  - CBWG: go for full EB → implemented in CB 8
- **FAIR Council 12/2018: India ask to step back from in-kind assignment**
  - FAIR needs to procure magnets; potential interest of France on dipoles
  - production design for dipoles still tbd; magnets will be last in testing sequence;

FAIR proposal to  
CBWG (2018)



# Summary

- SC Magnets & Testing (most time critical items):
  - SC Multiplets: FoS SM delivered to CERN, SAT started
  - SC dipoles contracted; FoS expected this year
  - NC dipoles: CC ready to be signed with BINP
- Development and procurement of various other sub-systems under way
  - (Time) critical items: local cryogenics
  - Low rate of IKC closing (in particular beam instrumentation)
  - Potential issue in case the collaboration with KVI stops (target chamber)
- Civil Construction main topic:
  - Tender FAIR CC south on market
  - Building services planning running
- Installation planning
  - Coordination of installation windows started
  - Staged realisation of branches possible (in case of late deliveries)

**Thank you for your attention !**