

Machine meeting 08.01.19 - UNILAC

- **HSI RFQ:**
 - electrodes: tank section 2-9 all electrodes produced as well as γ -electrodes of tank 10
 - carrier ring reproduction: order placed, awaiting first pieces
- **FOS:**
 - Z7 is almost vacated
 - construction of cave starts as planned (Jan 14th)
 - visit at manufacturer next Thursday for production kick-off
 - first drift tube handed over to galvanic workshop
- **UHV controls upgrade:**
 - all cabinets (except one) delivered
- **UNILAC:**
 - testing of new gas stripper valves successful
 - RFQ tests with Ar and Ag done
 - UNILAC ready for rf re-commissioning, tunnel will be closed tomorrow
 - RF department is still waiting for air cooling and the rain water protection foil in the rf-gallery needs to be removed.
 - There is still water dropping into the gallery, yet at different locations and it might be old water still lingering somewhere.

Machine meeting 08.01.19 - UNILAC

during my routine control walk I found a rain water leak at the joint of TU and EH

Mrs. Heise and Mr. Reckziegel of GA Bau are informed and are working on a workable but rapid solution

