

FAIR Modularized Start Version *Status*

Dieter Krämer

MAC Feb. 8-10, 2010

Contents

- **Reviews**

- Cost review on FAIR civil construction
- Cost review on accelerators
- Scientific review
- Management audit

- **Organizational Aspects**

- Planned Structure of FAIR and
accelerator work packages

- **White Paper/Green Paper**

- Re-definition of the project “The Modularized Start Version”

- **Workshop**

- on Radiation Protection at FAIR

- **Antiproton collection and accumulation**


- new concept

Site and Buildings Cost Review

Requested by BMBF – by Dornier Consulting & Fichtner Management Consulting
as cost evaluation resulted in 722 M€ ± 15% for the full project according DIN276

Die erweiterte Anlage von FAIR Facility for Antiproton and Ion Research


686.373 qm Umgriffsfläche des B-Plan
187.855 qm Rodungsfläche
95.634 qm Wiederaufforstung
83.705 qm Nutzflächen FBTR (NF)
83.272 qm Nutzflächen aktuelle Planung
176.899 qm Bruttogeschossfläche (BGF)



Cost Review by Dornier & Fichtner

Comparison in between cost categories of DIN 276

Vergleich nach Kostengruppen 2006 bis 2009



*de escalation according to civil construction price index

Costs not considered:

Parts of ancillary costs, Mechanical handling, air condition, IT, water supply, external lighting, access control

CC 700 Ancillary construction costs

Principal's tasks, architect/engineer services, independent expert appraisals, licensing fees

CC 600 Equipment and installations

Orientation systems, furniture

CC 500 External facilities

Land plots, roads and paths, fencing, barriers

CC 400 Structure – building systems

Energy supply, ventilation systems

CC 300 Structure – civil works

Foundation, walls, floor slabs, roofs

CC 200 Furnishing and connections

Furnishing, connection to public utilities supplies

CC 100 Property

Ancillary property costs, site clearance

Conclusions on Site and Buildings

The current construction planning status is of high quality and no fundamentally erroneous costs are indicated


Civil construction – conclusion

Item	Evaluation
Structure	Within their overall system context, the structure cannot be assigned to a particular type, as they are all one-of-a-kind. The lack of reference structures means they are planning-intensive.
Financeability	With the modules as designed, there is the possibility of configuring a modified start version, which would be realizable within the available budget.
Planning quality	In consideration of the ongoing planning phase of preliminary /schematic design, the present planning features a high degree of planning and cost reliability.

From Dornier Consulting & Fichtner Management Consulting

Cost Review Accelerators


Requested by BMBF – by Dornier Consulting & Fichtner Management Consulting
based on re-evaluation of German contributions to the project w.r.t. FAIR Cost Book



Conclusions by DoFi

The costs determined for the accelerator installations are deemed to be realistic


Accelerator – results and evaluation



From Dornier Consulting & Fichtner Management Consulting

FAIR Cost Estimates

The cost estimates for FAIR have been updated several times



* TAC: Technical Advisory Committee, ** all prices in 2005 + €15.6m running costs
 From Dornier Consulting & Fichtner Management Consulting


The Modularized FAIR Project

FAIR is composed a number of loosely coupled building blocks,
this allows a modularization, also w.r.t. to the physics program.

Year ↓	2003	FAIR Project Proposed - CDR - Recommendation for Realization in three stages					
	2005	FAIR Baseline Technical Report - Entire Facility					
	2007	Phase A					Phase B SIS300
	2009	Module 0	Module 1	Module 2	Module 3	Module 4	Module 5
	SIS100	Exp areas CBM/hades APPA	S-FRS fixed target area NuSTAR	pbar facility incl. CR for PANDA option for NuSTAR	LEB for NuSTAR NESR for NuSTAR & APPA FLAIR for APPA	RESR intensity for PANDA & parallel operation with NuSTAR & APPA	SIS300
	Modularized Start Version						

Modularized Start Version

Modularized Start Version Modules 0 - 3




RIBs
for NuSTAR
Antiprotons
for PANDA
beams to CBM
beams to APPA

The White Paper

Intense discussion and prioritization on the international level on the first step to realize on the way for the full facility.


- The central accelerator: SIS100 also serving CBM/hades & plasma, atomic physics and BioMat in a dedicated APPA-hall
- The antiproton chain for PANDA
- The Rare Isotope Chain serving NuSTAR

other modules to come in future



White Paper turned Green

- Discussion on international level together with experimenter
- De-scoping without losing experiment collaborations
- Without sacrificing scientific excellence
- Design to budget



Firm Commitments of FAIR Partners

FAIR Countries	Total declared Contribution (k€)
Austria	5.000
China	12.000
Finland	5.000
France	27.000
Germany	705.000
Great Britain	8.000
Greece	4.000
India	36.000
Italy	42.000
Poland	23.740
Romania	11.870
Russia	178.050
Slovenia	12.000
Slovakia	6.000
Spain	19.000
Sweden	10.000
Total	1.104.660
Firm Commitments	1.038.660

not firm for the first batch

Kingdom of Saudi-Arabia signed the Declaration to contribute at least 1 %

Scientific Evaluation of the MSV 0- 3

Oct. 16, 2009

Review Panel:

Siegfried Grossmann,
Nigel Lockyer,
Alex Mueller,
Guenther Rosner,
and Robert Rosner



In summary, the FAIR Review Committee applauds the re-scoping of the FAIR project carried out by the project members. We believe that the major financial questions have been positively addressed, and that with the changes embodied by the Modularized Start Version, the path to FAIR is not only distinctly improved, but that the ultimate FAIR facility will actually benefit from the increased focus and refinement. It is also evident to the Committee that the revised FAIR plan has been favorably received by the participating scientific communities, who (as we understand it) fully support the Modularized Start Version.


Organizational Aspects

Decision from GSI Supervisory Board (BMBF & Hesse)

Starting Feb. 1, 2010:

- There will be a 4th managing director (Geschäftsführer) of GSI: B. Sharkov
- His FAIR Division will reflect the structure and tasks of the FAIR GmbH
- The division will be transformed into FAIR GmbH a.s.a.p.
- FAIR will be responsible for Site & Buildings
- The GSI division „FAIR TD“ will be terminated, i.e.
Storage Ring-, Synchrotron-, Magnet- and Theory-Group are redirected to
GSI Accelerator Department
planning staff is redirected to the new FAIR Department.

FAIR GmbH Planned Organizational Structure



FAIR is the Project Owner

Progress in Technical Planning

Curved SIS100 dipole under test → presentation

SIS100 quads assembled

Revised Proton-Linac TDR → presentation

Collection of antiprotons in CR

Accumulation in HESR → presentations tomorrow

CDRs for Super-FRS magnets available for review

Progress in Planning on Site & Buildings

Site & Building Documents handed to authorities for approval



Announcement by Federal Government and State of Hesse
to take over 'site-related' costs at a level of 110 M€
⇒ **Those costs are no longer part of the project**

Radiation Protection Workshop



Workshop on Radiation Safety at FAIR

Date December 7th, 2009
GSI –LBH

Chair: Lyn Evans, Chairman FAIR Machine Advisory Committee

Agenda

Dec. 6th, 2009

19:00

Meeting point at the hotel Bockshaut.

19:30

Dinner at Ratskeller in Darmstadt (by invitation only)

Dec. 7th, 2009

10:00

Welcome

- B. Sharkov, FAIR Scientific Director (des.)

10:15

Introduction to the Workshop

- D. Krämer, FAIR Head of Accelerators

10:30

Radiation Safety – Legal Aspects

- G. Fehrenbacher, GSI, Head of Radiation Safety Group

10:45

Design Strategies and Workplan

- G. Fehrenbacher, GSI, Head of Radiation Safety Group

11:00

Operation and Failure Conditions for the FAIR Accelerator complex

- P. Spiller, Synchrotron and HEBT co-ordinator

11:20

Questions, discussion

11:40

Coffee break

11:50

Radiation Safety Studies on

- SIS100/SIS300 - K. Vogt

- Super-FRS - E. Kozlova

- CBM cave - T. Radon

- Antiproton target - K. Knie

12:50

Questions, discussion

13:00

Lunch break

14:00

Implementation of Rad. Safety in Civil Construction planning

- R. Schulz, SIS100/SIS300, Super-FRS, CBM cave, Antiproton target

16:00

Questions, discussion, comments

17:15

Coffee break

17:30

Close out

18:00

End of Workshop

→ presentation

Conclusions

- The costs of the FAIR projects were reviewed
- The scope of the FAIR project was adjusted
- A “Modularized Start Version” was agreed upon together with the experiment collaborations
- The Modularized Start Version secures a swift start without sacreficing scientific excellence and discovery potentials
 - within the current funding commitments

Preparing the Start of FAIR is on-going.