




Super-FRS Project Report

M. Winkler

NUSTAR Annual Meeting, GSI, March 4 – 6, 2020

Outline

- 1) Status Technical Sub-Systems
- 2) Civil Construction
- 3) Pre-Assembly
- 4) Summary



Magnets I (SC Multiplets, Overview)

H. Müller,
E.J. Cho et al.



Series production

Scope:

- 8 short multiplets, 24 long multiplets
 - QS or QT, including correctors

Main characteristics:

- iron dominated, cold iron, common He bath
- warm beam pipe (38 cm inner diameter)
- individual powering, max. current <300A



FoS long
production



SM01	Sextupole Winding	Quadrupole Winding	Sextupole Impregnation	Quadrupole Impregnation	Sextupole Yoke Packing	Quadrupole Yoke Packing	Sextupole Magnet Assembly	Quadrupole Magnet Assembly	Multiplet Assembly	
	100%	100%	100%	100%	100%	100%	100%	100%	50%	05/20

SM02	Sextupole Winding	Quadrupole Winding	Sextupole Impregnation	Quadrupole Impregnation	Sextupole Yoke Packing	Quadrupole Yoke Packing	Sextupole Magnet Assembly	Quadrupole Magnet Assembly	Multiplet Assembly	
	Fatto	Fatto	Fatto	Fatto	Fatto	Fatto	Fatto	Fatto	Fatto	07/20

SM03	Sextupole Winding	Quadrupole Winding	Sextupole Impregnation	Quadrupole Impregnation	Sextupole Yoke Packing	Quadrupole Yoke Packing	Sextupole Magnet Assembly	Quadrupole Magnet Assembly	Multiplet Assembly	
	100%	100%	100%	100%	100%	100%	100%			09/20

SM04	Sextupole Winding	Quadrupole Winding	Sextupole Impregnation	Quadrupole Impregnation	Sextupole Yoke Packing	Quadrupole Yoke Packing	Sextupole Magnet Assembly	Quadrupole Magnet Assembly	Multiplet Assembly	
	100%	100%	100%	3 out of 4						11/20

Status / Schedule

- ✓ Contract closed 07/2015 (ASG, Genova)
- ✓ SAT FoS SM running
- **FAT FoS LM 03/20**
 - shipment to CERN scheduled 04/2020
- **Series production phase**
 - ✓ SM #1, #2, #3, #4 production running
 - SM #5, #6, #8 production started, FAT anticipated for Q1/2021
- FAT last multiplet **Q4/2023**


Magnets II

(Testing@CERN, status)

K. Sugita
A. Chiuchiolo
G. Golluccio et al.



- Collaboration between CERN and GSI
- Cold (4K) testing of the SC magnet modules
- Test facility including 3 test-benches set up
- Facility is operated by GSI personal Team



Milestones in 2019

- Commissioning of the facility and devices
- Training of the Team
- Feb. 20, 2019: Arrival of the first multiplet
- May. 7, 2019 Transport to test bench
- July 10, 2019 First cool-down start
- Sept. 18, 2019 Powering Start (quadrupole)
- Dec. 6, 2019 Magnetic Measurement
Campaign for quadrupole finished
- Dec. 16, 2019 Start warm-up (winter break)
- Jan. 23, 2020 Multiplet warm
- Feb. 7, 2020 Start of second thermal cycle

Magnets III


(Testing@CERN, results)

K. Sugita
A. Chiuchiolo
G. Golluccio et al.







Cool down 1st thermal cycle

- ! Cool-down rate of ≈ 1.9 K/h achieved
- ✓ Maximum Current (+7%) achieved so far one quench occurred at 2/3 of I_{\max}
- ✓ Specified ramping rate of 2.5 A/s achieved
- ✓ Magnet pre-setting cycle verified
- ✓ Magnetic axis within specification
- ✓ Field quality \approx within specification, analysis running



Cool down 2nd thermal cycle



Magnet IV (SC Dipoles)



H. Müller,
E.J. Cho et al.
CEA Saclay




Scope

- WP 1: standard dipole incl. support
 - 3 units 11°, 18 units 9.75°
- WP 2: branched dipole incl. support
 - 3 units 9.75°
- Warm iron, SC coil, 50 to 60 ton
- Aperture $\pm 190\text{mm} \times \pm 70\text{mm}$



CDR branched
dipole, CEA



Status standard dipole :

- ✓ Contract award Elytt (Sp) Feb. 2018
- ✓ Design verification phase
 - including Coil mock-up
- ✓ FDR: 9 Oct. 2019
- ✓ FOS production running
- ? **FAT of FoS expected 03/20 (→ 05/20)**
 - issue: Cryostat delivery from China

Status branched dipole:

- ✓ Design phase completed (CEA)
 - CDR, Spec, 3D Model released 03/19
- **Procurement: contract to be awarded**

Magnets V



(Energy Buncher Update)

Scope:

- 3 sc dipole magnets, $B\rho_{\max}=7\text{Tm}$, $\alpha=30^\circ$
- 5 sc multiplets,
 - magnets parameters same like for separator however, different magnet configurations

Status / Schedule

- Council 12/2018: India resigned in-kind for magnets
 - CDR established; several design issues
- revised cost estimate (2018)
 - CB $\Delta 3.8\text{ M€}$ (CB 2005); CBWG: go for full EB
 - costs implemented in CB 8 (2019)
- Procurement of magnets by FAIR;
 - dipoles: potential interest of CEA on design and follow-up; 3 steering meetings in 2019, including concrete offer from FAIR to CEA; still open
 - multiplets: design issue with interface-turret; potentially tender required; also discussion as a potential in-kind from Italy (if...)
- SAT by FAIR → cold test @ CERN; last in testing sequence (best: 2024/2025)



Local Cryogenics (Specs and Procurement)

F. Wamers,
Y. Xiang et al



- ✓ **Common Spec. released 09/2019**
 - scope definition
- **Component Specifications**
 - ✓ Feed Box Spec. released
 - Branch Box Spec: Engineering Check
 - Warm Piping Spec: Draft version in review
- **System Specifications (→ Installation)**
 - Branches (T, P, M,...) Spec: In preparation

In Kind contracts not yet signed.

WUST scope (incl. design and installation):

- Supervision of system- and safety-design
- 45 Feed Boxes (FBs)
- all FB-interconnecting ,short' 4-TLs
- all Jumper Connections (JCs)
- 7 End Boxes (EBs)

BINP workshop 11/2019: **Agreement on Scope and Cost Sharing between WUST and BINP**



BINP scope (incl. design and installation):

- Branch Box (BB) and its ,long' 4-TLs
- all Warm Piping and 1-TLs
- 18 Feed Boxes (manufacturing only, design and installation by WUST)


Local Cryogenics (DMU and Design)

F. Wamers,
A. Breidert et al



- 12/2019: First conceptual 3D model of Feed Box, by WUST
- 12/2019: First conceptual 3D model of Branch Box vacuum vessel, by BINP
- 02/2020: Update of the Local Cryogenics 3D model and installation space
 - WUST pre-design (new Dipole-FB concept, separate EBs, one FB per cryostat)

required still changes in civil construction



Local Cryogenics (Cryogenic Operation Modes)

F. Wamers,
Y. Xiang et al



Cryogenic operation modes based on NUSTAR-experiment requirements:




1. Cryo-operation of Branches T, P, M, B
2. Cryo + beam-operation of running experiment Branch (H, L, or R)
3. Cryo-preparation of next-scheduled Branch (beam operation of running Branch ongoing)
4. ... floating, warmup, quench, hazard, ...
5. ... various combinations...

Goal: High availability + flexibility for experiments!

Table 1: Foreseen user (NUSTAR sub-collaboration) requirements for the Cryogenic (4.5 K) Operation of the Super-FRS Local Cryogenics Branches.

Explanations: (X*) not all of the magnets in Branch X are needed. (**) none of the magnets in this Branch are needed.

NUSTAR Sub-Collaboration	Focal Planes	Branch T, P, M, B	Branch H	Branch L	Branch E	Branch G, S	Branch R
SEC	FHF1:	Yes (M*)	Yes	No	No	No	No
	FLF3:	Yes (M*)	Yes (*)	Yes	No	No	No
	FLF6:	Yes (M*)	Yes (*)	Yes	Yes	No	No
HISPEC/DESPEC	FLF3:	Yes (M*)	Yes (*)	Yes	No	No	No
	FLF6:	Yes (M*)	Yes (*)	Yes	Yes	No	No
MATS/LaSpec	FLF6:	Yes (M*)	Yes (*)	Yes	Yes	No	No
	R3B	FHF2:	Yes (M*)	Yes	Yes (**)	No	Yes
R3B	FHF3:	Yes (M*)	Yes	Yes (**)	No	Yes	No
	FHF4:	Yes (M*)	Yes	Yes (**)	No	Yes	No
ILIMA, ELIsc, EXL	FRF3:	Yes	No	No	No	No	Yes



Radiation Resistant Magnets

H. Leibrock,
T. Blatz et al.




Scope:

- NC magnets using MIC cable
- WP1: 3 dipole magnets
(prototype dipole built and tested)
- WP2: 3 quadrupoles & 2 sextupoles
- Dedicated support frame, designs available
- Remote connectors and alignment



Status / Schedule

- ✓ WP1: CC signed 04/2019;
- ✓ CDR approved 02/2019
- ✓ MIC procured, in-house
- ✓ WP2: BINP is running R&D phase
 - ✓ research contract signed 09/2019
 - conceptual design expected Q3/2020
- decision on IKC expected for 04/2020
- **CC with BINP Q3/20**
(otherwise tender required)





Production plan detailed

CDR Model



technical realizable solution
of coil design found




2.4.2.2.1	Quadrupole 1a	1	1.6 T/m	15.4 T/m	0.933	Ø 130	$\pm 1 \cdot 10^{-3}$
2.4.2.2.1	Quadrupole 1b	1	1.2 T/m	11.8 T/m	1.244	Ø 180	$\pm 1 \cdot 10^{-3}$
2.4.2.2.2	Quadrupole 2	1	0.6 T/m	6.1 T/m	1.200	380 × 240	$\pm 1 \cdot 10^{-3}$
2.4.2.3.1	Sextupole 1	2	3.5 T/m ²	34 T/m ²	0.600	Ø 380	$\pm 5 \cdot 10^{-3}$

Power Converter

Scope & (main) features


- in sum ~250 PC required
- 2 (3) PC units in one rack
- large voltage and current range
- all PC are bipolar
- energy recovery system
- QD electronics: rack-integrated
 - common infrastructure → cost saving



PC prototype development



driver



FPGA



Status / Schedule


- in-kind assignment India
 - Super-FRS, HEBT, SIS 100
 - ✓ part of electronics: free issue equipment
 - ✓ IKC for HEBT (SIS) signed
 - Production running
 - IKC for Super-FRS in loop
- Prototype PC assembly running
 - blue print provision
 - mounting: external (at GSI: Q1/2020)
 - SAT: GSI (NC dipole)

Beam Instrumentation I (Finnish in-kind contribution)



C. Nociforo,
B. Voss,
C. Caesar et al.




- MUSIC (energy-loss, Uni Jyväskylä)
 - electronics integration (Mesytec board) ongoing
 - GSI beam test in April-May 2020 for FDR of FoS (Q4/2020)
- SEM Grid (profile monitor, HIP)
 - ✓ kick-off meeting (April 2019), CDR preparation
 - waiting for sub-contractor Hbar Technologies, LLC
 - waiting for electronics quotation (POLAND)
- GEM-TPC (tracking)
 - ✓ New preamp board designed by GSI-EE tested at engineering run 2019
 - final electronics (ADC) to be finalized
 - calibration tool (SciFi + SiPM) in preparation
 - **IKC to be signed in Q4/2020** ☹️
- Position drive (HIP), common drive for SEM and GEM
 - ✓ IKC signed (Dec 2019)
 - CDR in preparation



16-ch Mesytec preamp board



FoS SEM Grid



CSA GEM board (256 ch) in-beam tested, developments shared with HEBT and PANDA coll.

Beam Instrumentation II

(some of the other systems)


C. BNociforo,
T. Blatz,
F. Schirru, et al.



- Beam Position Monitor (BPM)
 - ✓ topic at BINP workshop (Nov 2019)
 - ✓ design of TCR1 BPM by BINP existing
 - aiming for CC with BINP
 - ✓ full electronics delivered by Instrumentation Technologies (Slovenia)
- Particle detector Combination (PDC)
 - ✓ Double drive (IC, SEETRAM) designed in-house
 - ✓ scCVD-DD under negotiation with CIVIDEC
 - ✓ CDR in preparation
 - in-beam test needed in 2021
- Drive control (LUND-Sweden)
 - IKC pending > 1 year ☹
- Beam Stopper
 - ✓ specs approved (Jan 2010)
 - aiming for tender (Q3/20)
- Plastic scintillators
 - back to Council Nov 2019 by Sweden ☹
- Time-of-Flight (ToF-Silicon)
 - CC negotiation with Russia-IOFFE running > 3 years ☹☹☹






Libera Hadron



Amplifier 110

FPF0: scCVD-DD Board



FPF4 PDC (IC,
SEETRAM)

Target Area

Target chamber & plug systems:



- Collaboration Contract with KVI-CART
- CDR revision almost done
 - cooling of chamber/detector ladder;
 - pillow seal / interface update
- FDR (==production drawings) expected Q3/2020
 - tender on manufacturing by GSI








Beam Catchers:



- no in-kind contract yet (issues with other IKC)
- Design by CMERI, CDR done,
 - FDR approaching
- Tender (manufacturing) by India

Support Frames:


- 9 supports required; 'remote' alignment
 - one support developed
 - 4 supports are scope of magnet delivery
 - 4 supports have to be tendered (Q4/2020)
- ✓ production drawing established




Target Shielding (Iron)

H. Weick,
A. Kratz
R. Knöbel et al



- Funding secured CB 8
- Negotiation with in-kind partner failed
- WP 1: lateral iron shielding (**early installation!**)
 - ✓ Tender started 08/2019
 - ✓ Contract awarded 01/2020, including reproof provider: Walzengiesserei Coswig  WALZEN- UND HANDFORMGUSS
 - kick-off scheduled for March 10/11, 2020
- WP 2: roof shielding in approval process
 - Specifications under approval
 - Tender preparation started







Civil Construction (FAIR South / Super-FRS)


A. Bergmann,
M. M. Schmidt
S. Pietri et al



- ✓ Tender FAIR CC south close to be awarded
- very final building changes (component detailing)
- formwork planning running
- Building services planning running
 - Cable planning (CDB) 'finalized' (including connectors)
 - cable routing planning outsourced;
 - cable tender in preparation
 - electrical power / cooling power harmonized
- Detector-gas system (Super-FRS + Experiments)
 - Specs established, full list of gas lines established
 - installation space planning in preparation
 - Tender procedure clarified




Detector-gas
supply concept



Electrical power
Cooling power

IdN	Subprojekt	Geb., neu	Geb., alt	P _{H₂O} (2013)	P _{H₂O} (2018,25°)	P _{H₂O} (2018,18°)	P _{H₂O} (2018,6°)	Δ _{H₂O}	P _{Luft} (2013)	P _{Luft} (2018)	Δ _{Luft}
1	NUSTAR	K0308A	G006	180,00 kW	180,00 kW	47,74 kW	0,00 kW	47,74 kW	295,00 kW	226,22 kW	-68,78 kW
2	NUSTAR	K0314A	G17.2	50,00 kW	0,00 kW	3,44 kW	0,00 kW	-46,56 kW	28,60 kW	22,20 kW	-6,40 kW
3	NUSTAR	L0317A	G006B	342,00 kW	93,38 kW	363,50 kW	90,00 kW	204,88 kW	178,00 kW	440,26 kW	262,26 kW
4	SFRS	K0410A	T103N+S	260,78 kW	425,00 kW	234,80 kW	0,00 kW	399,02 kW	405,79 kW	396,20 kW	-9,59 kW
5	SFRS	L0321A	G006A	1164,00 kW	194,15 kW	282,70 kW	0,00 kW	-687,15 kW	560,50 kW	428,03 kW	-132,47 kW
6	SFRS	L0516A	G018	1742,90 kW	1759,80 kW	21,50 kW	0,00 kW	38,40 kW	585,40 kW	600,47 kW	15,07 kW
				3739,68 kW	2652,33 kW	953,68 kW	90,00 kW	-43,67 kW	2053,29 kW	2113,38 kW	60,09 kW

IdN	Subprojekt	Geb., neu	Geb., alt	P _{H₂O} (2013)	P _{H₂O} (2018,25°)	P _{H₂O} (2018,18°)	P _{H₂O} (2018,6°)	Δ _{H₂O}	P _{Luft} (2013)	P _{Luft} (2018)	Δ _{Luft}
1	NUSTAR	K0308A	G006	180,00 kW	180,00 kW	47,74 kW	0,00 kW	47,74 kW	295,00 kW	226,22 kW	-68,78 kW
2	NUSTAR	K0314A	G17.2	50,00 kW	0,00 kW	3,44 kW	0,00 kW	-46,56 kW	28,60 kW	22,20 kW	-6,40 kW
3	NUSTAR	L0317A	G006B	342,00 kW	93,38 kW	363,50 kW	90,00 kW	204,88 kW	178,00 kW	440,26 kW	262,26 kW
4	SFRS	K0410A	T103N+S	260,78 kW	425,00 kW	234,80 kW	0,00 kW	399,02 kW	405,79 kW	396,20 kW	-9,59 kW
5	SFRS	L0321A	G006A	1164,00 kW	194,15 kW	282,70 kW	0,00 kW	-687,15 kW	560,50 kW	428,03 kW	-132,47 kW
6	SFRS	L0516A	G018	1742,90 kW	1759,80 kW	21,50 kW	0,00 kW	38,40 kW	585,40 kW	600,47 kW	15,07 kW
				3739,68 kW	2652,33 kW	953,68 kW	90,00 kW	-43,67 kW	2053,29 kW	2113,38 kW	60,09 kW





Pre-Assembly (example: SC Magnets)

M.M. Schmidt
V. Ricciardi et al




target-hall
(south exit)

planned
storehouse



Time planning

- 1st SM Q2/2020
- 1st LM Q4/2020
- 1st CR Dipole Q1/2021




temporary storage: ~ 350 m2

temporary storage: ~ 250 m2

7 dipoles delivered before access to building (60 t)

15 quads-groups delivered before access to building (22 t)

escape route



Summary

- + Major components are contracted and in design and/or construction phase
 - in particular SC magnets and Testing
 - lateral iron shielding
 - (agreement of scope & sharing local cryogenic WP)
- quite some issues with closing in-kind contracts and/or resign of EoI
 - Energy Buncher magnets
 - some WP concerning beam instrumentation
- Civil Construction main topic:
 - Tender FAIR CC south close to be awarded
 - Building services planning running (via FSB)
 - Detector-gas planning running (Super-FRS plus all Experiments)
- Pre-Assembly planning running and/or preparation for first component pre-assembly on site

Thank you for you attention !

