




# Status of the FAIR pLinac Accelerator Seminar


12. 10. 2017

C. Kleffner

# pLinac - overview



Beam Energy (MeV)	70 → 68
Design Current (mA)	70
Beam Pulse ( $\mu$ s)	36
Repetition Rate (Hz)	4
Frequency (MHz)	325.224
Beam Loading (peak) (MW)	4.9
RF Power (peak) (MW)	2.2
Klystron (3 MW Peak Power)	7
Solid State Amplifier	3
Total Length (RFQ + CH)	$\approx$ 27 m




# pLinac overall design



- 2.45 GHz ECR source generating 100 mA of 95 keV protons
- LEBT & diagnostics chamber:  
faraday cup / allison scanner / wien filter
- ladder 4-Rod RFQ with chopper and a beam dump in front
- Six normal conducting crossbar cavities of CCH and CH type  
arranged in two sections with intermediate diagnostic section

CEA



IAP

Source

RFQ

CH - section I

CH - section II

to SIS18

Dump

# reasons for a new proton linac

## FAIR primary beam chain: Protons

**SIS100 injection:**  
4 injection from SIS18

**SIS100 extraction:**  
Single, short (50 ns) bunch





Figure by W. Geithner, GSI

\*adapted to CR cooling rate




# reasons for a new proton linac

## Intensity limitations: Space charge (SC)

### Concept:

- Space charge is the inter-particle Coulomb force.
- In the beam frame SC force be evaluated with the Poisson's equation.

$$\nabla^2 \Phi = \frac{\rho}{\epsilon_0 \gamma^2}$$




G. Franchetti, S. Sorge, Proc. IPAC11

### Space charge effects:

- SC **limited** or/and **determine** beam parameters and accelerator components (CERN LHC injector chain + FAIR)
- SC is a major intensity limitation for synchrotrons expressed by tolerable SC tune shift

Energy depending!

$$\Delta Q_y^{sc} = - \frac{NZ^2 g_f}{2\pi A \beta_0^2 \gamma_0^3 B_f \epsilon}$$



➤ Reason why the p-linac have a higher final energy as the UNILAC

# reasons for a new proton linac

## Comparison of estimated intensities

		p-linac	UNILAC	
Linac	Energy in MeV	68	20	CH4 cracked & pulsed gas stripper
	Current in mA	35	3	
	Emittance in $\mu\text{rad}$ (4 rms)	7	3	
SIS18	Protons per cycle	6E12*	1.5E12*	
SIS100	Protons per cycle	2E13	5E12	
CR	Antiprotons per cycle	2E8	5E7	factor 4 gain
	Relative	100%	25%	

\* limited by space charge ( $dQ=0.5$ )

### Assumption for both cases

Design cycles as well as design loss budget (Injection, Extraction, Space charge, ...)

W. Barth et al, Heavy ion linac as a high current proton beam injector, PRST-AB 18, 050102 (2015)

# IAP pLinac design

**reworked beam dynamics (IAP)**  
 70 MeV fixed since 2015-04  
 changed to 68 MeV 2017-02

**A ladder RFQ will be build @ IAP**  
 after the successful prototype test  
 (BMBF support)  
*copper plating foreseen Q4 2017*  
*beam tests foreseen @ GSI in 2020*


**RFQ beam dynamic IAP design**

**reworked RF design of CH, CCH**  
*final report expected Q4 2017 (IAP)*


**triplets already ordererd**  
*design of housings still has to be*  
*approved*  
*delivery in 2018?*

**rebuncher sections**  
*update of the draft rf design is*  
*needed*

**ion source CEA**  
 beams tests 2017/18  
 Q3 2017 100 kV  
 SAT @ CEA



# IAP pLinac design



2016-11-18



IAP - Frankfurt	
FAIR p-Linac CCH1	
Name	Ali Almomani, Ulrich Ratzinger
E-Mail	a.almomani@iap.uni-frankfurt.de u.ratzinger@iap.uni-frankfurt.de

2017  
2020

2017  
2020

gn

d  
s to be




to SIS18

Dump



# IAP pLinac design



2016-11-18

IAP - Frankfurt	
FAIR p-Linac CCH1	
Name	Ali Almomani, Ulrich Ratzinger

2017  
2020

2017-02-17 final geometry  
2017-10 final rf-design

IAP, Frankfurt, 15.02.2017  
U. Ratzinger


REAL DRIFT TUBE STRUCTURE 3 MeV to 68 MeV

The second column gives the distances of gap centres from 1 cm behind the RFQ electrode ends  
Along the beam axis.

In centimeter units

CENT. DIST. TOT.LGTH. TUBE LGTH. GAP LGTH. IN. DIAM. GAP TYPE GAP NO.

49.9948	49.995	49.0990	1.7915	2.108	2	1	
3.6641	53.659	1.8256	1.8854	2.218	2	2	
38.2000	91.859	36.2653	1.9839	1.998	2	3	First gap CCH1
3.6021	95.461	1.5824	2.0555	1.948	2	4	






Source

Gap Number

to SIS18


Dump

# 325 MHz RFQ – history



- **MAC11:** *The MAC recommends the four-vane structure, more reliable and better exploited ... However, being the RFQ a typically delicate piece of equipment in linacs, it would be advisable to **build a cheaper four-rod structure too** ... and treat it as a spare component.*
- **MAC12:** *The strategy to build two RFQs, one of the 4-rod and one of the 4-vane type, has been confirmed and the MAC supports it.*
- **MAC13:** *Building an additional 4-rod RFQ profiting from a supplementary R&D budget is a wise decision that could provide a spare solution during operation and in case of delays in the production of the baseline 4-vane RFQ ... It should be noted that the 3-year construction time of the RFQ brings it clearly on the critical path.*
- **MAC15:** *Schedule additional testing of the ladder RFQ, if possible with beam and prepare a mitigation plan based on the construction of a four-vane RFQ in case of problems with the ladder design.*
- *to be continued ..*

# ladder RFQ – mechanical design (BMBF support)



*M. Schütt IAP*

## modular mechanical layout

2 half shelves & middle section



RFQ mini-vane electrodes with rings jammed between upper and lower ladder

copper parts made of oxygen free stiff material (no thermal treatment)

no mechanical adjustment for the RFQ electrodes needed

mechanical solidity

# ladder RFQ – prototype



prototype summary	time-line
manufacturing started	2014
First low level rf measurements	2015
Final tuning	02/2016
IAP conditioning	03/2016
successful GSI high power test	04/06 2016

# ladder RFQ - advantages and open questions



advantages	Open questions
expenses in between 4-Rod and 4-Vane RFQ (400 k€ ... 450 k€)	LEBT – RFQ beam dynamic review needed
middle section (ladder / electrodes) exchangable / no mechanical alignment required	High amount of dimensional accuracy in the manufacturing process required
no dipole field error ( <i>compared to 4-Rod</i> )	coupling loop for full size ladder RFQ needs galvanic contact to the support structure
good flatness properties possible (< 2%)	
proven vacuum properties (prototype test)	<b>POP Test with beam mandantory</b>



## ladder RFQ – status

**MAC 16:**

*(R11) Pursue the option of testing the RFQ in its final position in the new building and provide a comprehensive schedule that leaves sufficient time after the early beam tests for building a 4-vane RFQ in industry.*

**MAC17:**


*Copper plating in Q4/2017 of the two RFQ half-shell is, before the refurbishing of the GSI galvanic workshop, is essential to achieve this goal.*

**2017-10-13**



**acceptance test of vacuum chamber parts of the ladder RFQ**

**2017 Q4**

**copperplating ladder RFQ vacuum chamber**




# 325 MHz IAP ladder RFQ – parameters



main parameters	<i>M. Schütt IAP</i>
No. of Cells	55
Electrode Length	3,3 m
Electrode Voltage	96 kV
Thermal Loss	675 kW
Shunt Impedance	45 kΩm

## ladder RFQ - tuning concept (R11)


- *NO use of additional tuning plates*
- Fabricate *oversized* Ladder Structure
- Bead pull & frequency measurements combined with iterative milling of the ladder geometry.
- Fine tuning with plungers



M Schuett IAP, TUPVA0P74, IPAC2017,  
Copenhagen

## RFQ Schedule

Schedule	
Q3/ 2017	Fabrication
Q4 / 2017	Copper Plating tank
2018	RF Tuning Low Level Tests
2018-2019	RF Power Test





## LRF testbench since 2016-05





# ladder RFQ – beam test in LBH ?


LRF testbench  
since 2016 05

Abteilung	Kosten	Ressourcen
Ionen-Quellen	50 T€	36 MM
Linac-HF	100 T€	50 MM
Beam Cooling	54 T€	8 MM
Strahlenschutz	10 T€	3 MM
Installation (extern)	50 T€	12 MM
	>250 T€	> 100 MM

*too much space needed inside LBH  
decision for early pLinac building  
for testing all structures with beam*


Carl Kleffner      Acc Seminar 12. 20. 2017

# pLinac building – FAIR planning



**MAC16:** *The Committee strongly supports the testing of the RFQ in the pLinac building that should become available before end of 2020.*

# pLinac building – revised planning





# pLinac building



**The pLinac building has already started three years ago!**





# pLinac building



pLinac 2017-06





② hematite „lamda“ simplified:  
→ concrete shielding wall

### ③ beam dump

**WTK building activity:**  
**2017-12 ... 2018-01**

**pLinac building activity: Q4 2018**  
**HBO pLinac building: Jan 2020**

## excavation work – TK tunnel



aug 2017

excavation work now (oct 2017)  
finished






# pLinac building status




freeze design planning / sign building application 2017-10-13



# pLinac building status



freeze design planning / sign building application 2017-10-13






# pLinac building status




freeze design planning / sign building application 2017-10-13




# pLinac building status




freeze design planning / sign building application 2017-10-13



start of commissioning with full power operation  
expected Q4 2018



- decision in favour of in-house design
- demonstrated operation at the pLINAC operating point
- proven high reliability
  - topology in use at LINAC4
  - 14+2 systems, >100k operating hours w/o fault in the power train



100 us/div  
360us flat top ( $\Delta U/U_k$   
< 1%;  $\Delta I/I_k$  < 1.5% )

- meet IR/system) ⚡
- 50% of cheapest viable commercial (turn-key) offer

M. Pütz

# CH / CCH prototype



- manufacturing
  - copper plating
  - tuning
  - RF high power
- successfully tested 2016**

**CCH prototype  
(without dummy lens)**



**dummy lens**





# CH / CCH cavity manufacturing



**welding procedure of the stems** has to be redeveloped  
(welding from the outside of the tank is preferable)

**monolithic RF-structure** - irrecoverable damages of the structure possible in  
**case of major surface damages**

**copper plating issues** now solved by engineers and technicians with a major,  
additional development expense @ galvanic shop:

**copperplating at GSI mandantory**

**Additional dummy tests for CCH1 type mandantory**

**Konus type beam dynamic** call for precision manufacturing of all tanks as  
well as careful tuning between all cavities

# CH / CCH next steps



**2017-02 pLinac kickoff : decision to reduce the design energy: 68MeV**  
**2017-10 IAP final design (report not yet published)**

**Geometry of Triplett housings finalized (review needed)**

**New CH CCH Spec has to be written.**

**Mechanical integration with all pLinac devices  
(GSI DMU together with IAP)**


# CH / CCH galvanic plating

- 3 dummy CH tanks needed for successful copperplating
- complex anode shapes developed
- ensure electrolyte flow at the surface
- reconditioned electrolyte bath
- **CCH1 tank (*dwarf*): additional dummy test mandantory**

first test



sucessful test




D. Merz GSI

## Power Converter GSI Inkind


100 kV	Main Power Converter
-50 kV	Puller Power Converter
-5 kV	Repeller Power Converter
2x PC	Solenoids
2x PC	Source Coils
4x PC	Steerer Typ S1
PC	Electrostatic Chopper
	Control Rack

**FuG 100 keV power conv.  
successful SAT Q3 2017  
@ CEA**



# pLinac – gap voltage reduction

## Voltage Comparison: 70 MeV and 68 MeV



Cavity	CCH1	CCH2	CCH3	CH4	CH5	CH6
$\Sigma V_{70}$ (MV)	7.419	11.894	12.866	12.932	12.971	12.887
$\Sigma V_{68}$ (MV)	7.419	11.894	12.866	12.221	12.219	12.217
$\Delta V$	0.0	0.0	0.0	0.711	0.752	0.670


Ali Almomani, IAP - Frankfurt / Friday Seminar 10.02.2017



# beam dynamic (IAP)

2016 LINAC moprc018

beam envelopes






## error studies (IAP)

2016 LINAC moprc018

lens displacement

1. 100  $\mu\text{m}$  (setting 1)
2. 200  $\mu\text{m}$  (setting 2)



## **MAC 17:**

***(R7) Complete a set of end-to-end beam dynamics simulations for the p-linac, including RFQ, CCH/CH and the transfer line to SIS18. Use this set of simulations to analyse the sensitivity of the beam optics (losses and emittance growth) to the errors on the main linac components (position and rotation of quadrupoles, etc.).***

**build up beam dynamics know how on site:**

**2017-Q4**

**support from GSI**

**WPL beam dynamics S. Appel (70%)**

**O. Boine-Frankenheim (dep.)**

**2017-10-20**

**kickoff meeting at IAP Frankfurt**

***thank you for your attention***