FoS:

- production of static tuners and rf-coupling loop
- pow. conv. for quadrupoles
 - tendering ongoing
 - anticipated procurement of pieces started
- design of dynamic tuners
- preparation of hprf-testing
- dummy: Cu-layer evaluated -> too thin, counter measures defined
- FoS-plating: preparation of masking
- DT-study delay of three weeks expected:
 - delivery of faulty component from sub-supplier
 - request for budget transfer of 75 k€ 2020 -> 2021

Alvarez 2.0:

- refining resource loading of MSP plan
- clarify with puchase office anticipated works w.r.t. series tendering
- pulsed stripper: placing orders for external consultant and fast valves
- injector controls: exchanging of TCLs in MCR console
- acc seminar on Thursday: B. Haerer (KIT): "short e-bunches for sSTART"

MM 08.09.2020











