



FAIR Project Status

RRB Meeting, 22.02.2022

Jörg Blaurock

Technical Managing Director FAIR GmbH & GSI GmbH



Finland



France



Germany



India



Poland



Romania



Russia



Slovenia



Sweden



United Kingdom



Czech Republic




October 2021

Successful test of CBM Data acquisition
(DAQ) prototype - 3 Common
Readout Interface cards in an Entry Node



October 2021

FAIR Management visited the Polish
Shareholder - Jagiellonian University to sign
a scientific Memorandum of Understanding
and a GET INVolved Partnership agreement



November 2021

The GET INVolved Partnership agreement was signed by Josef Stefan Institute (JSI) and the University of Ljubljana (Slovenia), with FAIR for training and development of people and future talents



November 2021

22 Ultra high vacuum chambers produced by Vacuum Technique Pvt Ltd. were flagged off to FAIR, by Prof. Uday Bandyopadhyay, Director, Bose Institute, in a ceremony at Bangalore (India)



November 2021

31 Super-FRS Iron shielding blocks were delivered to FAIR site in November 2021.




December 2021

The prototype of the PANDA Central Support Frame (CSF) was assembled. The CSF will support beam-target-pipe, Vertex Detector and Straw Tracker.



January 2022

All parts of the in-kind-contribution of Romania for the HESR (corrector magnets and its power converters) have been delivered to Jülich.



January 2022

1st Collector Ring (CR) magnet arrived from BINP (Russia) at GSI Darmstadt on the assembly area in the Target Hall.





Civil Construction is progressing well for area north and area south



Coating and painting in SIS100 tunnel progressing well



Cryo hall and helium tank warehouse – concrete works almost completed

FAIR – GSI Campus Development Highlights



Start civil construction in June 2021
Completion scheduled for 2024



- FAIR Control Center
- 5 Levels - 206 Office workplaces



Completion in May 2021



- Parking garage
- 9 Levels - 800 parking spots

FAIR Project Time schedule

FAIR Council decided in February 2020 the Intermediate Objective (IO) (*marked dark green*) as an interim step towards full MSV.

The IO comprises


- the full scope of accelerator and experiments for the MSV
- the realization of the buildings for MSV except the buildings for CR, HESR and pLinac.

The engineering for the buildings HESR, CR and pLinac (*marked light green*) is continuing, while these buildings will be realized when funding is approved by FAIR Council.

Start of Early science IO is planned for end 2025 with parts of NUSTAR and APPA Cave.

The completion of IO is foreseen in 2027.

Critical Path of the FAIR project is the on-time delivery of ACC components as per Baseline 2021





FAIR Baseline schedule 2021




Early Science

Intermediate Objective

MSV



Critical Path of the FAIR project is the on-time delivery of ACC components as per Baseline 2021




Realization timeline of the buildings for CR, HESR and pLinac currently not secured - awaiting the funding approval by FAIR Council

- Management of Covid-19
- Delivery of ACC components in time and in quality
- Development of FAIR control system and software interfaces to components
- Development of Personnel Access System (PAS)
- Installation planning and preparation for installation execution
- Increased usage of external resources for preassembly and installation
- Commissioning planning
- Human resources - Capacity and leveling in line with priorities
- FAIR financing - Budget and cashflow

Conclusion:

The FAIR Project is currently progressing overall well, but financial challenges need to be addressed in 2022

A close-up, top-down view of a large, circular, metallic structure, possibly a particle accelerator or a large-scale scientific instrument. The structure features concentric rings and a central area with a bright blue light source, creating a radial pattern of light and shadow. The outer ring is made of a polished metal with visible rivets or bolts. The inner part has a dark, textured surface with radial lines.

Thank you for your attention !