


Research Retreat 18.07.2023
TU Darmstadt

FAM_BAU

- Presentation of the construction projects that have an impact on the scientific operations (clashes of dates, spatial limitations, etc.)
 - GaF-Measure Nr.11 Upgrade SIS18
 - Building permission and fire protection measures:
 - Linear accelerator BH-VR/TU/SH1-4 + (EH)
 - Building BG
 - Experimental halls TR/EX/TH
 - Refurbishment of EH and replacement of LA24

Upgrade SIS18 inside the transfer hall





Reinforced ceiling shielding SIS18 /TR Nord

A total of 643 shielding beams must be moved within the hall/s

321 to the outside
279 new manufactures beams
and 43 intermediately stored beams
have to be brought inside the TR

Transport time per beam 2 hours.



Variant 1: Removal and installation via facade opening (east and north) - rejected -

- due to the concrete wall located in front of the outside wall (opening of the facade only possible with a height $h = \text{approx. } 3.50 \text{ m}$).
- none of the possible facade panels has the required height or width – concrete beam width 12m –
- The mobile crane cannot lift the the ceiling beams, with approx. 20t, horizontally into the hall
- The resulting lever forces at 20to load are not manageable under the local conditions.



Variant 2: Mounting window in the roof north side (approx. 14,00m x 5,00m)

This variant has to be checked for feasibility by the planner and structural engineer


Disadvantages

- Necessary weather protection roof (openable) during execution.
- Statics and planning for opening and closing the existing roof is required
- Structural engineering and planning for protective roofs
- Roof opening over approx. 4 months




Benefits

- Disassembly and lifting of the „last five rows“ without special construction
- faster handling in the northern area of the hall (TR)
- Installation directly from the „P-Linac“ parking storage area by crane
- most of the deliveries can be made via Prinzenschneise-> less stress on the campus of GSI
- Scientific activities are possible in the rest of the halls




Variant 3 Complete transport through all three halls TR-EX-TH

- Levels 1 and 2 are locked during assembly time
- Level 2 is locked during transports for assembly
- Level 1 is locked during delivery and transport
- Level 1 and 2 ist fully usable



Schedule for upgrade SIS 18 (both variants)



- Removal and installation time is calculated on the assumption that three crane teams will be installed, one team each hall
- optimizable by opening the roof, if feasible
- schedule without any time buffer
- without taking account other planned activities

construction phase 6 months

Next steps Upgrade SIS 18

BAU_Björn Benz



requirements:

- Construction time of approx. 6 months
- Full-Shutdown required for both variants
- Variant Transport through hall only possible with complete construction freedom in the halls
- secured financing by FAIR approx. 5,2 million EUR


recommendation BAU:

- Implementation of the variant transport via roof opening, if possible
- Definition of the time window for “Full Shutdown” in 2024/2025

next steps:

- Shopping cart and procurement planning Q3 2023
- Decision on the variant after verification of static feasibility and cost-effectiveness comparison

Overview of building permit status Campus GSI



Legend



RED

Permit situation deviates from construction status
Fire protection qualification in building construction and TGA in buildings around the linear accelerator (BH1-3, TU, VR, SH1, 2, 4), experimental halls (TR, EX, TH), BG, PHL and SB1 to achieve compliance with building regulations



ORANGE

Building permit with small deviations
Buildings in final processing to achieve building permit conformity BK1, SB-2-3, BR1-3, GaF, GL, PH-E charging stations



GREEN

Permit situation in accordance with construction status
Not complaint from the building authority




YELLOW

Building permit in progress
Approval will take place with implementation of the planned measures in SE+EH, EZ

AR 110 Baumaßnahmen > 2,5 Mio. €

- Neubauten
- Sanierungen
- Projektiert
- FAIR



Upgrade SIS18
aus GaF



Building law refurbishment_linear accelerator

BAU_Maria Martin Pelaéz / N. N.

Refurbishment of Buildings around the accelerator:

Halls (BH1-3), tunnel (TU), utility rooms (VR) und stripper halls (SH1, 2 und 4)


Measures: Fire safety measures: construction of locks, enclosure of stairs, fire doors, fire dumpers, fire bulkheads, fire walls, replacement of transformers, low-voltage main distributions and sub-distributions, electrifications of new locks, fire alarm systems (BMA), safety lighting (SiBel), BOS-radio, measurement control technology (MSR), renewal of drinking water supply, repair of basic lines, renewal of ventilation systems

User: Linear accelerator and Power supply

Costs: 8 Mio. € inkl. risk (1,0 Mio. €)
construction: 2,2 Mio. EUR
TBE: 2,9 Mio. EUR
(2,1 Mio. EUR ETS und ETE!)

Construction time: 2026 – 2028 (commissioning FAIR)

Status: [AR 111 proposal for a decision](#)



Building law refurbishment_experimental halls

BAU_Maria Martin Pelaéz / N. N.

Refurbishment of the experimental halls:

Transfer hall (TR), New experimental hall (EX), Target hall (TH)

Measures: Fire protection and safety measures
renewal and refurbishment of technical building equipment

User: Scientific experiments


Costs: 7 Mio. € incl. risk (0,75 Mio. €)
construction: 2,7 Mio. EUR
TBE-technical building equipment: 2,0 Mio. EUR
(1,65 Mio. EUR ETS_fire alarm systems (BMA),
safety lighting (SiBel), BOS-radio,)

Planning/

Permit: ?– 2028 min. building permission until commissioning FAIR

Construction time: from 2028

Status: [AR 111 proposal for a decision](#)




Building law refurbishment_building BG

Bau_Maria Martin Pelaéz / N. N.

Refurbishment Building BG and safety measures Phelix Gebäude (PH)

Measures:	Fire protection measures Renewal and refurbishment of technical equipment
User:	Operation GSI and science
Costs:	7,5 Mio. € incl. risk (0,9Mio. €) determined with cost characteristics on m ² BGF
Planning:	?– 2028 min. concept of fire protection untill commissioning FAIR
Construction:	from 2030
Status:	AR 111 proposal for a decision




Refurbishment SE – P1_

Advance measures to maintain scientific excellence

BAU_Uwe Fabig / Anne Giesler

- New construction
- Refurbishment
- Projected



Thank you very much for your attention!

