

Action Items, Session 4, Commissioning V. Kamerdzhiev

Workpackage	Required Action/Activity	Activity Owner	Due Date
	Clarify the ladder issues	H. Hagelskamp	
	Define Anlagenzuständige	SPL/deputy	
	Define STVs	SPL/deputy	
	Define a radiation protection responsible person	SPL/deputy	
	Define the entire safety organization for SIS100 commissioning	SPL/deputy	
	Find a way to ensure the insulation vacuum is leak free, mitigate risk		
	Find out if quench training is to be performed		
	track closely, WC bus bars for main supply on critical path,	V.Plyusnin	
	Establish/prepare automated commissioning procedures in advance	SYS	
	Consider and prepare in advance additional modes for beam instrumentation	SYS, BEA	
	Act on the basis of the current keep-alive list ASAP	O.Ciosk	
	Complete the keep-alive list, update regularly	O.Ciosk	
	Organize kickoff meeting for SIS100 commissioning	SIS100 FCM	
	Consider collaborations with other Helmholtz Institutions, also international institutions on specific topics of installation and commissioning. Exchange of personnel with specific qualifications for limited time, weeks/months to resolve critical issues, e.g. welding	SPL/deputy GF	

