



# Installation of the Forward Endcap EMC




Fritz-Herbert Heinsius  
*Ruhr-Universität Bochum*

# Installation Procedure

- Assembly and beam test at FZJ (PANDA preassembly)
- Transport to FAIR
- Need lab space at GSI to setup and test all channels: At least 6x8 m<sup>2</sup> (+large door) for 3 months
- Forward endcap size with support structure about 5.8x2.4x3.4 m<sup>3</sup>



# Rails for Support Structure




- Rails for precise mounting of forward endcap EMC
- 6.8 m length possible without crossing forward spectrometer rails
- Support structure to move endcap EMC into solenoid needs space
- Question: Space requirement, overlap with forward spectrometer (3.6 m when in parking pos.)

# Connect Detector to Mounting Support


## Requirements

- Space in hall
- Crane



## Forward endcap EMC with

- Insulation cover & ADCs
- Cooling lines
- Cables & fibres *up to patch panel* (not shown)




Zentralinstitut für Engineering Elektronik und Analyse




# Move Detector into Magnet

- Cables connected
  - They pass the insulation
  - Cooling lines up to mixing boxes next to detector
- Problem
  - Doors are in the way!



Zentralinstitut für Engineering Elektronik und Analyse

# Doors open: *no Space for Cables etc.*




# Larger Opening of Magnet Doors

*Need 516 mm more  
On both sides*

463 mm

1778 mm

# Doors





# To be discussed

- Rails on floor for mounting forward endcap EMC and DISC DIRC
- Larger opening of doors to facilitate mounting of EMC