

BINP WPL's (with BINP PMO help?)

- *monthly*
- **update supplier status report**
(Excel - FAIR Standard template)

via EDMS
(E-Mail)
to
FAIR WPL

WPL & Supplier For CR: WPL & FAIR Technical Coordinator CR

- *monthly*
 - **via Telephone, Video Meeting**
 - **check supplier status report**
(excel)
- Discussion -> release!**

FAIR PMO For CR: FAIR Technical Coordinator CR

- *MS project update*

overview will be made
by FAIR PMO


HEBT Vacuum Chambers (Batch 2&3)

Drawings Magnet + Vacuum Chamber	CID	DMJ Drawing no.	Drawing no. Supplier	Contracted FAT date (target date)	Delivered date (actual date)	Forecast FAT date (actual date)	Forecast by supplier delivery date (actual date)	Design		Purchase			
								RF/CR	2D/PR	Flanges	Shells	Others	
FT-BE-MV-2U-000001	01-0001-001-7	FT-BE-MV-2U-000001	HTHY-MH005-0000A-A	Aug 20	Nov 20			0	0	0	0	0	0
FT-BE-MV-2U-000002	01-0001-004-4	FT-BE-MV-2U-000002	HTHY-MH005-0000A-A	Aug 20	Nov 20			0	0	0	0	0	0
FT-BE-MV-2U-000003	01-0001-001-1	FT-BE-MV-2U-000003	HTHY-MH005-0000A-A	Aug 20	Nov 20			0	0	0	0	0	0
FT-BE-MV-2U-000004	01-0001-004-0	FT-BE-MV-2U-000004	HTHY-MH005-0000A-A	Aug 20	Nov 20			0	0	0	0	0	0
FT-BE-MV-2U-000005	01-0001-012-2	FT-BE-MV-2U-000005	HTHY-MV014-0000A-A	Aug 20	Nov 20			0	0	0	0	0	0
FT-BE-MV-2U-000006	01-0001-014-0	FT-BE-MV-2U-000006	HTHY-MV008-0000A-A	Aug 20	Nov 20			0	0	0	0	0	0
FT-BE-MV-2U-000007	01-0001-021-0	FT-BE-MV-2U-000007	HTHY-MH005-0000A-A	Dec 19	May 20			3	3	3	3	3	0
FT-BE-MV-2U-000008	01-0001-203-7	FT-BE-MV-2U-000008	HTHY-MH005-0000A-A	Dec 19	May 20			3	3	3	3	3	0
FT-BE-MV-2U-000009	01-0001-204-4	FT-BE-MV-2U-000009	HTHY-MH005-0000A-A	Dec 19	May 20			3	3	3	3	3	0
FT-BE-MV-2U-000010	01-0001-130-8	FT-BE-MV-2U-000010	HTHY-MH005-0000A-A	Dec 19	May 20			3	3	3	3	3	0
FT-BE-MV-2U-000011	01-0001-131-5	FT-BE-MV-2U-000011	HTHY-MH005-0000A-A	Dec 19	May 20			3	3	3	3	3	0
FT-BE-MV-2U-000012	01-0001-016-6	FT-BE-MV-2U-000012	HTHY-MH001-0000A-A	Dec 19	May 20			2	2	2	2	2	0
FT-BE-MV-2U-000013	01-0001-020-2	FT-BE-MV-2U-000013	HTHY-MH005-0000A-A	Dec 19	May 20			3	3	3	3	3	0
FT-BE-MV-2U-000014	01-0001-018-9	FT-BE-MV-2U-000014	HTHY-MH001-0000A-A	Dec 19	May 20			2	2	2	2	2	0
FT-BE-MV-2U-000015	01-0001-048-8	FT-BE-MV-2U-000015	HTHY-MH005-0000A-A	Dec 19	May 20			3	3	3	3	3	0
FT-BE-MV-2U-000016	01-0001-083-3	FT-BE-MV-2U-000016	HTHY-MH022-0000A-A	Dec 19	May 20			2	2	2	2	2	0
FT-BE-MV-2U-000017	01-0001-061-9	FT-BE-MV-2U-000017	HTHY-MH005-0000A-A	Dec 19	May 20			3	3	3	3	3	0
FT-BE-MV-2U-000018	01-0001-042-6	FT-BE-MV-2U-000018	HTHY-MH005-0000A-A	Dec 19	May 20			2	2	2	2	2	0
FT-BE-MV-2U-000019	01-0001-095-5	FT-BE-MV-2U-000019	HTHY-MV014-0000A-A	Apr 20	Jul 20			2	2	2	2	2	0
FT-BE-MV-2U-000020	01-0001-011-8	FT-BE-MV-2U-000020	HTHY-MV014-0000A-A	Apr 20	Jul 20			2	2	2	2	2	0
FT-BE-MV-2U-000021	01-0001-072-5	FT-BE-MV-2U-000021	HTHY-MV013-0000A-A	Apr 20	Jul 20			2	2	2	2	2	0
FT-BE-MV-2U-000022	01-0001-070-1	FT-BE-MV-2U-000022	HTHY-MV013-0000A-A	Apr 20	Jul 20			2	2	2	2	2	0

HEBT Vacuum Chambers (Batch 2&3)

Drawings Magnet + Vacuum Chamber	CID	DMJ Drawing no.	Drawing no. Supplier	Contracted FAT date (target date)	Delivered date (actual date)	Forecast FAT date (actual date)	Forecast by supplier delivery date (actual date)	Design		Purchase			
								RF/CR	2D/PR	Flanges	Shells	Others	
FT-BE-MV-2U-000001	01-0001-001-7	FT-BE-MV-2U-000001	HTHY-MH005-0000A-A	Aug 20	Nov 20			0	0	0	0	0	0
FT-BE-MV-2U-000002	01-0001-004-4	FT-BE-MV-2U-000002	HTHY-MH005-0000A-A	Aug 20	Nov 20			0	0	0	0	0	0
FT-BE-MV-2U-000003	01-0001-001-1	FT-BE-MV-2U-000003	HTHY-MH005-0000A-A	Aug 20	Nov 20			0	0	0	0	0	0
FT-BE-MV-2U-000004	01-0001-004-0	FT-BE-MV-2U-000004	HTHY-MH005-0000A-A	Aug 20	Nov 20			0	0	0	0	0	0
FT-BE-MV-2U-000005	01-0001-012-2	FT-BE-MV-2U-000005	HTHY-MV014-0000A-A	Aug 20	Nov 20			0	0	0	0	0	0
FT-BE-MV-2U-000006	01-0001-014-0	FT-BE-MV-2U-000006	HTHY-MV008-0000A-A	Aug 20	Nov 20			0	0	0	0	0	0
FT-BE-MV-2U-000007	01-0001-021-0	FT-BE-MV-2U-000007	HTHY-MH005-0000A-A	Dec 19	May 20			3	3	3	3	3	0
FT-BE-MV-2U-000008	01-0001-203-7	FT-BE-MV-2U-000008	HTHY-MH005-0000A-A	Dec 19	May 20			3	3	3	3	3	0
FT-BE-MV-2U-000009	01-0001-204-4	FT-BE-MV-2U-000009	HTHY-MH005-0000A-A	Dec 19	May 20			3	3	3	3	3	0
FT-BE-MV-2U-000010	01-0001-130-8	FT-BE-MV-2U-000010	HTHY-MH005-0000A-A	Dec 19	May 20			3	3	3	3	3	0
FT-BE-MV-2U-000011	01-0001-131-5	FT-BE-MV-2U-000011	HTHY-MH005-0000A-A	Dec 19	May 20			3	3	3	3	3	0
FT-BE-MV-2U-000012	01-0001-016-6	FT-BE-MV-2U-000012	HTHY-MH001-0000A-A	Dec 19	May 20			2	2	2	2	2	0
FT-BE-MV-2U-000013	01-0001-020-2	FT-BE-MV-2U-000013	HTHY-MH005-0000A-A	Dec 19	May 20			3	3	3	3	3	0
FT-BE-MV-2U-000014	01-0001-018-9	FT-BE-MV-2U-000014	HTHY-MH001-0000A-A	Dec 19	May 20			2	2	2	2	2	0
FT-BE-MV-2U-000015	01-0001-048-8	FT-BE-MV-2U-000015	HTHY-MH005-0000A-A	Dec 19	May 20			3	3	3	3	3	0
FT-BE-MV-2U-000016	01-0001-083-3	FT-BE-MV-2U-000016	HTHY-MH022-0000A-A	Dec 19	May 20			2	2	2	2	2	0
FT-BE-MV-2U-000017	01-0001-061-9	FT-BE-MV-2U-000017	HTHY-MH005-0000A-A	Dec 19	May 20			3	3	3	3	3	0
FT-BE-MV-2U-000018	01-0001-042-6	FT-BE-MV-2U-000018	HTHY-MH005-0000A-A	Dec 19	May 20			2	2	2	2	2	0
FT-BE-MV-2U-000019	01-0001-095-5	FT-BE-MV-2U-000019	HTHY-MV014-0000A-A	Apr 20	Jul 20			2	2	2	2	2	0
FT-BE-MV-2U-000020	01-0001-011-8	FT-BE-MV-2U-000020	HTHY-MV014-0000A-A	Apr 20	Jul 20			2	2	2	2	2	0
FT-BE-MV-2U-000021	01-0001-072-5	FT-BE-MV-2U-000021	HTHY-MV013-0000A-A	Apr 20	Jul 20			2	2	2	2	2	0
FT-BE-MV-2U-000022	01-0001-070-1	FT-BE-MV-2U-000022	HTHY-MV013-0000A-A	Apr 20	Jul 20			2	2	2	2	2	0

Discussion -> release!



Delivery Matrix BINP all components

Component	Contracted FAT date (target date)	Delivered date (actual date)	Forecast FAT date (actual date)	Forecast by supplier delivery date (actual date)
HTHY-MH005-0000A-A	Aug 20	Nov 20		
HTHY-MV014-0000A-A	Aug 20	Nov 20		
HTHY-MV008-0000A-A	Aug 20	Nov 20		
HTHY-MH001-0000A-A	Dec 19	May 20		
HTHY-MH022-0000A-A	Dec 19	May 20		
HTHY-MV014-0000A-A	Apr 20	Jul 20		
HTHY-MV013-0000A-A	Apr 20	Jul 20		

monthly update – BINP involved

monthly update – FAIR PMO