

Dr. Petr Shatunov

Budker Institute of Nuclear Physics, Novosibirsk, Russia

Online 10, November, 2020







Status: TCR1

- Dipoles, Wide quads, Correctors, Sextupoles, Power converters, Beam observation follow the procedure of similar CR elements. Exact schedule is in discussion.
- Vacuum chambers waiting for specs.
- TCR1QS06 special type quad, developed and there is spec.
- TCR1DX6, TCR1KH3, TCR1KV4 knot still in development. Looking for a good solution.





Septum Magnets Further Steps (May 2020)

Injection:

- Spec. Change request \rightarrow submitted
- Update for detailed injection parameters → ready for submission
- CDR \rightarrow right after Specs change. Everything is ready.
- FDR \rightarrow right after CDR. Blueprints are ready.
- Vacuum chambers and tests → August-September 2020
- Production of pre-series and tests \rightarrow 2021

Extraction:

- Spec. Change request $\ensuremath{\rightarrow}$ to be submitted after the workshop
- Update for detailed extraction parameters $\ {}_{\rightarrow}$ to be submitted
- Magnetic field calculations → 1-2 Monthes
- Design finalization \rightarrow end of summer.
- CDR \rightarrow Autumn 2020
- FDR \rightarrow As soon as blueprints will be ready.
- Production goal \rightarrow start after the production of ISM pre-series.





Beams Dynamics for Injection/Extraction

- Scheme for orbit steerers were updated for Injection
- Extraction with two-part extraction septum was recalculated
- The paper was made and published in EDMS.



Injection Septum Magnet Status



- Magnetic field quality discussion done
- Spec. Change request done
- Ceramic vacuum chamber procurement done. Testing is on the way.
- Iron procurement done
- Copper procurement done
- Blueprints in the workshop
- The stamp is ready for production. Waiting for the order.
- Testing approach is agreed.
- CDR & FDR → still in preparation
- Production and tests \rightarrow late 2021



Injection Septum Magnet Parts







Ceramic vac. chambers

PS for Dubna Booster-Nuclotron





- Magnetic field calculations finished
- Development finished
- Blueprints are in the workshop
- Laser cutting
- CDR & FDR → still in preparation
- Production and tests \rightarrow early 2022

Number of magnets	2
Magnetic field	1.2T
Radius of curvature	11070mm
Effective legth	687.35mm
Final orbit deviation angle	7.513°
Yoke length	640mm
Voltage	2.5kV
Pulse length	3 msec
Gap	65 mm

Extraction Septum Status

Magnetic field quality better than $\pm 5 \cdot 10^{-3}$



Injection simulations

Helmut Weick → This Workshop. Wednesday 10.00





Further Steps

Injection:

- CDR \rightarrow In work. Coming soon.
- FDR \rightarrow right after CDR.
- Production of stamp → Spring 2021
- Stamping → Spring Summer 2021
- Assembling → Fall 2021
- Testing and possible additional work \rightarrow End of 2021

Extraction:

- Spec. Change request
- Production preparations in the workshop
- Testing of laser cutting
- CDR → Right after ISM CDR
- FDR → Right after ISM FDR
- Production goal \rightarrow early 2022





Thank you!

Injection Septum: Magnetic Field Simulations





Precision of winding is 0.5mm. Demand for profile accuracy 0.1mm



Extraction Septum: Magnetic Field Simulations







Magnetic Field Quality Requirements

Initial distribution of 2000 particles



Distribution after 3 Septums with $\triangle B/B=0.02$ at radius 60mm



Losses: 94 particles exceeding horizontal amplitude 115 particles exceeding vertical amplitude ~10% off losses





Paper published in EDMS by Ivan Koop in 02.2020

Magnetic Field Quality Requirements



Assembling: Parts order







Assembling: Yoke is finished





Vacuum chamber









Vacuum chamber









