

#### **Outline**



#### Introduction

#### Scope of work

Status

#### ADDENDUM 18 KR5656/TE

TO

**COLLABORATION AGREEMENT K 1727/DG (THE "AGREEMENT")** 

That the Parties wish to collaborate in the field of copper plating technology of components for rf-linacs on the basis that CERN has unique expertise in providing such activities;

M. Taborelli, G. Rosaz, L. Ferreira, S. Roupioz, P. Maurin T. Dettinger, L. Groening, M. Heilmann, S. Mickat, M. Strauch

#### **Existing UNILAC post-stripper DTL**



- design from the 1960ies: high intensity operation of heavy ions not considered
- anticipated life time: 1990 2000
- first three cavities in operation since 51 years, aging goes on
- cavities, drift tubes, and magnets partially damaged
  - → increased maintenance efforts & operational risks














FAIR GmbH | GSI GmbH 07.05.2025

# UNILAC post-stripper DTL New design




- shall deal with very intense beams of uranium
- drift tube linac from five Alvarez-type cavities
- pulsed e.m. quadrupole magnets to meet specific ion's A/q
- each drift tube being equipped with one internal quadrupole

1.95 m



10 half-size drift tubes and 177 full-size drift tubes including two stems each



### GSI electroplating workshop (est. 1960ies): Retrofitting 2019 - 2023



- meet enhanced requirements from authorities
- replace basins
- renew of technical equipment
- external storage of hazard. materials containers
- hire one more technician and galvanizer, resp.
- total invest of 3.4 M€









### **Electroplating with high-bright copper**



- all surfaces exposed to RF-fields must be Cu-plated with about 150 μm
- GSI has the expertise to do this plating in-house
- however, GSI's plating shop is fully loaded with the 25 cavity mantles and 10 end-plates










#### Requirements to plating

FAIR ESSIE

- high-bright plating with dedicated chemistry recipe
- copper of purity larger than 96% IACS
- plated surface ready for operation at ≤ 10<sup>-8</sup> mbar
- defined thickness profile (thickness d in µm):
  - d = 0
  - 50 ≤ d ≤ 120
  - 50 ≤ d ≤ 300
  - $100 \le d \le 140$
- 177 pieces
- each with individual length of drift tube







#### **Electroplating with high-bright copper**



- dedicated and rigorous market survey revealed that:
  - there are some few commercial shops that can deal with add-on parts as flanges, bellows, plungers, etc.
  - but there is no shop that can deal with 177 drift tubes

- a collaboration with CERN has been forged with mutual benefits:
  - GSI: plating of the drift tubes
  - GSI: a fully working plating line (GSI may take it over afterwards)
  - CERN: expertise in high-bright copper plating
  - both: merge expertise
  - both: increase independence from very restricted commercial market



collaboration is on the high-bright Cu-plating of 177 drift tubes (DT)


FAIR GmbH | GSI GmbH 07.05.2025 8

# Workpackages and schedule as agreed and signed (Dec. 2023)



WP	Scope	Cavity	# of DTs	timeline	payment [CHF]
1	Design of plating line & tools			01/23 - 05/23	25000
2	Purchasing plating line & tools			01/23 - 09/24	331875
3.0	Recruitment of CERN staff			09/23 - 06/24	81000
3.1	Plating DTs	Al	52	01/25 - 08/25	104720
3.2	Plating DTs	Alla + Allb	72	04/26 - 02/27	277632
3.3	Plating DTs	AIII + AIV	53	04/27 - 09/27	218752
			177		1038979


optional in view of progress




### Successful commissioning of plating line at CERN




2022 - 23: design works, simulation of plating process





Oct. 2024: FAT of plating line @ GALVO Service / Italy

Dec. 2024: delivery, installation and SAT



times to optimize process





FAIR GmbH | GSI GmbH 07.05.2025

# Workpackages and schedule as currently executed and planned



WP	Scope	Cavity	# of DTs	timeline	payment [CHF]	status	
1	Design of plating line & tools			01/23 - 05/23	25000	done	
2	Purchasing plating line & tools			01/23 - 09/24	331875	done	
3.0	Recruitment of CERN staff			09/23 - 06/24	81000	done	- 104720 CHE (billed & poid)
3.1	Plating DTs	Alla	40	05/25 - 09/26	135843	starting soon	— 104720 CHF (billed & paid)
3.2	Plating DTs	AI	52	04/26 - 02/27	176596	open	٦
3.3	Plating DTs	Allb	32	10/26 - 02/27	108674	open	optional in view of progress
3.4	Plating DTs	AIII + AIV	53	03/27 - 09/27	179992	open	<u> </u>
			177		1038979		· <del>-</del>

#### unchanged:

- overall scope and benefits
- final termination date
- overall payment

#### adapted to progress of DT production

- pulling Alla in advance of Al (Al production meets issues at supplier)
- splitting WP (Alla + Allb) into two separate WPs

this is how we live it; there is no formal re-agreement yet

FAIR GmbH | GSI GmbH 07.05.2025 11

#### Defining the plating process prior to series



- last week: dummy DT provided by GSI has been used to commonly finalize the process
- two joint complete plating processes have been performed
- results meet specifications in all aspects

collaboration is on track w.r.t. timeline, budgets, results

• few tools (increase efficiency of handling) will be re-designed and series plating starts on May 19th









FAIR GmbH | GSI GmbH 07.05.2025

## Thank you for your attention!





FAIR GmbH | GSI GmbH