

# ESR Status July 16, 2018



- **bakeout of Northern arc was postponed by a few days due to Unilac accident, start middle of this week**
- **electron cooler is assembled and leak tested, installation of electron gun in the electron cooler already this week, afterwards preparation for bakeout**
- **commissioning without beam according to schedule is feasible (August 6)  
HV conditioning of electron cooler can be done in parallel**
- **preparation of beam diagnostics is ongoing**