

# Machine meeting 26.03.19 - UNILAC

- **UNILAC operation:**
  - UNILAC in operation with Au and Ag from HSI, Ca from HLI, running smoothly: **Full UNILAC operation (beams from 3 sources to 4 UNILAC experiments and SIS18)**
  - Experiment at UZ6 finally enabled by extensive engagement of colleagues from vacuum dept.
  - Origin of energy leaps for Ag found & fixed: Phase controller was impaired by broken cable and due to this out of proper tune
  - **A4 operation with risk of severe damage, organizational measures have been taken, data supply repaired; safety measures take more time**
- **HSI RFQ:**
  - cleaning for assembly of first 'Elektrodenkorb'
- **LEBT QQ beampipe:**
  - parts for steel pipe ordered
  - construction of cooling jacket in finalization

# Machine meeting 26.03.19 - UNILAC

- **FoS:**
  - further delay for copper plating of dummy cavity expected
  - first drift tube prototype copper plated by external company
  - fabrication of 11 DTs for FoS proceeding

