

Status Forward Endcap EMC

PANDA Collaboration Meeting 20/1, GSI, Darmstadt, 2020


Thomas Held

Ruhr-Universität Bochum Institut für Experimentalphysik I

Outline


- Annealing LED-Caused Noise in APD Submodules
- APD Submodule Manufacturing
- APD Screening
- SADC Cooling Crates
- Forward Endcap Cooling

LED-Caused Noise (APD Submodules)



- November meeting: Reported trouble with noise introduction seen in Bonn test stand
- Obviously caused by annealing LEDs sitting close to APDs ("blue" rather than "red")
- Unsuccessful trial of reproduction in Bochum test stand (room temperature only)

LED-Caused Noise (APD Submodules)



- RMS of noise (in SADC channels) versus read out channel number
- 8-crystal submodule (16 read out channels)
- One defective (shielding?) unit: two channels w/ excessive noise (independent from LED test)



LED-Caused Noise (APD Submodules)

- No noise contribution to "red" APD channels (being further away from LED)
- Worst case ("blue" APDs): about 1 ADC channel additional noise contribution
- Translates to (12 GeV / 8192) : 16 (high gain) = 92 keV, integrated in feature extraction over (say) 9 channels: 92 keV : $\sqrt{9}$ = 31 keV
- Several cabling conditions for LED current line tested (shielded, twisted pair cabling, ...)
- From these figures we derived the conclusion to restart APD submodule production
- Bonn people confirmed lower noise figures when moving to second test stand

Status Forward Endcap EMC



APD Submodule Manufacturing

- Several minor modifications in unit-building:
 - Ease/speed up manufacturing
 - Prevention of need for repair/delays
- APD pin holes closed by wax, LED hole closed by plastic bars (prevention of casting compoung loss)
- Protective self-adhesive covers on APDs










APD Submodule Manufacturing





- Currently about 20 APD submodules built
- Production rate up to 5 submodules per week
- At least 40 net weeks needed for completion of FWEC submodules





APD Screening

- Regular screening/irradiation ongoing
- Temporary lack of irradiated APDs in January (Forced vacation issues of radiation protection person at Strahlenzentrum GI)
- Current numbers:
 - Screened/irradiated 13000 (44% of whole(!) EMC)
 - Matched (on demand): 1000 (corresponding to about 30 submodules)





SADC Cooling Crates








- SADC cooling crate design needs modification
- Backplane PCB redesign (board distance)?
- Power supply redesign
- PS cooling inclusion: extension of cooling flanges
- Collection of all final parts in Bochum, check of what needs to be redesigned
- Design work: Still KVI???
- Manufacturing of crates: Bochum, Bonn? Not KVI!



Thomas Held

Forward Endcap Cooling





- First working coolant heater available now
- Running different tests on pressure drop, heating performance etc. (w/ Orsay chiller only yet)



