



Year	System Services (RBAC, cmw, Sequencer, MiTSA)
2020 R15	Beamtime 2020:  Sequencer: Prototype operation (no service)  Release 16:  RBAC: vertical test (proof of principle: RBAC server, FESA & App demonstrator class)  RBAC: Start specification for RBAC  Sequencer: Sequencer service prototype (based on Molr)  RFID authentication service prototype for RBAC and consoles  MiTSA: Middle Tier Service Architecture framework: conceptual design and prototyping
2021 R17	Beamtime 2021:  Sequencer service (based on Molr), experimental operation  Release 17: RBAC specification complete MiTSA (middle tier services framework): prototype implementation  Release 18: RBAC: Engineering protype for RBAC management Sequencer: Sequencer service in operation (including GUI)
2022 R19	Release 20:  • Rollout RBAC into production system (group/id management & management tool)
2023 R21	Release 22:  • LSA supports RBAC (restrict access to LSA parameters)
<b>2024</b> R23	
<b>2025</b> R25	
K26	


## **Archiving Service (MARS) / Post Mortem Service** Year Beam time 2020: 2020 MARS experimental operation (20 TB storage, base version) R15 • SAT complete (in-kind project closed) MARS technical review meeting and definition of future development roadmap Release 16: R16 • MARS stores LSA context data Beam time 2021: 2021 MARS in productive operation (20 TB storage) including REST retrieval API 50 Hz data reduction algorithm mechanism (for UNILAC) **R17** UNICOS vacuum system stores data by SILECS/PLC communication (valves, pressures) Release 18: R18 MARS stores BLOBS (binary large objects, file based) Technical concept for UNICOS system integration (for all process variables) 2022 Release 19: UNICOS system integration: UNICOS process variables stored in Archiving R19 MARS Data Explorer: First version App (based on Grafana) Until end of 2022: R20 • Dynamic (rule-based) configuration of storage parameters based on accelerator & beam modes 2023 **R21 R22** Beam time 2024: 2024 Post Mortem data integrated in MARS (prototype operation) MARS extended to 100 TB (based on operation request) **R23 R24** Beam time 2025: 2025 • Post Mortem integration in MARS (full production) **R25 R26**

Year	Machine Protection Systems
2020 R15	Beam time 2020:  SIS18 spill abort system: operational => done, needs to be commissioned in BT2021  Release 16:  FBAS feasibility test done (FBAS signals via WR network, critical technical decision)  MASP monitors UNILAC devices (via CAP alarm mechanism)  String test (12/2020):  QD Trigger Matrix (SIS-100): hardware, device software, engineering/expert tool (prototype)  DAQ for QD voltages (100 channels): prototype
2021 R17	Release 17:  BTM system: Prototype & experimental operation, simple GUI  Release 18:  Fast BLM system (SIS-100) prototype: hardware, device software, expert tool (prototype)  All PLC-ILK collector stations produced (FAIR)
2022 R19	Beam time 2022:  BTM system: operational (with GUI)  MASP incorporates chain –specific interlocks
R20	<ul> <li>Release 20:</li> <li>MASP specification complete (final version)</li> <li>FBAS SIS-100 &amp; HEBT (fast beam abort system): technical concept ready and approved</li> </ul>
2023 R21	Release 21:  • FBAS SIS-100 (fast beam abort system) prototype version
R22	<ul> <li>Release 22:</li> <li>MASP full version (including HW trigger to FBAS), prototype version</li> <li>Magnet power permit / movable devices permit service, prototype version</li> </ul>
2024 R23	Release 23:  • MASP full version in production  • FBAS SIS-100 & HEBT (fast beam abort system) ready for operation
R24	
2025 R25	
R26	





Year	Timing System & Data Master
2020 R15	Beam time:  • DM supports 4 Patterns per DM-Core (status quo)
R16	• 10/2020: New Timing Release (improved monitoring, VLANS)
2021 R17	<ul> <li>Q1/2021: SCU4 design with Aria10 ready, pre-condition for PCle-Aria10 board design)</li> <li>R17: Technical Concept Clustered Data Master, including Linac DM</li> </ul>
R18	R18: Dynamic loading of DM schedules (from host system)
2022 R19	R19: Prototype Aria10-PCle board available for testing
R20	<ul> <li>R20: New DM based on Aria10 (experimental operation, more patterns for users)</li> <li>R20: DM dynamic loading of schedules from fast internal memory (prototype)</li> </ul>
2023 R21	
R22	<ul> <li>R22: Clustered Data Master: Prototype</li> <li>R22: DM supports "rectangular-type patterns"</li> <li>R22: DM supports FESA-Transactions</li> </ul>
<b>2024</b> R23	
R24	R24: DM supports "parallelogram-type patterns"
<b>2025</b>	
R26	



Year	General Developments for UNICOS Controls
2020	<ul> <li>Tests and Development with WinCC OA V3.16 different SPs at CentOS LINUX Server in order to prepare changeover</li> <li>Restrictions of ULC UX client allows not the full usage for main control room operators</li> <li>Test and Development for usage of Ind. Ethernet / PROFINET with UNICOS based systems</li> <li>Development of tools for better usage of Git for S7 projects</li> <li>Development of simulator tools for testing of PLC based programs</li> <li>Development of basics for EPLAN and specfile generator</li> <li>Migration of the systems to new UNICOS/WinCC OA/TIA portal releases</li> <li>Close frame contract for cabinet manufacturing (Vacuum, Bake Out, Insulation Vacuum, Cryo)</li> </ul>
2021	<ul> <li>Development of client concept for main operators with WinCC OA LINUX server</li> <li>Changeover to CentOS LINUX server</li> <li>Conceptual design and start development for UNICOS to long term archiver interface</li> <li>Extension of UNICOS object-related user rights</li> <li>Migration of the systems to new UNICOS/WinCC OA/TIA portal releases</li> </ul>
2022	<ul> <li>Migration of the systems to new UNICOS/WinCC OA/TIA portal releases</li> <li>Finalization of development and start of tests for UNICOS to long term archiver interface</li> <li>Further development of the WinCC OA SCADA system</li> </ul>
2023	<ul> <li>Migration of the systems to new UNICOS/WinCC OA/TIA portal releases</li> <li>Set long term archiver operational</li> <li>Further development of the WinCC OA SCADA system</li> </ul>
2024	Migration of the systems to new UNICOS/WinCC OA/TIA portal releases     Further development of the WinCC OA SCADA system
2025	Migration of the systems to new UNICOS/WinCC OA/TIA portal releases     Further development of the WinCC OA SCADA system

Year	Vacuum Controls (UNICOS)
2020	Beam time 2020:  UNILAC vacuum controls in UNICOS (production)  Cryring + HESR BO: Flexible heat group assignment for each channel Change from S7-300 to S7-1500 Development of HESR BO with mobile PLC cabinets and HCS heater system Integration of add. vacuum sector for source etc. into Cryring  SIS18/UNILAC/FAIR: Development of new structure for easy change of controller to pump/gauge configuration during runtime Development of new drivers for 4UHV, MG15, TPG500 controller Integration of MG15 measurement with new structure into SIS18 Integration of add. turbo pumps and update for small bug fixes of UNILAC  FAIR projects: Start development of BO and beamline vacuum EPLAN generator incl. customization of the schematic macros Training of Inkind partners for usage and further development of EPLAN generator Support for detailed specifications of vacuum tenders
2021	FAIR projects, incl. tests at prototype systems Cryring/SIS18/UNILAC:  Support for detailed specifications of vacuum tenders  Proceed EPLAN generator development incl. FAT/SAT  Procurement of Vacuum controller and bake out cabinets and terminal boxes  Supervision of Inkind partner for EPLAN, specfile generator, driver etc. developments  Integration and test of new structure at UNILAC and probably Cryring vacuum control system, exchange of 4UHV firmware version  Start development of flexible integration of mobile pumpstations and NEG systems  Operate Valves from central control system (via FESA/SILECS interface)  Pressure readings from each vac. section is stored in MARS (via FESA/SILECS interface)
2022	<ul> <li>FAIR projects:</li> <li>EPLAN generation for HEBT 1-2, manufacturing/FAT/SAT/delivery of cabinets</li> <li>EPLAN generation for SIS100, manufacturing/FAT/SAT of cabinets</li> <li>Supervision of Inkind partner for SW+HW developments</li> <li>Preparation of on-site Installation works</li> </ul>
2023	<ul> <li>FAIR projects:</li> <li>Delivery of SIS100 cabinets</li> <li>EPLAN generation for SFRS, manufacturing/FAT/SAT/delivery of cabinets</li> <li>EPLAN generation for HEBT3-5, manufacturing/FAT/SAT/delivery of cabinets</li> <li>Supervision of Inkind partner for SW+HW developments</li> <li>Delivery and usage for testing and commissioning of first vacuum SW version for HEBT1-2/SIS100</li> <li>On-site Installation and supervision, signal-tests of HEBT1-2/SIS100 incl. Bake Out</li> </ul>
2024	<ul> <li>FAIR projects:</li> <li>EPLAN generation for pBar, pLINAC, CR, HESR, manufacturing/FAT/SAT/delivery of cabinets</li> <li>Delivery and usage for testing and commissioning of first vacuum SW version for SFRS/HEBT3-5</li> <li>On-site Installation and supervision, signal-tests of SFRS/HEBT3-5/pBar/pLINAC/CR/HESR incl. Bake Out</li> </ul>
2025	Commissioning and Operational Support of all vacuum and bake out systems

Year	Cryogenic and Insulation Vacuum Controls (UNICOS)
2020	<ul> <li>EPLAN generator development for SIS100 Sector-, Endbox-, Feedbox-Cabinets</li> <li>EPLAN Macro development for typical diagrams (power supply, power distribution, PLC configuration, temp. measurements, valve control, level measurement and heater control)</li> <li>Preparation of String Test (SW+HW)</li> <li>Delivery of Desy Kryo-IO-System</li> <li>SW development for flexible usage of CERN magnet testing facility for the different Multiplet- and Dipoltypes</li> <li>Preparation of Test of ET200SP HART Modules and PDM Software for FAIR valve control at the TCF20 prototype system</li> </ul>
2021	<ul> <li>EPLAN generator development for Distribution System Cabinets</li> <li>EPLAN Macro development for typical diagrams (level measurements and other open issues)</li> <li>Procurement of SIS100 cabinets and DB4 via frame contract</li> <li>Clarification of interfaces to other systems</li> <li>Continuation of the functional analysis SIS100</li> <li>Support of CERN magnet testing</li> <li>SW commissioning of String Test</li> <li>Development of Insulation Vacuum SW + HW</li> <li>Start Procurement of Insulation Vacuum cabinets via frame contract</li> </ul>
2022	<ul> <li>EPLAN generator development for SFRS/CBM Cabinets</li> <li>Finalization of EPLAN Macro development</li> <li>Procurement of SFRS and DB2/BB2 and CBM cabinets via frame contract</li> <li>Start of the functional analysis Distribution System and SFRS</li> <li>Support of CERN magnet testing</li> <li>SW development for SIS100 based on functional analysis</li> <li>Development of specfile generator for SIS100/DB4</li> <li>Start Installation and commissioning of SIS100/DB4/INV cabinets</li> <li>Procurement of Insulation Vacuum cabinets via frame contract</li> </ul>
2023	<ul> <li>Support of CERN magnet testing</li> <li>SW development for SFRS based on functional analysis</li> <li>Development of specfile generator for SFRS/DS/CBM</li> <li>Start Installation and commissioning of CBM/DS/SFRS/INV cabinets</li> <li>Commissioning of SIS100/CBM/SFRS/DS/INV</li> </ul>
2024	Commissioning of SIS100/CBM/SFRS/DS/INV
2025	Commissioning and Operational Support of SIS100/CBM/SFRS/DS/INV