

- **Kicker room** Closing of the compartment, clearance and cleaning postponed: completion this week
- **IPM** Detector installed, vacuum acceptance test this week, thereafter installation in SIS18
- **Spill smoothing cavity** Work of TRI finished (exchange sealings etc.), next steps: installation/test coupling loop, commissioning of cavity at 20 kV (as yet 3 kV), test short circuit mechanism, vacuum approval