

# ***MVD - MECHANICS MEETING SUMMARY***

***8/9 FEBRUARY 2011 - BONN***

The *support frame* is the main structural element of the whole MVD's sub-structures.  
 The barrel and the disks *elements* must be suspended and kept in place.  
 The barrel and the disks *services* must be routed and supported.  
 A full prototype has been built following the guidelines from the FEA

sandwich structure

- 1 skin → 4 plies of carbon fibre M55J/LTM110 (0°, 45°, 90°, 135°)
- core → Rohacell 51IG
- 1 skin → 4 plies of carbon fibre M55J/LTM110 (0°, 45°, 90°, 135°)

Total thickness → 4mm

inner radius = 137 mm

outer radius = 141 mm



Length = 460 mm

Radiation Length  $X/X_0 \approx 0,4\%$

End rings (epoxy glass reinforced – Röchling EPM203) and ancillaries parts (Hokotol - aluminum hardened alloy) delivered in December / January.


**Final assembly started.**  
 Load test is in preparation.

Two half frame has been delivered in June 2010.  
 Geometrical properties has been surveyed.  
 Overall dimensions are in line with the tolerances requested.



ASSEMBLY SEQUENCE (PROPOSAL – HALF MVD)



- **Frame**
  - Mechanical locking in position on a *stand*
- **Barrel Strips**
  - Mechanical locking in position on the frame
  - Routing of the services
  - Tests (Electrical & Pressure)
- **Disks Strips**
  - Mechanical locking in position on the frame
  - Routing of the services
  - Tests (Electrical & Pressure)
- **Barrel Pixel**
  - Mechanical locking in position on the frame
  - Routing of the services
  - Tests (Electrical & Pressure)
- **Disks Pixel**
  - Mechanical locking in position on the frame
  - Routing of the services
  - Tests (Electrical & Pressure)
- **Survey (?)**



## MVD INTEGRATION IN PANDA


**1<sup>st</sup> step: cross pipe in position.**

- Manufacturing tolerances.
- Assembly tolerances.
- ❖ **0.8 mm clearance**  
**between beam pipe and**  
**disks**



**2<sup>nd</sup> step: Half MVD in position.**

- Services: routing & connection.
- Tests
- Survey (?)



**3<sup>rd</sup> step: 2<sup>nd</sup> Half MVD in position.**

- Services: routing & connection.
- Tests
- Survey (?)

Services connection need dummy patch panels.


Key points for survey must be defined.

**4<sup>th</sup> step: STT/TPC in position.**

**5<sup>th</sup> step: Frame inserted into magnet.**

- Final services connection.
- Tests
- Final survey

Possible interaction with Backward EMC support.



**BARREL → Two Layers**


**LAYER 1 → 14 super-modules**

**LAYER 2 → 28 super-modules**

**DISKS → Six Planar Disks**

**DISKS 1 & 2 → 16 modules**

**DISKS 3 to 6 → 96 modules**



LAYER 2 → 14+14 super-modules

$\phi_i=95$  mm

$\phi_e=105$  mm


overlap ~ 0.3 mm

LAYER 1 → 8+6 super-modules

$\phi_i=44$  mm

$\phi_e=56$  mm

overlap ~ 0.3 mm



The full assembly of each sub-system requires dedicated tooling, needed also for reference holes and reference surface machining in order to reach the requested accuracy.

## DISKS 3, 4, 5, 6:



- FEM considering different parameters:
  1. Different tube diameters
  2. Different cooling tube numbers
  3. Different carbon foam thickness
- TEST of 2 prototypes


## DISKS 1-2 (analyses not concluded):

- FEM : first simulations

## BARREL (analyses not concluded):

- FEM considering different parameters:
  1. Different glues
  2. Different carbon foam thickness
  3. Different cooling tube numbers
- TEST of prototypes





### Strip Part - Support Cylinder

Dimension → Sv-3.3

Materials:

- CFK → Material with better performance
- Foam → Rohacell 51


Manufacturing:

- in progres

? Support for the flexible tubes

? Load

? Cutouts



### Strip Part – Shark Teeth

Dimension → Sv-3.3

Materials:



- CFK → Material with better performance
- Foam → Rohacell 51

Manufacturing:



- OK

Exact positioning of the detectors.


# Exact positioning - Clips




Source: Lars Lambecht IKV








Position of the tube  
Support for the electronic



Dimension  
Material  
Manufacturing

Stiffness ?

## MVD STRIPS COOLING



Strip – lenght :

~ 315 mm

Max. length of the tube:

~ 800 mm

Tube

- Material: MP35N alloy

- Diameter: 2 mm

- wall thickness: 0.08 mm

Thermal transfer

- ? Thermal power

- ? Temperature difference


- ? Thermal resistance

- ? Glue



- ? Grease

- ? Pressure drop

- ? Mass flow



## HYDRAULIC CIRCUIT for MVD SYSTEM (PIXEL + STRIP): FIRST EVALUATIONS COOLING CIRCUITS



## HYDRAULIC CIRCUIT for MVD SYSTEM (PIXEL + STRIP): FIRST EVALUATIONS

### PIXEL:

#### TUBE LENGTHS:

- 35 m INLET outside the magnet
- 2 m INLET inside the magnet
- 1 m in the MVD
- 2 m RETURN inside the magnet
- 35 m RETURN outside the magnet

WATER VOLUME: about 55 liters

MASS FLOW RATE: about 15 lit/min

TUBE NUMBER: 20 INLET tubes + 20 RETURN tubes

TUBE MODULARITY: 11 circuits with 3 U tubes + 8 circuits with 2 U tubes (0,3 lit/min each)

### STRIP:

#### TUBE LENGTHS:

- 35 m INLET outside the magnet
- 2 m INLET inside the magnet
- 1 m in the MVD
- 2 m RETURN inside the magnet
- 35 m RETURN outside the magnet

WATER VOLUME: about 40 liters

MASS FLOW RATE: about 10 lit/min

TUBE NUMBER: 15 INLET tubes + 15 RETURN tubes

TUBE MODULARITY: 3/6 circuits with 3U tubes + 11/6 circuits with 2 U tubes [+ 2 for 1U tube] (0,3 lit/min each)

### SUMMARING

- About 100 lit (PIXEL + STRIP)
- About 30 lit/min (PIXEL + STRIP)
- 70 Tubes (PIXEL + STRIP, INLET + RETURN)

# COOLING PLANT VERY PRELIMINARY

