

# PANDA Barrel EMC Status + Inventory Review



Work Meeting Gießen  
Dec 5, 2023






# PANDA Barrel EMC


## • Envisaged milestones:

### Assembly of 1<sup>st</sup> full Barrel EMC slice


- Infrastructure ✓
- Mechanics (not approved yet) ✓
- 710 detectors ✓
  - 710 crystals in 11 different geometries ✓
  - 1420 APDS ✓
    - Screening including irradiation ✓
    - Matching ✓
    - Glueing ✓
  - Capsules ✓
  - Wrapping ✓
- Assembly of 18 modules ✓
- Assembly of Supermodules ✓
  - 360 left and 360 right handed APFEL-ASIC with flex PCBs ✓
  - ASIC housing or fixtures ✓
- Assembly of FOS slice (✓)
  - Cooling & thermal insulation in progress
  - Backplanes ✓ to be tested
  - Cables ✓
  - Light pulser fiber coupling in progress
  - Design Support Beam (✓) done, to be tested



# Current Slice Design



# Mechanics



All mechanics parts for all barrel modules produced and delivered by IHEP Protvino until 2021





**Still missing:**

- Support beams
- Barrel mounting mechanics



# Support Beam - Redesign




Several design iterations



straight FlexPCB routing  
now possible

Supp. beam mock-  
up of final design

# Support Beam



Backplanes will sit inside support beam



Thermal insulation feet between cooled crystal volume and support beam

# Work Packages – Slice

- WP 1: Crystal QA
- WP 2: APD matching + crystal glueing
- WP 3: Module+supermodule mounting
- WP 4: Front-end electronics
  - APFEL-Flex PCB mounting + assembly
  - APFEL-Flex tests
  - HV-Board tests
  - FE-sandwich tests
- WP 5: Cables and cable routing
- WP 6: DAQ (SADC)
  - FireFly adapter production + tests
  - SADC crates
- WP 7: Cooling system
- WP 8: Slice assembly
- WP 9: Slice test + transportation

not for slice 0  
only needed for slice 0

# Work Packages – Slice

## WP 1: Crystal QA

### Requirements:

- Gamma source, spectrophotometer (modified for long DUTs), LY test stand
- 1 FTE



# Work Packages – Slice

## **WP 2: APD matching + crystal glueing**

### Requirements:

8 Glueing stations, cleanroom (ISO 7)

### Resources:

- 1 student per shift - 2 shifts per day (16 xtals) for 10 weeks
- Wrapping – 1 person

# Work Packages – Slice

## **WP 3: Module+supermodule mounting**

### Requirements:

Mounting tools, sufficient lab space, crane

### Resources:

- 2 persons, 2 modules/day, 1 week total

# Work Packages – Slice

## WP 4: Front-end electronics

### Requirements:

2 FEE test stands, climate chamber

### Resources:

- APFEL-Flex assembly+tests: → GSI
- HVD calib: 1 person, 2 HVD/day, 100 days
- FEE tests: 4 FEE units/day, 50 days

# Work Packages – Slice

## **WP8+WP9: Slice assembly + transportation**

- Slice assembly: placement of FEE units, mech adapters (“H-adapters”), cabling – 2 weeks, 2 persons
- Cosmic measurement, >1 week (statistics?)
- Mounting of transportation beam, placement in transport box, crane-out